Reports for Committee Members/University Campuses

Name of Institution: Western Carolina University

Date: April 7, 2010

Joe Walker, PE

Contact: Associate Vice Chancellor for

Facilities Management

1. Total Amount of Bond Dollars Allocated to this Campus?

\$101,357,888

2 Please list the projects currently underway, the estimated cost, and the status of each of these projects.

See pages 3 through 5

3. Are the projects adequately timed to reflect cash-flow requirements? If not, explain.

Yes.

4. List the projects that are substantially above or below budget and explain why. ("Substantial" is defined as plus or minus 10%).

McKee Classroom Building- Comprehensive Renovation - Substantially below budget due to good bidding climate.

Bird Building - Renovation and Conversion for Student Health Center - Substantially below budget due to good bidding climate.

Stillwell Lab Building – Substantially above budget due to escalation and inflation.

5. Overall, are the projects underway on this campus ahead, behind, or on schedule?

Behind Schedule. All projects now complete and closed out.

6. What type of construction methods are being used (Single Prime, Multi-Prime, Construction Manager, Construction Manager at Risk)? Which ones have proven to be most effective and efficient?

Multi-prime and Single Prime bidding methods have been utilized. Single prime is most effective.

Construction Manager at Risk was utilized on the Stillwell Lab Building project.

7. If this campus is using CM at Risk for any of its projects, please describe your overall experiences using this method.

Due to cost increases and unknown risk, a preliminary GMP was developed. This allowed CM to receive bids prior to setting GMP. We have been very pleased with the additional support of having a CM on board during the design process, as well as additional cost estimating. CM performance has improved on Phase II of Stillwell project. Overall, single-prime has been more effective.

8. Are the expenditures of the proceeds from the bonds issued under this act in compliance with the provisions of this act?

Yes.

9. Are there projects that have had a change in scope from its original intent? If any of these projects require General Assembly approval, please list these projects and the change.

Yes.

See pages 3 through 5.

Project Status remarks for Items 305, 311 and 312.

10. List projects currently underway that require additional funding, other than bond dollars.

See pages 3 through 5-Other Appropriations and Remarks columns.

11. What are the sources for these funds? Are all of these funds on hand? If not, please explain why.

See pages 3 through 5-Other Appropriations and Remarks columns. Funds on hand.

12. What is the current HUB participation rate at this campus (please break down for Women, African-American, and Other)? Please list and explain efforts to reach HUB goals.

See pages 6 through 10

13. Please describe any innovative practices being used to complete the Bond Program.

In process of evaluating new scheduling software in conjunction with University of North Carolina,

Office of the President.

Also, although not innovative, Building Commissioning is also being investigated.

14. What are the major challenges facing this University in completing the bond projects.

Inflation and Escalation; however,

all projects now complete.

15. If this challenge was listed previously, what has been done since the last meeting/survey to remedy the situation?

Funds identified and shifted to those projects requiring additional funding.

16. Please list projects that are scheduled to start within the next quarter.

None.

17. Additional Comments/Concerns.

All projects now complete and closed-out.

Question #2, #10 and #11 Bond

		Question	$\pi 2$, $\pi 10$ and					
-				Bond	- Fo.	Other		~ ·
Item	Project Title	Project Status	Allotment	Transfer	Less 5%	Approp.	Total Avail	Remarks
301	Academic Facilities- Humanities and Fine Arts	Project 100% complete.	26,030,700	1,756,727	(1,301,535)	2,712,174	29,198,066	Floyd reversion - Item 315; Item 303 Savings Prior appropriations
302	Stillwell Lab Building- Comprehensive Renovation	Project 100% complete.	16,078,644	9,867,350	(752,875)	1,000,000	26,193,119	Transfer from Item 350, 305, 303, 306, 307, 308 and 311.; Bond Reserve.
303	McKee Classroom Building- Comprehensive Renovation	Project 100% complete.	7,126,200	(227,679)	(356,310)	-	6,542,211	Transfer to Item 302, 301
304	Bird Building- Renovation and Conversion for Student Health Center	Combined with McKee Renovation. See Item 303 above.						
305	Conversion of Old Student Health Center to Residential and Academic Space	Asbestos abatement complete. Approved for bidding. Bid opening January 11, 2005. Bids exceeded budget by \$1.4M. Scope Change request to cancel project. Remaining funds allocated to Stillwell – Phase II. Scope change approved and funds transferred.	1,887,100	(1,617,203)	(94,355)	-	175,542	Transfer to Item 302
306	Breese Gymnasium- Conversion to Academic Use	Project 100% complete.	1,161,300	145,309	(58,065)	-	1,248,544	Transfer from Item 308 and to Item 302
307	Housing Facility for 300 Students	Terminated original contract. New completion contract established. New contract schedule is Oct 6, 2003 to July 30, 2004. Project 100% complete.	15,204,600		(760,230)	7,052,754	21,497,124	Advance planning funding-Housing Reserves; Surety funds.

308	Chiller Replace and CFC	Project 100% complete. Phasing:		1 400 600	(250,504)	(74.490)		1.056.506	T C
	Retrofit	NSB and Hunter Library	Complete	1,489,600	(358,594)	(74,480)	-	1,056,526	Transfer to Item 306 Transfer to Item 309
		H.F. Robinson	Complete						Transfer to Item 302.
		Ramsey Center (Winter 2003/2004)	Complete.						
	Infrastructure Improvements (Steam and Electrical)	Project 100% complete. Phasing:							Housing reserves- road/water to Greek
309	Electrical)	Steam & Condensate	100% complete.	10,639,000	(987,134)	(531,950)	2,795,000	11,914,916	Village Transfer from Item 314- Shared cost
		Overhead Electric	100% complete.						Transfer to Master Plan-Road relocation; Transfer to Item 302. Transfer to Hinds UC Infrastructure (49729-311)
		Greek Village Infrastructure	100% complete.						
		New Parking Lot near Baseball Field	100% complete.						Traffic/Parking funds
		Traffic Relocation - Phase I & II	100% complete.						NCDOT funds
		Traffic Relocation - Phase III	100% complete.						Electric Resale; Traffic
		Traffic Relocation - Phase IV	100% complete						Funds
		Tranic Relocation - Fliase IV	100% complete						Transfer to Steam Plant
310	Killian Clinic Annex- Comprehensive Renovation	Project 100% complete.							
	Killian	Project 100% complete.		3,129,900	(125,309)	(156,495)	-	2,848,096	Transfer to Item 302
311	Education and Allied Professions Building- Partial Renovation	Troject 100% complete.		1,546,300	(1,355,448)	(77,315)		113,537	Transfer to Item 302.
	Keliovatioli			1,340,300	(1,333,448)	(77,313)	-	113,33/	Transfer to Rem 302.
312	Forsyth Classroom and Computer Labs Building- Comprehensive	Project 100% complete.							
	Renovation			7,064,000	(1,332,002)	(353,200)	216,549	5,595,347	Transfer from Item 302

313	Land Acquisition	Project 100% complete.	3,093,000	55,447	n/a	-	3,148,447	Transfer from Item 309
314	Technology Infrastructure Expansion	Project 100% complete.	5,018,600	(700,888)	(250,930)	-	4,066,782	Transfer to Item 309
315	Academic Facilities- Humanies and Fine Arts	Floyd Reversion monies	1,888,944	(1,888,944)	n/a	-	-	Transfer to Item 301
350	Effective Project Management	Project 100% complete.	-	(3,400,774)	4,767,740	-	1,366,966	Transfer to Item 302 Transfer to Item 312
	Totals:		101,357,888	-	-	13,776,477	115,134,365	

Total

40079	301	Academic Facilities-Huma Arts	nities and Fine						
		Contractor	Construction (\$)	Revised Thru CO's	MBE/HUB	Type	MBE (\$)	% (of total construction)	Date of Award
		General - Hickory Const.	14,185,500.00	16,337,361.00	Glendave, Inc	D	16,340.00	0.10%	01/24/02
		•			American Fence	F	13,267.00	0.08%	01/24/02
					Southern Concrete	F	634,865.00	3.89%	01/24/02
		Plumbing - Price & Price	997,000.00	926,714.00	Kanappolis Fire Cont	F	230,395.00	1.41%	01/24/02
		HVAC - Martin Heating	2,928,832.00	3,263,879.00	Affiliated Technical	F	40,000.00	0.24%	01/24/02
		HVAC – Smoky Mtn	700,600.00	866,306.00	Affiliated Technical	F	33,272.00	3.84%	01/24/02
					Kanappolis Fire Cont	F	64,020.00	7.39%	01/24/02
					Smoky Mtn Sprinkler	F	35,040.00	4.04%	01/24/02
		Electric - Emory Electric	2,454,895.00	2,772,687.00	Carolina Concrete	F	3,000.00	0.02%	01/24/02
					Spil-Con, wire & Cable	В	204,000.00	0.84%	01/24/02
		Total	21,266,827.00	24,170,031.00	-	•	1,274,199.00	5.27%	_
40079	302	Stillwell Lab Building-Cor	nprehensive Renova	tion					
40079	302	Stillwell Lab Building-Cor	-		1000	_	157 (b)	% (of total	
40079	302	Contractor	Construction (\$)	Revised Thru CO's	MBE/HUB	Туре	MBE (\$)	construction)	Date of Award
40079	302	•	-		MBE/HUB Willco, Inc	Type F	MBE (\$)		Date of Award
40079	302	Contractor	Construction (\$)	Revised Thru CO's				construction)	Date of Award
40079	302	Contractor	Construction (\$)	Revised Thru CO's	Willco, Inc	F	0.00	construction) 0.00%	Date of Award
40079	302	Contractor	Construction (\$)	Revised Thru CO's	Willco, Inc Demolition & Asbestos	F F	0.00 814,929.31	0.00% 3.42%	Date of Award
40079	302	Contractor	Construction (\$)	Revised Thru CO's	Willco, Inc Demolition & Asbestos Polk Waterproofing	F F B	0.00 814,929.31 4,518.00	0.00% 3.42% 0.02%	Date of Award
40079	302	Contractor	Construction (\$)	Revised Thru CO's	Willco, Inc Demolition & Asbestos Polk Waterproofing Rangels Workman Force	F F B H	0.00 814,929.31 4,518.00 19,912.35	0.00% 3.42% 0.02% 0.08%	Date of Award
40079	302	Contractor	Construction (\$)	Revised Thru CO's	Willco, Inc Demolition & Asbestos Polk Waterproofing Rangels Workman Force Blankenship Associates	F F B H F	0.00 814,929.31 4,518.00 19,912.35 143,830.38	0.00% 3.42% 0.02% 0.08% 0.60%	Date of Award
40079	302	Contractor	Construction (\$)	Revised Thru CO's	Willco, Inc Demolition & Asbestos Polk Waterproofing Rangels Workman Force Blankenship Associates Labskill, Inc.	F B H F	0.00 814,929.31 4,518.00 19,912.35 143,830.38 0.00	0.00% 3.42% 0.02% 0.08% 0.60% 0.00%	Date of Award
40079	302	Contractor	Construction (\$)	Revised Thru CO's	Willco, Inc Demolition & Asbestos Polk Waterproofing Rangels Workman Force Blankenship Associates Labskill, Inc. Dover Insulation	F F B H F F	0.00 814,929.31 4,518.00 19,912.35 143,830.38 0.00 68,632.00	0.00% 3.42% 0.02% 0.08% 0.60% 0.00% 0.30%	Date of Award
40079	302	Contractor	Construction (\$)	Revised Thru CO's	Willco, Inc Demolition & Asbestos Polk Waterproofing Rangels Workman Force Blankenship Associates Labskill, Inc. Dover Insulation Senh Tsiu Vong Fire Systems, Inc. Mobile Environmental	F B H F F A	0.00 814,929.31 4,518.00 19,912.35 143,830.38 0.00 68,632.00 2,709.00	0.00% 3.42% 0.02% 0.08% 0.60% 0.00% 0.30% 0.01%	Date of Award
40079	302	Contractor	Construction (\$)	Revised Thru CO's	Willco, Inc Demolition & Asbestos Polk Waterproofing Rangels Workman Force Blankenship Associates Labskill, Inc. Dover Insulation Senh Tsiu Vong Fire Systems, Inc.	F B H F F A	0.00 814,929.31 4,518.00 19,912.35 143,830.38 0.00 68,632.00 2,709.00 10,760.00	0.00% 3.42% 0.02% 0.08% 0.60% 0.00% 0.30% 0.01% 0.05%	Date of Award
40079	302	Contractor	Construction (\$)	Revised Thru CO's	Willco, Inc Demolition & Asbestos Polk Waterproofing Rangels Workman Force Blankenship Associates Labskill, Inc. Dover Insulation Senh Tsiu Vong Fire Systems, Inc. Mobile Environmental Metz Tile Co	F B H F F B F B	0.00 814,929.31 4,518.00 19,912.35 143,830.38 0.00 68,632.00 2,709.00 10,760.00 71,961.00	0.00% 3.42% 0.02% 0.08% 0.60% 0.00% 0.30% 0.01% 0.05% 0.30%	Date of Award
40079	302	Contractor	Construction (\$)	Revised Thru CO's	Willco, Inc Demolition & Asbestos Polk Waterproofing Rangels Workman Force Blankenship Associates Labskill, Inc. Dover Insulation Senh Tsiu Vong Fire Systems, Inc. Mobile Environmental Metz Tile Co Palmetto Air & Water	F B H F F B B B	0.00 814,929.31 4,518.00 19,912.35 143,830.38 0.00 68,632.00 2,709.00 10,760.00 71,961.00 1964.34	construction) 0.00% 3.42% 0.02% 0.08% 0.60% 0.00% 0.30% 0.01% 0.05% 0.30% 0.01%	Date of Award

1,238,037.00

23,831,673.00

14,553,035.00

40079	303	McKee Classroom Building and Bird Building-Comprehensive Renovations							
		Contractor	Construction (\$)	Revised Thru CO's	MBE/HUB	Туре	MBE (\$)	% (of total construction)	Date of Award
		Single Prime - Denark	4,561,000.00	5,074,040.00	D & D Specialties	F	11,799.00	0.23%	04/01/02
					GB Masonry	Н	28,500.00	0.56%	
					EFG Construction	F	15,000.00	0.30%	
					AYNI Contractors	Н	310,000.00	6.11%	
					Affiliated Technical	F	51,000.00	1.01%	
					Bonitz Flooring	F	25,000.00	0.49%	
					T&M Specialites (clean)	F	24,000.00	0.47%	_
		Total	4,561,000.00	5,074,040.00			444,286.00	9.17%	
40079	304	Bird Building-Renovation Combined with Item 303 (Student Health Center)					
40079	305	Conversion of Old Student	Health Center to Ac	ademic Use				% (of total	
		Contractor	Construction (\$)	Revised Thru CO's	MBE/HUB	Type	MBE (\$)	construction)	Date of Award
		DARI (Asbestos)	26,980.00	24,282.00	DARI	F	24.282.00	100%	01/02/04
		Total	26,980.00	24,282.00	-		24,282.00	100%	_
40079	306	Breese Gymnasium-Conve	ersion to Academic S Construction (\$)	pace Revised Thru CO's	MBE/HUB	Туре	MBE (\$)	% (of total construction)	Date of Award
		Single Prime - H&M Constructors	1,112,521.00	1,133,902.00	Stuart Page, Inc.	F	21,159.00	1.87%	11/25/03
		Collstructors	1,112,321.00	1,133,902.00	Figas Group Masonry	г Н	1,850.00	0.16%	11/23/03
					KM Construction	п F	10,795.00	0.10%	
					Carolina Paper	F	0.00	0.00	
		Total	1,112,521.00	1,133,902.00	_ Caronna r aper	1	33,804.00	2.98%	_
40079	307	Housing Facility for 300 S	tudents					% (of total	
		Completion Contractor	Construction (\$)	Revised Thru CO's	MBE/HUB	Type	MBE (\$)	construction)	Date of Award
		Single Prime - American South	17,000,000.00	20,126,896.00	MZ Bugs Termite GB Masonry	F	5,330.00	0.03%	04/18/02
					Whitman Decorating	H F	1,900,000.00 212,025.00	10.91% 1.22%	
		Total	17,000,000,00	20 126 906 00	- windhan Decorating	Г			_
		Total	17,000,000.00	20,126,896.00			2,250,977.00	12.16%	

40079	308A	Chiller Replacement/CFC	Retrofit - NSB and I	Hunter					
		Contractor	Construction (\$)	Revised Thru CO's	MBE/HUB	Туре	MBE (\$)	% (of total construction)	Date of Award
		Haynes Heating &	200.075.00	221 409 00	Name			0.000/	01/03/02
		Cooling	209,975.00	221,408.00	None	_	-	0.00%	01/03/02
		Total	209,975.00	221,408.00			-	0.00%	
40079	308B	Chiller Replacement/CFC	Retrofit - HFR Adm	inistration				0/ / 6 1	
		Contractor	Construction (\$)	Revised Thru CO's	MBE/HUB	Type	MBE (\$)	% (of total construction)	Date of Award
		Haynes Heating & Cooling	165,680.00	179 264 00	Hill Entampiese Insul	F	2,270.00	1 220/	08/26/02
		Cooling	103,080.00	178,364.00	Hill Enterprises Insul Hall Technologies	г F	2,270.00 960	1.33% 0.54%	08/20/02
		Total	165,680.00	178,364.00	- Train recimologies	1 _	3,230.00	1.81%	_
			,				-,	2122,1	
40079	308C	Chiller Replacement/CFC	Retrofit - RAC						
		Contractor	(f)	D. C. LTL. COL	MDE/IIID	Tr	MDE (ft)	% (of total	Detect CA and
		Contractor	Construction (\$)	Revised Thru CO's	MBE/HUB	Type F	MBE (\$)	construction)	Date of Award
		Jeff Hargett Mechanical	461,728.00	484,605.00	Hill Enterprises Insul Hall Technology-T&B	r F	8,885.00 850.00	1.83% 0.18%	09/17/03
		Total	461,728.00	484,605.00	_ nan reciniology-1&b	г _	9,735.00	2.01%	_
		Total	401,728.00	464,003.00			9,733.00	2.0170	
40079	309A1	Greek Village Infrastructure						% (of total	
		Contractor	Construction (\$)	Revised Thru CO's	MBE/HUB	Type	MBE (\$)	construction)	Date of Award
	•	Phillips & Jordan	311,492.00	418,835.00	Robert Edgerton	В	28,102.00	6.71%	09/30/03
		Total	311,492.00	418,835.00	-	_	28,102.00	6.71%	_
40079	309A2	New Parking Lot At Basel	oall Field					% (of total	
		Contractor	Construction (\$)	Revised Thru CO's	MBE/HUB	Type	MBE (\$)	construction)	Date of Award
	;	WNC Paving	460,500.00	697,633.00	Cherokee Enterprises	I	5,028.00	0.72%	09/30/03
		Total	460,500.00	697,633.00	-	_	5,028.00	0.72%	_
40079	309A3	Traffic Relocation-Phase I & II						0. (6 1	
		Contractor	Construction (\$)	Revised Thru CO's	MBE/HUB	Type	MBE (\$)	% (of total construction)	Date of Award
		Phillips & Jordan	3,474,500.00	4,489,687.00	None	- / / / -	- · · ·	0.00%	03/15/04
		Total	3,474,500.00	4,489,687.00	<u>-</u>	_	_	0.00%	_
			, ,	, ,					

40079 309A4 Traffic Relocation-Phase III Change Order to Phase II

40079	309B	Steam & Condensate Infra	structure Improveme	nts				0// 6/ 1	
		Contractor	Construction (\$)	Revised Thru CO's	MBE/HUB	Type	MBE (\$)	% (of total construction)	
		Single Prime - Cost			Belle, LLC & Hill			,	
		Effective Maint.	1,727,000.00	2,389,923.00	Enterprise	F	186,356.00	7.80%	05/28/03
		Total	1,727,000.00	2,389,923.00			186,356.00	7.80%	
40079	309C	Replace Overhead Electric	. Infrastructura Impra	vaments.					
40073	309C	Replace Overhead Electric	-mirastructure impre	ovements				% (of total	
		Contractor	Construction (\$)	Revised Thru CO's	MBE/HUB	Type	MBE (\$)	construction)	
		Single Prime - Brevard	1 100 000 00	2.050.012.00				0.000/	07/21/02
		Electric	1,199,000.00	2,059,912.00	None	-	-	0.00%	07/31/03
		Total	1,199,000.00	2,059,912.00			-	0.00%	
40079	310	Killian Annex Renovations							
		Contractor	Construction (\$)	Revised Thru CO's	MBE/HUB	Туре	MBE (\$)	% (of total construction)	
		Single Prime - Perry Bartsch Const	2,249,867.00	2,385,185.00	Carolina Flooring	F	105,735.05	4.70%	10/29/03
		Barasan Const	2,2 12,007100	2,000,100.00	Arrow Exterminators	F	800.00	0.04%	10,2,,00
		Total	2,249,867.00	2,385,185.00		-	106,535.05	4.47%	
40079	311	Killian Renovation Project cancelled.							
40079	312A	Forsyth Building - Renovations							
		Contractor Single Prime – Brantley	Construction (\$)	Revised Thru CO's	MBE/HUB	Type	MBE (\$)	% (of total construction)	
		Construction	3,139,991.00	4,518,359.00	E. Luke Greene Co K&S Sprinkler Co	F F	313,800.00 299,012.00	6.95% <u>6.62%</u>	07/11/07
		Total	3,139,991.00	4,518,359.00	ı		612,812.00	13.57%	

40079	314A	Forsyth Building-Compute	er Center UPS/Gener	ator Upgrade					
		Contractor	Construction (\$)	Revised Thru CO's	MBE/HUB	Туре	MBE (\$)	% (of total construction)	
		Single Prime - Hayes &							-"
		Lunsford	65,870.00	66,947.00	None	_	-	0.00%	08/08/03
		Total	65,870.00	66,947.00			-	0.00%	
40079	350A	Belk Swing Space Develo	pment						

Contractor	Construction (\$)	Revised Thru CO's	MBE/HUB	Type	MBE (\$)	% (of total construction)	
Single Prime -							
Progressive Contr	268,539.00	268,539.00	Pedro Gomez	_	8,106.00	3.02%	07/26/04
Total	268,539.00	268,539.00			8,106.00	3.02%	