



**NORTH CAROLINA**  
State Board of Education  
Department of Public Instruction

---

# Report to the North Carolina General Assembly

---

Capital Improvement Projects Report  
*SL 2015-241, sec. 31.7(b)*

---

**Date Due: January 15, 2023**  
DPI Chronological Schedule, 2022-2023

## STATE BOARD OF EDUCATION

STATE BOARD OF EDUCATION VISION: Every public school student in North Carolina will be empowered to accept academic challenges, prepared to pursue their chosen path after graduating high school, and encouraged to become lifelong learners with the capacity to engage in a globally-collaborative society.

STATE BOARD OF EDUCATION MISSION: The mission of the North Carolina State Board of Education is to use its constitutional authority to guard and maintain the right of a sound, basic education for every child in North Carolina Public Schools.

### ERIC DAVIS

Chair: Charlotte – At-Large

### JILL CAMNITZ

Greenville – Northeast Region

### JOHN BLACKBURN

Linville – Northwest Region

### ALAN DUNCAN

Vice Chair: Greensboro – Piedmont-Triad Region

### REGINALD KENAN

Rose Hill – Southeast Region

### DONNA TIPTON-ROGERS

Brasstown – Western Region

### MARK ROBINSON

Lieutenant Governor: High Point – Ex Officio

### AMY WHITE

Garner – North Central Region

### J. WENDELL HALL

Ahoskie – At-Large

### DALE FOLWELL

State Treasurer: Raleigh – Ex Officio

### OLIVIA OXENDINE

Lumberton – Sandhills Region

### JAMES FORD

At-Large

### CATHERINE TRUITT

Superintendent & Secretary to the Board: Cary

### VACANT

Southwest Region

## NC DEPARTMENT OF PUBLIC INSTRUCTION

**Catherine Truitt, State Superintendent :: 301 N. Wilmington Street :: Raleigh, North Carolina 27601-2825**

In compliance with federal law, the NC Department of Public Instruction administers all state-operated educational programs, employment activities and admissions without discrimination because of race, religion, national or ethnic origin, color, age, military service, disability, or gender, except where exemption is appropriate and allowed by law.

### **Inquiries or complaints regarding discrimination issues should be directed to:**

Thomas Tomberlin, Director of Educator Recruitment and Support, NCDPI  
6301 Mail Service Center, Raleigh, NC 27699-6301 / Phone: (984) 236-2114 / Fax: (984) 236-2099

**Visit us on the Web: [www.dpi.nc.gov](http://www.dpi.nc.gov)**

<b>Department:</b>		NC Department of Public Instruction														
<b>Report Date:</b>		January 15, 2023														
<b>CAPITAL IMPROVEMENT PROJECTS REPORT</b>																
Project Identification				Current Construction Phase					Funding and Sources			Adequacy of Funding			Comments	
#	NEW Budget Code	NEW Fund Code	OC-25 # or SCO Project ID#	Project Title	R&R Project? (Y/N)	Land Acquisition	Design Stages (Pick one from dropdown)	Construction Stage (Pick % complete from dropdown)	Projected Completion Date from Current Project Phase (Enter mo.&yr: XX/20XX)	Amt Expended Project to Date	Primary Funding Source (Pick one from dropdown)	Secondary Funding Source (Pick one from dropdown)	Is the project adequately funded? (Y/N)	How do current cost estimates compare to the project's initial authorized budget?	Will scope reductions be necessary to complete the project within its initial authorized budget? (Y/N)	Notes/Comments
1	41558	4GW1	17033	Western NCSD - Campus Wide Security Improvements	Yes	-	Final Drawings/Bid (FD)	Complete	7/2021	1,956,100	General Fund	-	Yes	On budget	No	Main security project complete. Accomplishing related software updates.
2	41550	4FE1	16723	Eastern NC School for the Deaf - Campus Security - Gate House, Vehicle Gates, Fencing	Yes	-	-	51-75%	4/2023	475,000	General Fund	-	Yes	On budget	Yes	Fencing, site, and infrastructure work underway; all work expected complete by 10/22 except guard booth which will be installed when it arrives late winter.
3	41658	4LW1	17555	Western NCSD - Campus Water Upgrades	Yes	-	Final Drawings/Bid (FD)	Complete	9/2022	1,112,900	General Fund	-	Yes	On budget	No	Main project approximately 100% complete; closeout remains. Funds transfer to NCSSM complete. Remaining funds for tower demolition.
4	41758	4M01	17724	Western NCSD - Weatherproofing - Goodwin & Joiner	Yes	-	Final Drawings/Bid (FD)	Complete	09/2018	269,000	General Fund	-	Yes	On budget	No	Remaining program funds in use to support ongoing projects. Main project is closed out.
5	41750	4O03	18485	Eastern NC School for the Deaf - Maintenance Garage	No	-	-	Complete	8/2022	629,000	General Fund	-	Yes	On budget	Yes	Complete except for final misc payments
6	41861	4Q01	22543	Eastern NC School for the Deaf - Woodard Hall Plumbing Renovations	Yes	-	-	Complete	2/2022	177,105	General Fund	-	Yes	On budget	No	Complete
7	42061	4S01	16191	Western NCSD - Life Safety Corrections	Yes	-	-	-	12/2024	13,500	General Fund	-	Yes	On budget	No	HAZMAT testing complete. House #6 / #11 survey complete. Campus roofing survey underway.
8	42061	4S02	23161	GMS Fire Alarm Upgrades	Yes	-	Final Drawings/Bid (FD)	76%-100%	10/2/22	310,000	General Fund	-	Yes	On budget	No	Beneficial Occupancy Lineberry, still need to Finish Cafeteria and block buildings.
9	42061	4S03	23154	Eastern NC School for the Deaf - Massey Building Window Replacement	Yes	-	-	76%-100%	9/2022	354,000	General Fund	-	Yes	On budget	No	Construction is nearing completion
10	42061	4S04	25042	NCCAT Ocracoke - Structural Repair	Yes	-	Final Drawings/Bid (FD)	-	03/2023	29,250	General Fund	-	No	Over budget	Yes	Bid and Award
11	42061	4S05	23236	NCCAT Cullowhee - Window Replacement	Yes	-	Final Drawings/Bid (FD)	0-25%	03/2023	16,192	General Fund	-	Yes	On budget	No	Bid and Award
12	41961	4S01		NCCAT Ocracoke - Walkway Repair	No	-	Final Drawings/Bid (FD)	Complete	05/2021	108,500	Receipts	-	Yes	On budget	No	Completed
13			23413	GMS Admin HVAC	No	-	Final Drawings/Bid (FD)	51-75%	11/1/22	76,958	Receipts	General Fund	Yes	On budget	No	Gear arrived, power transition complete, moving quickly with HVAC
14	10545	234	24456	GMS Penland HVAC	No	-	Design Development (DD)	-	5/1/23	0	Receipts	-	-	-	-	Finished Feasability study, project to proceed, new project for full renovation including Science Lab to be started soon.
15	30S56	1128	24313	Eastern NC School for the Deaf - Alford Building HVAC Upgrades	No	-	Final Drawings/Bid (FD)	-	3/31/23	17,325	-	-	Yes	-	-	ESSER III funds; final drawings are being completed for bid
16	30S56	1128	24314	Eastern NC School for the Deaf - Mayfield Building HVAC Upgrades	No	-	Final Drawings/Bid (FD)	-	8/31/23	15,960	-	-	Yes	-	-	ESSER III funds; final drawings are being completed for bid
17	30S56	1128	24375	Western NCSD - Urgent Campus Mechanical	No	-	Construction Drawings (CD)	-	8/30/2023	0	General Fund	-	Yes	On budget	No	DDs submitted and reviewed; CDs 95% complete. Long-lead time and high cost for HVAC. This is an ESSER-III-funded project.
18	30S56	1128	24090	Western NCSD - Northcott Building Chiller Replacement (Emergency)	No	-	Final Drawings/Bid (FD)	0-25%	1/31/2023	11,000	General Fund	-	Yes	On budget	No	Design complete. Chiller ordered. November 2022 install expected. This is an ESSER-III-funded project.
19	42161	4T04	25346	Eastern NC School for the Deaf - Campus Drainage / Critical Facility Repairs	Yes	-	-	-	8/15/2023	0	General Fund	-	Yes	-	-	Solicitation for Design / Build teams is underway
20	42161	4T10	25348	Eastern NC School for the Deaf - Campuswide Lighting Replacement Project	Yes	-	-	-	8/15/2023	0	General Fund	-	Yes	-	-	Designer contract awarded.

<b>Department:</b>	NC Department of Public Instruction														
<b>Report Date:</b>	January 15, 2023														

**CAPITAL IMPROVEMENT PROJECTS REPORT**

Project Identification				Current Construction Phase					Funding and Sources			Adequacy of Funding			Comments	
#	NEW Budget Code	NEW Fund Code	OC-25 # or SCO Project ID#	Project Title	R&R Project? (Y/N)	Land Acquisition	Design Stages (Pick one from dropdown)	Construction Stage (Pick % complete from dropdown)	Projected Completion Date from Current Project Phase (Enter mo.&yr: XX/20XX)	Amt Expended Project to Date	Primary Funding Source (Pick one from dropdown)	Secondary Funding Source (Pick one from dropdown)	Is the project adequately funded? (Y/N)	How do current cost estimates compare to the project's initial authorized budget?	Will scope reductions be necessary to complete the project within its initial authorized budget? (Y/N)	Notes/Comments
21	42161	4T02	24763	Western NCSD - Museum Renovation Project	Yes	-	-	-	12/1/2024	0	General Fund	-	No	Over budget	Yes	Designer selected and negotiations underway. Musuem items need to be moved for project execution. This is a Legislatively-approved project.
22	42161	4T03	20213535011	Western NCSD - Chapel Renovation	Yes	-	-	-	12/1/2025	0	General Fund	-	Yes	On budget	No	This is a legislatively-approved project.
23	42161	4T06	20213530113	Western NCSD - Alumni Field and Track Bleachers Project	Yes	-	-	-	12/1/2025	0	General Fund	-	No	Over budget	Yes	Recent inflation making current funding too little.
24	42161	4T11	201935350116	Western NCSD - Exterior Lighting Project	Yes	-	-	-	12/1/2026	0	General Fund	-	Yes	On budget	No	Project scope is to update exterior lighting throughout entire NCSD campus.
25	42161	4T05	202135350115	GMS Gym Roof	Yes	-	-	-	4/1/2023	0	General Fund	-	Yes	On budget	No	Need to start
26	42161	4T08	201935350111	GMS Electrical transition	Yes	-	-	-	9/1/2024	0	General Fund	-	Yes	On budget	No	Waiting on Designer fee and Duke Progress estimate
27	42161	4T08	201935350111	GMS Generators	Yes	-	-	-	9/1/2024	0	General Fund	-	Yes	On budget	No	Waiting on Fee for Building iV Generator and HVAC
28	42161	4T01	25041	NCCAT Cullowhee - Professional Development Center	No	-	Schematic Design (SD)	-	6/1/2025	0	General Fund	-	Yes	On budget	No	Designer selection completed. Design contract awarded.
29	42161	4T09	25376	NCCAT Ocracoke - Energy Improvements	Yes	-	Schematic Design (SD)	-	12/1/2023	0	General Fund	-	Yes	On budget	No	Designer selection completed. Contract negotiations underway.
30	42161	4T07	25377	DPI - Conference and Training Rooms	Yes	-	-	-	12/1/2023	0	General Fund	-	Yes	On budget	No	Designer selection underway.