



**NORTH CAROLINA**  
State Board of Education  
Department of Public Instruction

---

# Report to the North Carolina General Assembly

---

Capital Improvement Projects Report

*GS 143C-8-14*

*SL 2015-241, sec. 31.7(b)*

---

**Date Due: July 1, 2023 / July 15, 2023**  
DPI Chronological Schedule, 2022-2023

## STATE BOARD OF EDUCATION

STATE BOARD OF EDUCATION VISION: Every public school student in North Carolina will be empowered to accept academic challenges, prepared to pursue their chosen path after graduating high school, and encouraged to become lifelong learners with the capacity to engage in a globally-collaborative society.

STATE BOARD OF EDUCATION MISSION: The mission of the North Carolina State Board of Education is to use its constitutional authority to guard and maintain the right of a sound, basic education for every child in North Carolina Public Schools.

### ERIC DAVIS

Chair: Charlotte – At-Large

### JILL CAMNITZ

Greenville – Northeast Region

### JOHN BLACKBURN

Linville – Northwest Region

### ALAN DUNCAN

Vice Chair: Greensboro – Piedmont-Triad Region

### REGINALD KENAN

Rose Hill – Southeast Region

### DONNA TIPTON-ROGERS

Brasstown – Western Region

### MARK ROBINSON

Lieutenant Governor: High Point – Ex Officio

### VACANT

North Central Region

### J. WENDELL HALL

Ahoskie – At-Large

### DALE FOLWELL

State Treasurer: Raleigh – Ex Officio

### OLIVIA OXENDINE

Pinehurst – Sandhills Region

### JAMES FORD

At-Large

### CATHERINE TRUITT

Superintendent & Secretary to the Board: Cary

### VACANT

Southwest Region

## NC DEPARTMENT OF PUBLIC INSTRUCTION

**Catherine Truitt, State Superintendent :: 301 N. Wilmington Street :: Raleigh, North Carolina 27601-2825**

In compliance with federal law, the NC Department of Public Instruction administers all state-operated educational programs, employment activities and admissions without discrimination because of race, religion, national or ethnic origin, color, age, military service, disability, or gender, except where exemption is appropriate and allowed by law.

### **Inquiries or complaints regarding discrimination issues should be directed to:**

Thomas Tomberlin, Senior Director of Educator Recruitment and Support, NCDPI  
6301 Mail Service Center, Raleigh, NC 27699-6301 / Phone: (984) 236-2114 / Fax: (984) 236-2099

**Visit us on the Web: [www.dpi.nc.gov](http://www.dpi.nc.gov)**

<b>Department:</b>		NC Department of Public Instruction														
<b>Report Date:</b>		July 1, 2023														
<b>CAPITAL IMPROVEMENT PROJECTS REPORT</b>																
Project Identification				Current Construction Phase					Funding and Sources			Adequacy of Funding			Comments	
#	NEW Budget Code	NEW Fund Code	OC-25 # or SCO Project ID#	Project Title	R&R Project? (Y/N)	Land Acquisition	Design Stages (Pick one from dropdown)	Construction Stage (Pick % complete from dropdown)	Projected Completion Date from Current Project Phase (Enter mo.&yr: XX/20XX)	Amt Expended Project to Date	Primary Funding Source (Pick one from dropdown)	Secondary Funding Source (Pick one from dropdown)	Is the project adequately funded? (Y/N)	How do current cost estimates compare to the project's initial authorized budget?	Will scope reductions be necessary to complete the project within its initial authorized budget? (Y/N)	Notes/Comments
1	41558	4GW1	17033	Western NCSD - Campus Wide Security Improvements	Yes	-	Final Drawings/Bid (FD)	Complete	07/2021	1,956,100	General Fund	-	Yes	On budget	No	Main security project complete. Accomplishing related software updates.
2	41550	4FE1	16723	Eastern NCSD - Campus Security - Gate House, Vehicle Gates, Fencing	Yes	-	-	76%-100%	04/2023	584,000	General Fund	-	Yes	On budget	No	Guard Booth installed 3/1/2023. Work expected complete 3/31/2023
3	41658	4LW1	17555	Western NCSD - Campus Water Upgrades	Yes	-	Final Drawings/Bid (FD)	Complete	09/2022	1,112,900	General Fund	-	Yes	On budget	No	Main project approximately 100% complete; closeout remains. Funds transfer to NCSSM complete. Remaining funds for tower demolition.
4	41758	4M01	17724	Western NCSD - Weatherproofing - Goodwin & Joiner	Yes	-	Final Drawings/Bid (FD)	Complete	09/2018	269,000	General Fund	-	Yes	On budget	No	Remaining program funds in use to support ongoing projects. Main project is closed out.
5	42061	4S01	16191	Western NCSD - Life Safety Corrections	Yes	-	-	-	12/2024	13,500	General Fund	-	Yes	On budget	No	HAZMAT testing complete. House #6 / #11 survey complete. Campus roofing survey underway.
6	42061	4S02	23161	GMS - Fire Alarm Upgrades	Yes	-	Final Drawings/Bid (FD)	76%-100%	07/2023	347,000	General Fund	-	Yes	On budget	No	Systems are operating. Still need to have SCO final.
7	42061	4S03	23154	Eastern NCSD - Massey Building Window Replacement	Yes	-	-	Complete	09/2023	426,000	General Fund	-	Yes	On budget	No	Construction for base contract work is complete. Construction for additional finish and roofing scopes is underway.
8	42061 42261	4S04 4U01	25042	NCCAT Ocracoke - Structural Repair	Yes	-	Final Drawings/Bid (FD)	-	05/2024	29,300	General Fund	-	No	Over budget	No	Phase II funding in place. Project will proceed as a formal project.
9	42061	4S05	23236	NCCAT Cullowhee - Window Replacement	Yes	-	Construction Drawings (CD)	25-50%	10/2023	16,900	General Fund	-	Yes	On budget	No	Shop drawings complete. Delivery date for materials established.
10			23413	GMS - Admin HVAC	No	-	Final Drawings/Bid (FD)	Complete	06/2023	214,000	Receipts	General Fund	Yes	On budget	No	ESSR III Funds. Completed. In Closeout
11	10545	234	24456	GMS - Penland HVAC	No	-	Design Development (DD)	-	05/2023	31,200	Receipts	-	Yes	On budget	No	ESSR III Funds Project canceled. Remaining ESSR III Funds to be transferred to Currin Chiller.
12	30S56	1128	24313	Eastern NCSD - Alford Building HVAC Upgrades	No	-	Final Drawings/Bid (FD)	-	7/2024	22,600	-	-	Yes	On budget	No	ESSER III funds; project is rebidding 7/13/23 (not enough bidders to open first bid)
13	30S56	1128	24314	Eastern NCSD - Mayfield Building HVAC Upgrades	No	-	Final Drawings/Bid (FD)	-	7/2024	19,300	-	-	Yes	On budget	No	ESSER III funds; project is rebidding 7/13/23 (not enough bidders to open first bid)
14	30S56	1128	24375	Western NCSD - Urgent Campus Mechanical	No	-	Final Drawings/Bid (FD)	-	09/2024	18,000	General Fund	-	Yes	On budget	No	Project Bid was successful. Construction Contract pending award.
15	30S56	1128	24090	Western NCSD - Northcott Building Chiller Replacement (Emergency)	No	-	Final Drawings/Bid (FD)	Complete	01/2023	111,400	General Fund	-	Yes	On budget	No	Construction complete.
16	42161	4T04	25346	Eastern NCSD - Campus Drainage / Critical Facility Repairs	Yes	-	-	-	12/2024	0	General Fund	-	Yes	On budget	No	Project will be combined with #26286 and #26367. Designer awarded 5/30/2023. Designer contract negotiation underway.
17	42161	4T10	25348	Eastern NCSD - Campuswide Lighting Replacement Project	Yes	-	Final Drawings/Bid (FD)	-	08/2023	28,000	General Fund	-	Yes	On budget	No	Original bids were all over budget. Rebidding is underway.
18	42161	4T02	24763	Western NCSD - Museum Renovation Project	Yes	-	Schematic Design (SD)	-	06/2025	23,000	General Fund	-	Yes	On budget	No	Schematic Design work nearing completion.
19	42161	4T03	20213535011	Western NCSD - Chapel Renovation	Yes	-	-	-	12/2025	0	General Fund	-	Yes	On budget	No	This is a legislatively-approved project.
20	42161	4T06	20213530113	Western NCSD - Alumni Field and Track Bleachers Project	Yes	-	-	-	12/2025	0	General Fund	-	Yes	On budget	No	Recent inflation making current funding too little.
21	42161	4T11	201935350116	Western NCSD - Exterior Lighting Project	Yes	-	-	-	12/2026	0	General Fund	-	Yes	On budget	No	Project scope is to update exterior lighting throughout entire NCSD campus.
22	42161	4T05	26655	GMS - Gym Roof	Yes	-	Construction Drawings (CD)	-	04/2023	15,000	General Fund	-	Yes	On budget	No	Project scope established and design in progress

<b>Department:</b>	NC Department of Public Instruction														
<b>Report Date:</b>	July 1, 2023														

**CAPITAL IMPROVEMENT PROJECTS REPORT**

Project Identification				Current Construction Phase				Funding and Sources			Adequacy of Funding			Comments		
#	NEW Budget Code	NEW Fund Code	OC-25 # or SCO Project ID#	Project Title	R&R Project? (Y/N)	Land Acquisition	Design Stages (Pick one from dropdown)	Construction Stage (Pick % complete from dropdown)	Projected Completion Date from Current Project Phase (Enter mo.&yr: XX/20XX)	Amt Expended Project to Date	Primary Funding Source (Pick one from dropdown)	Secondary Funding Source (Pick one from dropdown)	Is the project adequately funded? (Y/N)	How do current cost estimates compare to the project's initial authorized budget?	Will scope reductions be necessary to complete the project within its initial authorized budget? (Y/N)	Notes/Comments
23	42161	4T08	26232	GMS - Primary Electrical transition	Yes	-	Design Development (DD)	-	01/2025	18,000	General Fund	-	No	On budget	No	Design in Progress. Will request Phase II funding during annual R&R cycle in FY23-24 (for Duke Progress \$400,000 utility installation)
24	42161	4T01	25041	NCCAT Cullowhee - Professional Development Center	No	-	Design Development (DD)	-	06/2025	75,400	General Fund	-	Yes	Over budget	Yes	Preliminary Phase completed. Design contract awarded. CMR contract complete.
25	42161	4T09	25376	NCCAT Ocracoke - Energy Improvements	Yes	-	Construction Drawings (CD)	-	12/2023	0	General Fund	-	Yes	On budget	No	Waiting for Approval to Bid
26	42161	4T07	25377	DPI - Conference and Training Rooms	Yes	-	-	-	12/2023	0	General Fund	-	Yes	On budget	No	Designer selection underway.
27	42161	4T08	24490	GMS - Building IV HVAC/Generator	Yes	-	Final Drawings/Bid (FD)	-	09/2024	44,000	General Fund	Receipts	Yes	On budget	No	ESSR III and R and R funded. Approved to bid. To bid in June 2023.
28	42261	4U06	26367	Eastern NCSD - Vestal Hall Roof Replacement	Yes	-	-	-	12/2024	0	General Fund	-	Yes	On budget	No	Project will be combined with #26286 and #25346. Designer awarded 5/30/2023. Designer contract negotiation underway.
29	42261	4U02	26286	Eastern NCSD - Williamson Gym HVAC Upgrades	Yes	-	-	-	12/2024	0	General Fund	-	Yes	On budget	No	Project will be combined with #25346 and #26367. Designer awarded 5/30/2023. Designer contract negotiation underway.
30	42261	4U03	202135350114	Western NCSD - Campus Paving	Yes	-	-	-	06/2024	0	General Fund	-	Yes	On budget	No	Establishing Scope
31	42261	4U04	20233535015	GMS - Sprinkler / ADA / Lighting / Structural	Yes	-	-	-	06/2024	0	General Fund	-	Yes	On budget	No	Establishing Scope
32	42261	4U04	26428	GMS - Dorm B ADA Toilet Renovation	Yes	-	Final Drawings/Bid (FD)	-	10/2023	7,200	General Fund	-	Yes	On budget	No	Approved by SCO. To bid in June 2023.
33	42261	4U08	26654	GMS - Currin New Waste Line	Yes	-	Construction Drawings (CD)	-	08/2023	5,000	General Fund	-	Yes	On budget	No	Waiting on Final design
34	42261	4U05	202135350123	DPI - Interior Finishes / Signage / Security	Yes	-	-	-	06/2024	1,000	General Fund	-	Yes	On budget	No	Owner-direct quipment purchases underway.
35	42261	4U07	20233535043	Western NCSD - Chilled Water Piping Insulation	Yes	-	-	-	06/2024	0	General Fund	-	Yes	On budget	No	Establishing Scope