

UNC Bond Report to the Higher Education Bond Oversight Committee March 2004

UNC Bond Report

to the

Higher Education Bond Oversight Committee March 2004

Table of Contents

Section		<u>Page</u>
Executiv	ve Summary	1
Section .	A: Overall Program Status; Schedule; Cash Flow	3
Section 1	B: Expenditure Compliance; HUB Participation	11
Section	C: Construction Manager at Risk Projects	17
Section	D: Bond Management Practices	19
	E: Budget and Scope; Institutional Summaries and Project Summaries Appalachian State University (ASU) East Carolina State University (ECU) Elizabeth City State University (ECSU) Fayetteville State University (FSU) North Carolina A&T University (NCAT) North Carolina Central University (NCCU) North Carolina School of the Arts (NCSA) North Carolina State University (NCSU) UNC – Asheville (UNCA) UNC – Chapel Hill (UNC-CH) UNC – Charlotte (UNCC) UNC – Greensboro (UNCG) UNC – Pembroke (UNCP) UNC – Wilmington (UNCW) Western Carolina University (WCU) Winston-Salem State University (WSSU) Affiliates UNC – Public TV (UNC-TV) North Carolina School of Science & Math (NCSSM) North Carolina Arboretum (NCARB)	20 21 30 39 51 61 75 89 97 122 129 156 166 177 188 200 210
Chart 5	Program Status by Institution Expenditures, Allotments and Commitments	4 5 6 8 10 12

Chart 7 UNC HUB Participation and State Goal	13
Chart 8 HUB Construction Dollar Value 12/03 Report – 3/04 Report	14
Chart 9 HUB Construction Percentages by Institution	15
Chart 10 HUB Construction Dollars by Institution and Classification	16
Appendix A	
Revised Charts 6 and 7	228
Revised Chart 10	229

EXECUTIVE SUMMARY

The report format has been revised to facilitate the Higher Education Bond Oversight Committee's review and enhance overall readability, and now includes budget and schedule information for all projects. The format provides for further refinement of the data and is compatible with posting on the website.

The University's bond program continues to make important progress with over 92% of the projects under design, in construction or completed, a 5% increase since the last report. Contract commitments total \$1.287 billion or about 51.5% of the \$2.5 billion program, up \$164 million from the last report. To date, 41 of the 319 bond projects have been completed. Campus schedules indicate that contractual commitments are projected to increase by almost 53% (from \$1.287 billion to \$1.966 billion) by March 2005.

Program status by institution continues to show solid progress across the system. It is important to again note that UNC Asheville, UNC Charlotte, UNC Wilmington, Winston-Salem State University, and the three UNC Affiliates have achieved the significant milestone of having their entire program either underway or completed. Cash allotments made to the campuses are sufficient for them to execute their programs on schedule. The overall schedule completion date for the program is July 2009, essentially unchanged from the December 2003 Report. Some schedule delays are occurring on individual projects, but overall progress is continuing at a pace that will allow the program to be completed within the initial overall schedule.

Actual expenditures are lagging approximately 30 days behind forecasted expenditures. The continual refinement of cash loaded schedules in Primavera has greatly increased the accuracy of cash flow forecasting. Most campuses are continuing to fine-tune their data, expand training and more effectively use the system.

The Construction Manager-at-Risk project delivery system continues to be an effective construction delivery method for larger projects and for managing the aggregation of smaller related projects. This delivery method has been selected for twenty-seven bond projects totaling \$619 million. It is also one of the most effective methods for increasing HUB participation which is averaging 16.3%, with 5% African American for CM at Risk projects.

Bond funded design and construction continues to provide business opportunities for minority firms. To date, design and construction contracts reflect total minority participation of over 14.8% of the total dollar value of contracts awarded. Current design contracts reflect a total minority participation level of 13.9% of the dollar value of contracts awarded, representing a decrease in HUB participation rates (with slightly higher dollars) since the last report, but still 39% higher than the State's goal. Construction contracts, alone, reflect total minority participation of 15% of the dollar value of contracts awarded, representing a level that is 50% higher than the State's goal.

Construction contract opportunities will continue to increase as more projects transition from the design phase to the construction phase.

Per the Committee's request, the Executive Summaries of each of the four audits in CY 2003 have been forwarded to the membership. All audits to date have shown good to excellent management of construction processes and practices. The proposed construction project audit schedule for CY 2004 is currently under review.

Finally, the format of Section E of this report has been completely revised, and the features of the revised format are summarized in the introduction to the Section. It now includes simplified Institutional Summaries, and funding and status information on all projects in a much more readable format.

SECTION A: OVERALL PROGRAM STATUS; SCHEDULE; CASH FLOW

Overall Program Status

The bond program continues to progress and transition to a predominately construction program. Overall, 92.5% of the bond projects are under design, in construction or completed, a 5.1 % increase since the December report. In terms of numbers of projects, 98 of the 319* are under design, 156 are in construction and 41 of the 319* are completed.

Since the December report, \$164 million of projects have been placed under contract, which has increased the total contract commitments to \$1.287 billion or 51.5% of the bond program. Of this amount design contracts comprise about \$126 million (10%) and completed projects now equal \$267 million (21%) of the committed funds.

Chart 1, Program Status by Institution, presents a stacked graph showing program status by institution. Seventeen projects have been started since the December report, three of which were started by East Carolina University and four by North Carolina Central University. There are 24 projects for which the designer has not been selected, which is when a project is considered to be started. Many of those have been advertised and are anticipated to be started before the next report.


The Bond Program is now predominately a construction program.


Expenditures, Allotments and Commitments by Institution

Chart 2, Expenditures, Allotments and Commitments, presents expenditures compared to the allotments as of January 31, 2004 for each institution, and demonstrates the actual progress of each institution, based on cash expenditures. It also shows that the institutions remain unconstrained by allotments (cash) so that they are funded to execute their programs on their schedules.

Allotments are tightly controlled to maintain flexibility and best serve actual and planned contract commitments.

* The original legislation identified 316 separate projects. Subsequent project scope changes (see Section B) have added four projects and deleted one.






Funds and Commitments at the Program Level

Chart 3, Funds and Commitments Status, presents the current status of funding, expenditures and commitments on a program basis. As of January 31, 2004, \$781 million of the \$913 million had been spent. \$14 million of unallotted funds remain available

\$164 million have been placed under contract since the December Report bringing the total commitment level to \$1.287 billion as of December 31, 2003.

Commitments reflected in institution project schedules are now projected to increase by \$679 million or 53% by March 31, 2005. This increase is an indicator that the program is heading into a peak time for construction activity and an indicator that also is consistent with the information presented in Chart 5 (Cash Flow). Monthly monitoring and analysis of project schedules will continue throughout the program.



Cash Flow

<u>Bond Oversight Committee Responsibility</u>: Are the bond issuances adequately timed to reflect cash flow requirements of the projects?


Given the current rate of expenditures, funds from the March 2004 sale will be required for contract payments in March. The forecast indicates that March 2004 Bond proceeds will be exhausted by the fall of 2004.

The March 2004 Bond sale has been coordinated with the State Treasurer and funds will be available in time for meeting March invoices.

Chart 4, Cash Flow and Bond Sales, depicts the actual expenditures for the entire Bond Program and compares the forecasted cash flows and the actual and projected availability of bond proceeds from January 2002 through January 2009. Chart 4 also reflects that actual expenditures are continuing to lag somewhat behind forecasted expenditures. With the continued refinement of schedules, the lag appears to be about 30 days behind the forecast except for January 2004, which seems to reflect the traditional decrease in productivity associated with the Christmas/New Year season.

The forecasting of cash flow continues to be refined utilizing Primavera software, which produces cash flow projections directly from schedule data. The process of fine-tuning the individual project schedules and refining the cash flow model is ongoing, with monthly updates on project data and actual expenditures, in order to predict cash needs with increasing accuracy.

As the Bond Program continues as one primarily in construction, accurate cash flow projections become more challenging. Cash requirements for construction are far more difficult to forecast than those for design, suggesting that continued funding to meet current schedules is essential.



Master Schedule

Is the bond program on schedule?

Chart 5, Master Schedule as of December 31, 2003, presents the overall schedule for all design and construction activities at each of the institutions, and for the entire program.


For each institution, the bottom black bar indicates the Baseline Schedule (April 2002) for design and construction, commencing with the start of the first bond project, and concluding with beneficial occupancy of the last bond project at an institution. All activity definitions are uniform across all institutions.

The columns on Chart 5 entitled "Baseline Compl Date," "Current Compl Date," and "Variance" present the original and current dates for completion of Bond Program construction at the institution, and any changes forecasted expressed in working days. This is a change from previous reports that expressed variance in calendar days, as a result of converting to Primavera. A positive count of days indicates the institution will complete its program ahead of the baseline; and a negative count indicates that the current schedule for final completion at the institution is after the baseline completion date

All institutions, activities roll up to the dark "UNC SYSTEM" bar at the top of the schedule diagram, which shows the summary-level baseline and updated finish dates for the entire program. The scheduled completion date for the program shows an increase of about 2 months from the December 2003 Report but, overall, there have been no significant changes. Within the program, project schedules continue to move (accelerate and slip) due to changes in institutional priorities and requirements, other fund sources availability, community issues, and design and construction issues. The largest changes since the last Report are that Fayetteville State University reduced its schedule by about 6 months and Elizabeth City State University increased its schedule by about 4 months.

As of the December 31, 2003 schedule updates, North Carolina School of Science and Mathematics will finish its bond work first, in April 2004; and North Carolina State University will finish its bond-funded work in July 2009.

Ten institutions are forecasting completion either on or ahead of their baseline schedules.



SECTION B: EXPENDITURE COMPLIANCE; HISTORICALLY UNDERUTILIZED BUSINESS PARTICIPATION

Expenditure Compliance with the Bill

<u>Bond Oversight Committee Responsibility</u>: Are the expenditures of the proceeds from the bonds issued under the bond bill in compliance with the provisions of the bond bill?

With the possible exception of the Community Health Building project under review, our assessment finds that bond dollars are being spent for their intended purpose. Funds are being expended for design, construction, and project management as specified in the bill. All projects are being reviewed by the State reviewing authorities as required by statute.

To date, ten scope changes have been approved by the legislature. They are:

- 1) University of North Carolina at Chapel Hill: Renovation of 440 West Franklin Street (\$9.2 million) changed to Information Technology Office Facility,
- 2) North Carolina State University: Alterations to the Meat Processing Center (\$14.9 million) changed to Animal and Food Science Facilities,
- 3) North Carolina School of the Arts: Residential Facility changed to High School Student Residential Facility (\$1.8 million),
- 4) University of North Carolina Asheville: Carmichael Hall Classroom Building Comprehensive Renovation (\$5.52million) changed to Carmichael Hall Classroom Building Demolition and New Construction,
- 5) University of North Carolina Pembroke: Residence/Dining Hall Replacement of Jacobs and Wellons Halls \$7.7million) reduced to \$325,000, and add new General Purpose Classroom Building (\$7,375,000),
- 6) Winston-Salem State University: Anderson Center Comprehensive Renovation (\$6.92 million) reduced to \$5,017,900, and add two projects: Coltrane Hall Renovation to House Gerontology (\$400,000) and New Facility for the Early Childhood Program (\$1,500,000),
- 7) Winston-Salem State University: Health Center Building and Old Nursing Building Comprehensive Renovation for Student Health (\$2.27million) changed to New Student Health Center,
- 8) Elizabeth City State University: Doles Residence Hall Comprehensive Renovation (\$1,722,000) changed to Campus Infrastructure Improvements,
- 9) North Carolina Central University: Pearson Cafeteria Comprehensive Renovation changed to Pearson Cafeteria Expansion; delete Old Senior Dorm Conversion to Academic Use and transfer \$2,130,700); and reduce Farrison-Newton and transfer \$5.6 million, and
- 10) North Carolina Central University: Mold Remediation (\$10.4 million) NCCU may transfer funds from one bond project to another to make infrastructure improvements and repairs within buildings for the remediation of mold on campus.

The Mold Remediation Project at North Carolina Central University was initially defined in late June, as toxic mold was discovered in 10 buildings on campus. Funds were shifted from Hoey Building (\$2.7 million), Code Compliance (\$3.3 million), Electrical Infrastructure (\$3 million) and Land Acquisition (\$1.4 million) totaling the \$10.4 million.

The following are proposed scope changes that have been approved by the Board of Governors for submission to the legislature:


- 1) North Carolina Agricultural and Technical State University: Central Cooling Plant Phase 1 (\$9,430,700) cancel and substitute a New School of Education Building,
- 2) University of North Carolina at Wilmington: Alderman Hall Classroom Building and Kenan Auditorium reduce funding and apply funds to King Hall Classroom Building, Hinton James Hall Classroom Building and Kenan Hall Classroom Building,
- 3) Fayetteville State University: Comprehensive Renovation and Conversion of Spaulding for Public Safety Facilities change to reflect complete occupancy by Student Health Services and counseling,
- 4) Fayetteville State University: William Collins Building Renovation transfer \$300,000 to renovate Mitchell Building for Public Safety.
- 5) North Carolina State University: Harrelson Hall change from renovation to replacement.

A potential scope change involving the Community Health Building at the University of North Carolina at Chapel Hill is under review.

Chart 6 Reconcilation of Project Count	
Original Legislation:	316
Approved Scope Additions:	
New Classroom Building - UNCP	1
Coltrane Renovation - WSSU	1
Early Childhood Facility - WSSU	1
Mold Remediation - NCCU	1
Approved Scope Deletions:	
Old Senior Dorm - NCCU	-1
Total	319

Historically Underutilized Business (HUB) Participation

The Bond Program continues to provide opportunities for minority designers and contractors. Chart 7, UNC Program HUB Participation and State Goal, indicates that both design and construction contracts awarded under the program continue to significantly exceed the State's 10% goal of total HUB participation. In order to provide the most accurate report, all data in this section includes bond and non-bond funding when a project has both sources of funds.



*Other: Native American, Asian American, Hispanic, and Socially and Economically Disadvantaged

As of this report over 14.8% (or \$222.7 million) of design and construction contracts have been awarded to African American, women and other minority owned companies. ¹ Current design contracts reflect a total minority participation level of 13.9% of the dollar value of contracts awarded, consisting of 7.6% African American, 7.6% women, and 0.7% for other minority classifications.

¹ This percentage is 1.3% less than the December bond report due to the inadvertent inclusion of two non-bond sub-projects. One of these projects had a substantial amount of minority participation. Although the institution achieved a commendable level of participation for this subproject, it must unfortunately be tracked along with our non-bond progress and removed from the data in the December report. To reflect this change the following corrected charts have also been included at the end of this report *Appendix A*: Corrected Chart 6 "UNC Program HUB Participation & State Goal", Corrected Chart 7 "HUB Construction Dollar 9/03-12/03" and Corrected Chart 10 "Summary By Institution".

Efforts continue to find ways to further increase minority participation levels for the remaining design awards. Some institutions, where participation levels remain low, particularly for African American designers, are providing meetings for the designers and institution staff to improve awareness of their capabilities and experience. Given the current stage of the program, construction contract opportunities will continue to increase and design contract opportunities will continue to decrease requiring a more concerted effort

From the beginning of the Bond Program to this reporting period, construction contracts reflect total minority participation at 15% of the dollar value of contracts awarded, consisting of 3.6% African American, 7.1% women, and 4.3% for other minority classifications. Overall, the level of HUB participation is 50% higher than the State's goal.

Chart 8, HUB Construction Dollar Value 12/03 Report – 3/04 Report, reflects the increase in dollar value of construction contracts awarded to minority firms since the last report totaling \$26.7 million dollars.




Chart 9, HUB Construction Percentages by Institution, depicts the participation based on each institution's construction contract awards to date.




Chart 10, Summary by Institution, summarizes by dollars and percentage the construction participation levels for Historically Underutilized Businesses by institution or affiliate.

Construction Manager-at-Risk results to date have shown promise in increasing minority participation to a higher level than other delivery methods. African American participation rates are currently just over 5% and overall HUB participation is 16.3%.

Outreach efforts are continuing at each institution. In addition to outreach for contractors and designers, training has been and will continue to be provided for the HUB coordinators to enhance their ability to improve participation levels. Partnering opportunities with outside agencies such as the North Carolina Institute of Minority and Economic Development (NCIMED) and the Small Business Technology and Development Center (SBTDC) are underway to provide a more focused approach to contractor identified needs. Currently a partnership with the Carolinas Association of General Contractors (CAGC) is being developed to improve construction management capabilities among HUB firms as well. Through these efforts, regional and targeted training on business development, estimating, software applications and bonding, which continue to be areas of assistance needed specifically by the African American contracting community, are planned for this Spring. Mechanisms to increase participation are continuously sought at all levels.

Chart 10
Minority Participation in Bond Construction Projects
Summary by Institution

				DOL	DOLLAR AMOUNTS	NTS						PERCENTAGES	GES		
	African		Asian	American	(Non- Minority)	Socially and Economically		A*	African		Asian	American	(Non-	Socially and Economically	
Institution	American	Hispanic	American	Indian	Female	Disadvantaged	TOTAL HUB	Project Total	A		Hispanic American	Indian	Female	Disadvantaged	Total
ASU	\$167,143	\$91,000	\$0	\$230,025	\$6,244,375	\$1,975	\$6,734,518	\$60,935,686	0.3%	0.1%	%0.0	0.4%	10.2%	0.0%	11.1%
ECU	\$313,866	\$313,866 \$15,312,446	\$0	\$0	\$7,395,095	\$686,967	\$23,708,374	\$71,207,332	0.4%	21.5%	%0.0	%0.0	10.4%	1.0%	33.3%
ECSU	\$850,239	\$523,210	\$16,000	\$3,900	\$2,066,041	\$0	\$3,459,390	\$23,754,851	3.6%	2.2%	0.1%	%0.0	8.7%	%0.0	14.6%
FSU	\$606,407	\$0	\$0	\$2,059,938	\$1,795,461	\$0	\$4,461,806	\$15,423,629	3.9%	%0.0	%0.0	13.4%	11.6%	%0.0	28.9%
NC A&T	\$3,582,040	\$3,582,040 \$1,359,553	\$0	\$0	\$2,771,165	\$0	\$7,712,758	\$65,050,852	5.5%	2.1%	%0.0	%0.0	4.3%	0.0%	11.9%
NCCU	\$8,258,369	\$8,258,369 \$1,719,242	\$0	\$0	\$4,080,762	\$0	\$14,058,373	\$63,640,647	13.0%	2.7%	%0.0	%0.0	6.4%	%0.0	22.1%
NCSA	\$417,344	\$189,895	\$0	\$0	\$1,021,832	\$0	\$1,629,071	\$22,690,567	1.8%	0.8%	%0.0	%0.0	4.5%	%0.0	7.2%
NCSU	\$8,934,048	\$8,934,048 \$1,850,063	\$106,139	\$139,000	\$20,331,398	\$0	\$31,360,648	\$210,606,928	4.2%	%6.0	0.1%	0.1%	9.7%	%0.0	14.9%
UNCA	\$96,355	\$20,000	\$0	\$0	\$38,120	\$0	\$154,475	\$14,660,253	%2.0	0.1%	0.0%	%0.0	0.3%	%0.0	1.1%
UNC-CH	\$16,431,476	\$16,431,476 \$18,514,939	\$0	\$1,939,625	\$22,443,036	\$0	\$59,329,076	\$393,380,772	4.2%	4.7%	%0.0	0.5%	2.7%	%0.0	15.1%
UNCC	\$2,359,866	\$2,359,866 \$1,179,230	\$601,000	\$8,090	\$9,780,606	\$0	\$13,928,792	\$129,933,270	1.8%	%6.0	0.5%	%0.0	7.5%	0.0%	10.7%
UNCG	\$567,550	\$30,000	\$0	\$0	\$3,730,647	\$0	\$4,328,197	\$60,804,402	%6.0	%0.0	%0.0	%0.0	6.1%	%0.0	7.1%
UNCP	\$493,894	\$249,149	\$0	\$5,455,886	\$846,681	\$0	\$7,045,610	\$23,747,350	2.1%	1.0%	%0.0	23.0%	3.6%	0.0%	29.7%
UNCW	\$9,485	\$0	\$0	\$144,679	\$4,090,933	\$185,112	\$4,430,209	\$24,087,109	%0.0	%0.0	%0.0	%9.0	17.0%	0.8%	18.4%
wcu	\$239,682	\$2,238,500	\$0	\$47,000	\$1,760,402	\$0	\$4,285,584	\$58,255,894	0.4%	3.8%	%0.0	0.1%	3.0%	0.0%	7.4%
WSSU	\$1,902,524	\$470,000	\$0	\$0	\$1,879,484	\$78,450	\$4,330,458	\$30,628,015	6.2%	1.5%	%0.0	%0.0	6.1%	0.3%	14.1%
UNC-TV	\$161,798	\$0	\$0	\$0	\$689,728	\$0	\$851,526	\$8,024,311	2.0%	%0.0	%0.0	%0.0	8.6%	%0.0	10.6%
NCSSM	\$83,800	\$79,665	\$7,000	\$0	\$328,839	\$0	\$499,304	\$4,974,100	1.7%	1.6%	0.1%	%0.0	%9.9	0.0%	10.0%
NCARB	\$4,604	\$94,920	\$0	\$0	\$1,259	\$0	\$100,783	\$1,603,942	0.3%	2.9%	%0.0	0.0%	0.1%	0.0%	6.3%
TOTAL	\$45,480,490	\$45,480,490 \$43,921,812		\$730,139 \$10,028,143 \$91,295,864	\$91,295,864	\$952,504	\$192,408,952	\$1,283,409,910	3.54%	3.42%	%90.0	0.78%	7.11%	0.07%	14.99%

SECTION C: CONSTRUCTION MANAGER-at-RISK PROJECTS

Construction Manager-at-Risk (CM at Risk) continues to be an effective construction delivery method for larger projects and for managing aggregations of smaller related projects. This delivery method has been selected for forty-one bond and non-bond projects valued at \$878 million (twenty-seven bond projects valued at \$619 million) that have been awarded to seventeen different companies. Three more CM at Risk projects valued at over \$50 million are anticipated to be in design by the next report.

Sixteen CM at Risk projects are under construction, thirteen of which are funded from the Higher Education Facilities Bonds. One non-bond project has been completed. Twenty-one CM at Risk projects (thirteen bond projects) are in various stages of design with construction managers providing preconstruction services. Three projects have been bid single prime and one project is scheduled to be bid single prime, after completion of preconstruction phase services.

A summary of all current Construction Manager-at-Risk projects follows:

Completed Projects

Bond Projects

None

Non-Bond Projects

UNCW – Residence Hall (\$10.7 million)

Projects Under Construction

Bond Projects

ASU – Central Library Complex (\$41 million)

ECSU – Student Affairs Facilities (\$27.6 million)

NCAT – Student Housing (\$26.1 million)

NCCU – Science Complex (\$22.8 million)

NCSU – College of Engineering, Phase II (\$34.6 million)

NCSU – College of Veterinary Medicine – Lab Building (\$28.8 million)

NCSU – College of Veterinary Medicine – Infrastructure (\$15.0 million)

NCSU – Yarbrough Chilled Water Plant (\$27.0 million)

NCSU – Clark Labs & USTL (\$15.5 million)

UNC-CH – Science Complex (\$81.2 million)

UNCP – Jones Physical Education Complex (\$7.3 million)

UNCP – Science Complex (\$13.3 million)

WSSU – Physical & Life Sciences Building (\$9.4 million)

Non-Bond Projects

ASU – Student Recreation Center (\$20.8 million)

NCSU – Upper-class Housing (\$66.8 million)

UNCC – 500 Bed Residence Hall (\$19.6 million)

Projects in Design

Bond Projects

ECU – Allied Health Sciences/Nursing/Library (\$45 million)

NCSU – Riddick Lab Renovation (\$19.1 million)

NCSU – Schaub Food Science Renovation (\$7.9 million)

UNCA – Math & Science Building (\$16 million)

UNC-CH – Renovate 440 E. Franklin Street (\$8.7 million)

UNC-CH – Global Education Building (\$18 million)

UNC-CH – ITS Building (\$20 million)

UNC-CH – Renovate Brauer Hall (\$10 million)

UNCW – Academic & Classroom Facility (\$25 million)

UNCW – General Classroom Building (\$10 million)

UNCW – Infrastructure, Ph 3; Renovate Alderman, James & King (\$7.5 million)

WCU – Stillwell Renovation (\$12.3 million)

Non-Bond Projects

ASU – Owens Field House (\$10.3 million)

ECU – Baseball Stadium (\$6.5 million)

NCSU – Athletic Facilities Renovations (\$10 million)

UNC-CH – Global Knowledge Center – School of Business (\$16 million)

UNC-CH – Renovate Morrison Residence Hall (\$20 million)

UNC-CH – Phase II Residence Halls (\$45 million)

UNCW – Student Union Project (\$23.3 million)

WCU – Student Recreation Center (\$9.9 million)

Bond Projects Bid As Single-Prime Or To Be Bid After Completion of Preconstruction Services

ASU – Rankin Science Renovation (\$9.4 million) – bid

NCCU – Baynes Residence Hall (\$2.9 million) – bid

NCSU – Jordan Hall Addition (\$9.8 million) – to be bid

UNC CH – Manning Drive Steam Plant (\$38 million) – bid

Construction Manager-at-Risk continues to be an effective construction delivery method for larger projects or for managing an aggregation of related smaller projects.

SECTION D: BOND PROGRAM MANAGEMENT PRACTICES

<u>Bond Oversight Responsibility</u>: Are there changes in Bond Program management practices that could enhance cost savings and promotion of on-time completion of projects or contribute to other requirements and goals of the Program?

Primavera Project Management

This past summer the University System transitioned to Primavera, the industry standard project management system that incorporates schedule and cash flow projections as well as the powerful management capabilities of the software. That transition continues to go well with most institutions now fine-tuning their data and able to manage their programs with this system.

Construction Audit Services

The fourth construction project audit was completed (Computer Science Building at Winston-Salem State University) in November 2003. All four audits showed good to excellent management of construction processes and practices. As requested, the Executive Summaries of each of the four audits have been forwarded to each Committee member. The University is currently assessing the schedule, criteria, and priorities for additional project audits.

SECTION E: BUDGET and SCOPE; INSTITUTIONAL SUMMARIES and PROJECT SUMMARIES

<u>Bond Oversight Committee Responsibility</u>: Are the awarded contracts consistent with the budget and scope of the approved projects?

Apart from the Community Health Building project at University of North Carolina at Chapel Hill currently under review, all awarded contracts are consistent with the budget and scope of the approved projects, including legislative approved scope changes outlined in Section B.


Report Format:


The format for the Executive Summary and Sections A, B, C and D remains unchanged. The format for Section E has been revised to facilitate the Committee's review and enhance its ability to execute its oversight responsibility. Enhancements to Section E include:

- Institutional Summaries have been revised to better focus on key information project status, funds status, schedule and HUB construction participation.
- All projects are now included not just those in construction or completed. Project information includes a project description, funds source and schedule.
- A capital funds summary (bond and nonbond) is included for each institution following their project summaries.
- Approved scope changes are highlighted.
- The format is easier to read.
- Streamlined in terms of size the number of pages has been reduced 45% while providing more useful information.
- The format is compatible with web publishing guidelines.

As permitted by legislation, funds may be moved from one project to another to properly manage the program, achieve maximum program efficiency and optimize the expenditure of each dollar. Therefore, the Bond Funds shown for a specific project may not equal the amount approved in the legislation, but the aggregate for the institution is the same. These numbers may continue to change, as institutions manage their program. Savings realized from one project are reprogrammed into other projects in order to best meet the needs of the institution. The "Variance from Budget" is the difference between the budgeted funds for a project in the legislation, less funds used for project management, and the amount of bond funds spent on the project. In the case where two projects were combined for execution, the funds have been combined also.


Project and Funds Status





Schedule

Location	Baseline Cmpl	Current Cmpl	Variance	1998	1999	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
	Date	Date		αααα	αααα	0000	0000	0000	0000	0000	αααα	0000	α α α α	0000	0000
ASU	27-Jul-07	15-Oct-07	-55			00000000						388888888	88888888		
								Curre	nt			Rase	line		



40080-301 Central Library Complex

Built for a student body half the size of ASU's today, Belk Library lacks sufficient space for student study and materials collections, and provides too little student access to information technology. The new structure will allow ASU to better serve students, accommodate enrollment growth, store and display materials collections, and enable students to access a broader range of materials through information technology. In the future, the present library building will be renovated to house several academic departments.

Bond Funds	\$47,586,800
Other Sources	\$0
Total Funds	\$47,586,800
Projected Cost At Completion	\$47,586,800
Variance from Budget	\$0

Budget: \$47,586,800 less \$0 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q			0000	Q Q Q Q	0000	Q Q Q Q			QQQ(
Central Library Complex	10-Nov-00 A	15-Oct-07										
Design	10-Nov-00 A	03-Nov-03 A										
Construction	30-Jul-03 A	15-Oct-07										
Current Schedule						Base	line					

40080-302 Science Building - Completion of Laboratories and Academic Space

This project will complete approximately 8,000 square feet of unfinished laboratory space in the Science Building, constructed with funding from the 1993 bond issue. The laboratories will support the Chemistry, Physics and Astronomy, and Computer Science programs.

Bond Funds	\$410,565
Other Sources	\$0
Total Funds	\$410,565
Projected Cost At Completion	\$410,565
Variance from Budget	\$849,435

COMPLETED

Budget: \$1,260,000 less \$0 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	9 9 9 9		ର ର ର ର	9 9 9 9	Q Q Q Q	0000	0000	0000	Q Q Q
Science Building - CAP Completion	15-Nov-00 A	31-Oct-03 A										
Design	15-Nov-00 A	28-Jun-02 A										
Construction	01-Jul-02 A	31-Oct-03 A										
Current Schedule						Bas	eline					

40080-303 Rankin Science Building - Comprehensive Renovation

Damage from repeated flooding, deterioration, and functional obsolescence make replacing a portion of Rankin Building located in the flood plain cheaper than renovation. The remaining, larger portion of the structure requires complete modernization, including environmental, code and access improvements, to support rapidly expanding programs in Biology, Geology, and Geography and Planning. Includes 40080-313 Rankin Science Building.

Bond Funds	\$17,062,935
Other Sources	\$1,220,000
Total Funds	\$18,282,935
Projected Cost At Completion	\$18,282,935
Variance from Budget	\$-849,435

Budget: \$16,213,500 less \$0 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q	0000	Q Q Q Q	Q Q Q Q	0000		Q Q Q Q	Q Q Q Q	Q Q Q
Rankin Science Building	01-Mar-00 A	12-Oct-06										
Design	01-Mar-00 A	06-Feb-04										
Construction	26-Nov-01 A	12-Oct-06										
Current Schedule						Bas	eline					

40080-304 Living and Learning Center - Academic Portion

This academic building will complete a residential college living and learning facility for students enrolled in the growing, highly successful Watauga College and Honors programs.

COMPLETED

Bond Funds	\$3,499,560
Other Sources	\$0
Total Funds	\$3,499,560
Projected Cost At Completion	\$3,499,560
Variance from Budget	\$332,100

Budget:	\$4,022,800	less \$191,140	for project	management
---------	-------------	----------------	-------------	------------

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q		Q Q Q Q				Q Q Q Q	Q Q Q Q	Q Q Q
Living and Learning Center - Ac	ade 01-Dec-00	A 07-Jan-04	8									
Design	01-Dec-00	A 07-Jan-04			-							
Construction	01-May-02	2 31-Dec-03										
Current Schedule						Bas	eline					

40080-305 Visual Arts Center/Education Outreach Center - Renovation The Boone United Methodist Church acquired by the University in **Bond Funds** \$4,155,965 2000 will be renovated for use as a visual arts academic center and **Other Sources** \$2,000,000 community educational outreach center. The estimated cost includes extensive environmental, code, and access improvements. **Total Funds** \$6,155,965 **Projected Cost** \$6,155,965 **At Completion** Variance from Budget \$0 Budget: \$4,374,700 less \$218,735 for project management Project Name Finish Start 2004 2001 2002 2003 2005 2006 2008 2009 Turchin Visual Arts Center Addition 13-Aug-01... 31-Jan-05 Design 13-Aug-01... 03-Nov-03 A Construction 29-Jan-02 A 31-Jan-05 Current Schedule Baseline

40080-306 Smith-Wright Hall Classroom Building - Comprehensive Renovation Major structural, environmental, code, and access improvements **Bond Funds** \$1,554,295 must be made to this building for its continued use to support current **Other Sources** student enrollment levels and projected enrollment growth. **Total Funds** \$1,554,295 **Projected Cost** \$1,554,295 **At Completion** Variance from **Budget \$0** Budget: \$1,636,100 less \$81,805 for project management Project Name Start Finish 2000 2001 2002 2003 2004 2005 2006 2007 2008 2009 Smith-Wright Hall Renovation 01-Sep-03 A 18-Dec-06 Design 01-Sep-03 A 22-Oct-04 Construction 21-Dec-05 18-Dec-06 Current Schedule Baseline

40080-307 **Founders Hall - Comprehensive Renovation** Major structural, environmental, code, and access improvements **Bond Funds** \$1,044,100 must be made to this building for its continued use to support current **Other Sources** \$102,360 student enrollment levels and projected enrollment growth. Founders Hall is the former Watauga County Hospital, converted to University **Total Funds** \$1,146,460 **Projected Cost** \$1,095,280 **At Completion** Variance from Budget \$0 Budget: \$1,044,100 less \$0 for project management Project Name Finish 2001 2002 2003 2004 2005 2006 2008 2009 Founders Hall - Comprehensive Ren... 11-Mar-02 A 23-Mar-04 Design 11-Mar-02 A 06-Feb-03 A Construction 10-Feb-03 A 23-Mar-04 Current Schedule Baseline

40080-308 Walker Hall Classroom Building - Comprehensive Renovation Major structural, environmental, code, and access improvements **Bond Funds** \$1,647,110 must be made to these buildings for their continued use to support **Other Sources** current student enrollment levels and projected enrollment growth. **Total Funds** \$1,647,110 **Projected Cost** \$1,647,110 **At Completion** Variance from **Budget \$0** Budget: \$1,733,800 less \$86,690 for project management Project Name Finish Start 2000 2001 2002 2004 2005 2006 2008 2009 Walker Hall Renovation 10-Jun-02 A 04-Feb-04 Design 10-Jun-02 A 25-Jul-03 A Construction 28-Jul-03 A 04-Feb-04 Current Schedule Baseline

40080-309 **B.B. Dougherty Hall - Comprehensive Renovation**

Major structural, environmental, code, and access improvements must be made to this building for its continued use to support current student enrollment levels and projected enrollment growth.

COMPLETED

Bond Funds	\$1,332,100
Other Sources	\$0
Total Funds	\$1,332,100
Projected Cost At Completion	\$1,332,100
Variance from Budget	\$-332,100

Budget: \$1,000,000 less \$0 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q		0000	9999	a a a a	9999			ଉ ଭ ଭ
B.B. Dougherty Hall Renovation	16-Mar-01 A	10-Oct-03 A										
Design	16-Mar-01 A	17-Sep-02 A										
Construction	01-Aug-02 A	10-Oct-03 A										
Current Schodule						Daga	lina					

Current Schedule Baseline

40080-310 Water System Improvements

This project entails major renovations to the storage, treatment and distribution components of the University water system and is essential to the continued provision of adequate, safe, potable water for consumption, as well as fire protection. Additional storage capacity will be required to support campus growth. The cost of the project includes the replacement of major distribution lines, which contain transit asbestos compounds.

Bond Funds	\$2,722,890
Other Sources	\$0
Total Funds	\$2,722,890
Projected Cost At Completion	\$2,722,890
Variance from Budget	\$0

Budget: \$2,866,200 less \$143,310 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	ର ର ର ର	0000	Q Q Q Q	Q Q Q Q	ର ର ର ର	Q Q Q Q	Q Q Q Q	Q Q Q Q	ଉ ଉ ଉ
Water System Improvements	03-Dec-01 A	\ 03-Oct-05										
Design	03-Dec-01 A	21-Apr-04										
Construction	22-Apr-04	03-Oct-05										
Current Schedule						Bas	eline					

40080-311 **Land Acquisition** The University has identified several parcels of contiguous land now **Bond Funds** \$829,300 in private ownership, which are key to the successful implementation **Other Sources \$0** of the ten-year Master Plan. The land has been purchased. **Total Funds COMPLETED** \$829,300 **Projected Cost** \$829,300 **At Completion** Variance from Budget \$0 Budget: \$829,300 less \$0 for project management Project Name Start Finish 2001 2003 2004 2005 Land Acquisition 01-Aug-01... 20-Nov-03 A Land Acquisition 01-Aug-01... 20-Nov-03 A Current Schedule Baseline

40080-312 **Technology Infrastructure Expansion**

This initiative will continue expansion of the campus information technology infrastructure supporting teaching and learning programs, student and administrative services, and other activities central to the University's mission.

Bond Funds	\$4,596,955
Other Sources	\$0
Total Funds	\$4,596,955
Projected Cost At Completion	\$4,596,955
Variance from Budget	\$0

Budget: \$4,838,900 less \$241,945 for project management


Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	0000	9000	Q Q Q Q	Q Q Q Q	0000	Q Q Q Q	Q Q Q Q	0000	000
Technology Infrastructure Expansion	05-Sep-01 A	30-Dec-05						_				
Construction	05-Sep-01 A	30-Dec-05										
Current Schedule						Bas	eline					


40080-313 Rankin Science Building - Renovation & Addition Damage from repeated flooding, deterioration, and functional **Bond Funds** \$0 obsolescence make replacing a portion of Rankin Building located in **Other Sources \$0** the flood plain cheaper than renovation. The remaining, larger portion of the structure requires complete modernization, including **Total Funds** \$0 environmental, code and access improvements, to support rapidly **Projected Cost** expanding programs in Biology, Geology, and Geography and \$0 **At Completion** Planning. Floyd Reversion \$5,056,500. Combined with 40080-303 Rankin Science Building, see same for funds and schedule. Variance from Budget \$0 Budget: \$0 less \$0 for project management Current Schedule Baseline

Effective Project Management 40080-350 5% Funds for Project Management, swing space expenses, inflation, **Bond Funds** \$963,625 etc. **Other Sources \$0 Total Funds** \$963,625 **Projected Cost** \$963,625 **At Completion** Variance from **Budget** \$-963,625 Budget: \$0 less \$0 for project management Project Name Finish Start 2000 2001 2002 2003 2004 2005 2006 2007 2008 2009 Effective Project Management 01-Dec-00 A 29-Dec-05 Project Management 01-Dec-00 A 29-Dec-05 Current Schedule Baseline

Appalachian State University	Summary	Bond Funds	\$87,406,200
Bond Funds Per Legislation	\$87,406,200	Other Sources	\$3,322,360
		Total	\$90,728,560
		Projected Cost at Completion	\$90,677,380

Project and Funds Status






Schedule

Location	Baseline Cmpl	CurrentCmpl	Variance	1998	1999	200	2001	2002	2003	2004	2005	2006	2007	2008	2009
	Dante	Date		2000	0000	0000	0000	0000		0000	0000	0000		0000	0000
FOLL	25-Apr-07	15-Jun-07	-36												
ECU															
								Curre	nt			Base	line		

HUB Participation



Comments

40086-301 Science Labs and Technology Building

This building will include teaching, laboratory, and associated faculty office space and will be the core science instructional facility for the Department of Chemistry and the School of Industry and Technology on campus. It will replace the Flanagan Building, which is overcrowded and in poor condition and will be renovated for other academic use. The project cost includes necessary infrastructure improvements, such as installation of a new boiler in the campus' central steam plant and relocation of a campus roadway.

Bond Funds \$59,535,416 Other Sources \$11,044,692 Total Funds \$70,580,108 Projected Cost At Completion \$70,580,108 Variance from Budget \$-4,410,116

COMPLETED

Budget: \$55,125,300 less \$0 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	0000	0000	Q Q Q Q	Q Q Q Q	0000	0000	0000	Q Q Q Q	Q Q Q
Science Labs and Ted	hnology Bldg, 15-Nov-00 A	31-Jul-03 A										
Design	15-Nov-00 A	24-Apr-01 A										
Construction	14-May-01	31-Jul-03 A										
Current Schedule					•	Bas	eline					

40086-302 Flanagan Building - Renovation & Conversion

The Flanagan Building is in poor condition and, due to safety requirements and structure design, cannot be efficiently reconfigured to meet current laboratory specifications. The Department of Chemistry and the School of Industry and Technology will be relocated from Flanagan to the new Science and Technology Building. Flanagan will be renovated for academic purposes other than laboratories, thereby reducing the need for additional new construction.

Bond Funds	\$13,894,130
Other Sources	\$0
Total Funds	\$13,894,130
Projected Cost At Completion	\$13,894,130
Variance from Budget	\$-821,784

Budget: \$13,421,300 less \$348,954 for project mar	agement

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	0000	Q Q Q Q	Q Q Q Q	Q Q Q Q	0000	0000	0000	Q Q Q Q	Q Q Q
Flanagan Building - Reno	vation & C 01-Feb-01.	A 12-Nov-04										
Design	01-Feb-01	A 17-Feb-04										
Construction	03-Nov-03	A 12-Nov-04										
Current Schedule						Bas	eline					

40086-303 Nursing, Allied Health and Developmental Evaluation Clinic Complex

This expansion at the Brody School of Medicine on the West Campus will address academic space needs for both the present and future in all three programs. By their location in close proximity to each other, the efficiency of all Health Science programs will be improved. Relocating these programs to the new complex will permit renovation of the Belk and Rivers buildings on East Campus to meet continuing growth on the main campus. Includes 40086-308 Medical School - Addition of Library and Study Space.

Bond Funds \$54,935,955
Other Sources \$0

Total Funds \$54,935,955

Projected Cost At Completion \$54,935,955

Variance from Budget \$5,000,000

Budget: \$61,482,500	1 015465456	•
Dudgati Val /107 500	1000 VI 5/16 5/15 tor	project menegament
DHUBEL 301 467. 300	1688 01 140 141 101	DIOIECE HIAHAYEHIEHE

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	0000	Q Q Q Q	Q Q Q Q	Q Q Q Q	ର ର ର ର	Q Q Q Q	0000	Q Q Q Q	Q Q Q
Nursing, Allied Health and Develop	15-Nov-00 A	01-Dec-05										
Design	15-Nov-00 A	06-May-04										
Construction	06-May-04	01-Dec-05										
Current Schedule						Bas	eline					

40086-304 Expansion & Renovation of Old Nursing Building

This project addresses office space needs for faculty members currently scattered in locations on and off campus. Included in the cost estimate is infrastructure unique to the site, such as the extension of chilled water lines for air conditioning from the central chiller plant in the Science and Technology Building. Upon completion of the new Nursing, Allied Health and Developmental Evaluation Clinic Complex described above, the existing north wings of the Old Nursing Building will be renovated to accommodate enrollment growth on the East Campus, reducing the need for new construction.

Budget: \$14,685,	500 less \$69,893	for project manag	ement
-------------------	-------------------	-------------------	-------

Bond Funds	\$14,615,607
Other Sources	\$500,000
Total Funds	\$15,115,607
Projected Cost At Completion	\$15,115,607
Variance from Budget	\$0

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	0000	9 9 9 9		Q Q Q Q	0000	0000	0000		000
Expansion & Renovation of Old Nu	r 01-Feb-02 A	15-Jun-07										
Design	01-Feb-02 A	30-Jun-06				· · · · · · · · · · · · · · · · · · ·						
Construction	17-Dec-02 A	15-Jun-07			_							
Current Schedule	I					Base	line					

40086-305 **Belk Building - Renovation & Conversion** Upon completion of the new Nursing, Allied Health, and **Bond Funds** \$7,588,726 Developmental Evaluation Clinic Complex described above, this **Other Sources \$0** building can be renovated to accommodate enrollment growth on the East Campus, reducing the need to construct new facilities. The Belk **Total Funds** \$7,588,726 Building will gain much flexibility and utility through asbestos **Projected Cost** abatement. \$7,588,726 **At Completion** Variance from Budget **\$0** Budget: \$7,791,300 less \$202,574 for project management Project Name Finish 2001 2003 2004 2005 Start 2000 2002 2006 2007 2008 2009 15-Jun-07 Belk Building Renovation & Conver... 01-Aug-03 A Design 01-Aug-03 A 30-Jun-06 Construction 30-Jun-06 15-Jun-07 Current Schedule Baseline

40086-306 Classroom Improvements - Technology Upgrades and Renovations

These improvements are part of an ongoing modernization process to support teaching with electronic media at ECU. Classrooms are being updated to facilitate web-based and other computer assisted modes of instruction, as well as lighting and acoustics.

Bond Funds	\$3,305,384
Other Sources	\$0
Total Funds	\$3,305,384
Projected Cost At Completion	\$3,305,384
Variance from Budget	\$248,158

Budget: \$3,648,400 less \$94,858 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	0000	Q Q Q Q	Q Q Q Q	0000	0000		Q Q Q Q	0000	ର ର ର
Classroom Improvements - Techno	 16-Apr-01 A	20-Sep-04										
Design	16-Apr-01 A	06-May-04										
Construction	23-Apr-02 A	20-Sep-04										
Current Schedule						Bas	eline					

Current Schedule

40086-307 **Academic Space Requirements - Teaching Laboratories** Additional space for teaching laboratories is needed in virtually all **Bond Funds** \$5,063,732 curricula to address present and future academic space needs. This **Other Sources** \$0 funding will allow a 25,700 square foot addition to an existing academic building to address the most urgent of those needs. **Total Funds** \$5,063,732 **Projected Cost** \$5,063,732 **At Completion** Variance from Budget \$49,768 Budget: \$5,250,000 less \$136,500 for project management Project Name Finish 2004 2001 2002 2005 2006 Academic Space Requirements - Te... 17-Jun-02 A 08-Nov-05 Design 17-Jun-02 A 09-Nov-04 Construction 30-Apr-04 08-Nov-05


Baseline

40086-308 Medical School - Addition of Library and Study Space Current enrollment and expected future growth generate the need for **Bond Funds \$0** additional library and study space. This project will provide approximately 77,000 square feet of additional space for the Health **Other Sources \$0** Sciences Library at the Brody School of Medicine. An expansion in **Total Funds \$0** this location will not only serve the University, but will help meet the increasing needs of Pitt Community College, Pitt County **Projected Cost** Memorial Hospital, and private physicians across the region. \$0 **At Completion** Combined with 40086-303 Nursing, Allied Health and Developmental Evaluation Clinic Complex, see same for funds and Variance from **Budget \$0** Budget: \$0 less \$0 for project management Current Schedule Baseline

Current Schedule

40086-309 **Old Cafeteria Office Building Renovation** To address enrollment growth needs, this building will be renovated **Bond Funds** \$4,326,605 and modernized to provide efficient offices, meeting, and **Other Sources** \$0 workspaces for student service functions. This will allow consolidation of more student service functions, permitting **Total Funds** \$4,326,605 one-stop-shopping by students. In its current poor condition, this **Projected Cost** building does not facilitate that goal. \$4,326,605 **At Completion** Variance from Budget \$0 Budget: \$4,442,100 less \$115,495 for project management Project Name Start Finish 2004 2001 2002 2003 2005 2006 2009 Old Cafeteria Office Building Renov... 26-May-03... 26-Mar-07 Design 26-May-03... 01-May-06 Construction 02-May-06 26-Mar-07

Baseline



40086-311 Campus Computing Center Renovation

This project involves the renovation and modernization of campus computing center facilities for centralized information technology. It will address the current and future space needs of the rapidly growing information technology operation serving the campus and the region. As space is acquired and renovated, units scattered across campus will be able to consolidate, thereby allowing the spaces they vacate to be renovated for other academic needs.

Bond Funds	\$1,785,000
Other Sources	\$1,760,056
Total Funds	\$3,545,056
Projected Cost At Completion	\$3,545,056
Variance from Budget	\$0

COMPLETED

Budget: \$1,785,000 less \$0 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q	Q Q Q Q	Q Q Q Q	Q Q Q Q	Q Q Q Q		Q Q Q Q	0000	000
Campus Computing Cent	er Renovat 06-Dec-00 A	12-Sep-02 A										
Design	06-Dec-00 A	07-Nov-01 A										
Construction	03-Dec-01 A	12-Sep-02 A										
Current Schedule						Bas	eline					

40086-312 Land Acquisition

East Carolina University is a land-locked, urban campus. Additional property is needed to permit construction of the facilities required for the enrollment growth projected.

COMPLETED

Bond Funds	\$7,668,849
Other Sources	\$8,276
Total Funds	\$7,677,125
Projected Cost At Completion	\$7,677,125
Variance from Budget	\$5,687

Budget: \$7,879,400 less \$204,864 for project management


Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	000		0000	0000			0000	Q Q Q Q	Q Q Q
Land Acquisition	22-May-01	31-Dec-03										
Land Acquisition	22-May-01	31-Dec-03										
Current Schedule						Bas	eline					


40086-313 **Technology Infrastructure Expansion** This initiative will continue expansion of the campus information **Bond Funds** \$803,382 technology infrastructure supporting teaching and learning **Other Sources \$0** programs, student and administrative services, and other activities central to the University's mission. **Total Funds** \$803,382 **COMPLETED Projected Cost** \$803,382 **At Completion** Variance from Budget \$4,218 Budget: \$807,600 less \$0 for project management Project Name Start Finish 2001 2002 2003 2004 2005 Technology Infrastructure Expansion 11-Mar-02 A 24-Sep-03 A Technology Infrastructure Expansi... 11-Mar-02 A 24-Sep-03 A Current Schedule Baseline

40086-350 **Effective Project Management** 5% Funds for Project Management, swing space expenses, inflation, **Bond Funds** \$2,794,299 etc. **Other Sources Total Funds** \$2,794,299 **Projected Cost At Completion** \$2,794,299 Variance from **Budget** \$-2,794,299 Budget: \$0 less \$0 for project management Project Name Start Finish 2000 2001 2003 2004 2005 2006 2009 **Effective Project Management** 01-Feb-01 A 24-Apr-07 **Project Management** 01-Feb-01 A 24-Apr-07 Current Schedule Baseline

East Carolina University Sum	mary	Bond Funds	\$190,609,500
Bond Funds Per Legislation	\$190,609,500	Other Sources	\$14,405,305
		Total	\$205,014,805
		Projected Cost at Completion	\$205,014,805


Project and Funds Status





Schedule

Oomoano															
Location	Baseline Cmpl	Current Cmpl	Variance	1998	1999	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
	Date	Date		0000	αααα	0000	0000	αααα	0000	0000	Q Q Q Q	0000	α α α α	0000	<u> </u>
ECSU	20-Mar-07	07-Sep-07	-123			888		8888888888				388888888	3888888		
								Curre	ent			Base	line		



Design

Construction

Current Schedule

40083-301 **Lane Hall Classroom Building** Lane Hall has been used since 1909 with minor rehabilitation and **Bond Funds** \$2,161,820 will be comprehensively renovated. The work will include correcting **Other Sources** \$56,086 structural problems; waterproofing leaky walls; replacing the roof, heating, and air conditioning equipment; renewing interior surfaces; **Total Funds** \$2,217,906 and reconfiguring spaces for optimal use to meet enrollment growth. **Projected Cost** \$2,217,906 **At Completion** Variance from Budget \$85,000 Budget: \$2,360,600 less \$113,780 for project management Project Name Start Finish 2001 2003 2005 2006 Lane Hall Classroom Building Reno... 16-Jul-03 A 29-Aug-06

Baseline

16-Jul-03 A 24-Jun-05

27-Jun-05 29-Aug-06

40083-302 Trigg Hall Classroom Building - Comprehensive Renovation Work includes renewal of interior surfaces; replacement of **Bond Funds** \$1,918,050 plumbing, heating, and air conditioning equipment; and **Other Sources \$0** reconfiguring vacated spaces for academic use following the construction of the new Student Center. **Total Funds** \$1,918,050 **Projected Cost** \$1,918,050 **At Completion** Variance from **Budget** \$90,000 Budget: \$2,109,000 less \$100,950 for project management Project Name Start Finish 2001 2002 2004 2005 2006 2008 2009 Trigg Hall Classroom Building Reno... 30-Jun-04 07-Sep-07 Design 30-Jun-04 01-Jun-06 Construction 02-Jun-06 07-Sep-07 Current Schedule Baseline

40083-303 Johnson Hall Classroom Building - Comprehensive Renovation

Renovation of Johnson Hall will provide additional classroom and office space to meet enrollment growth. The scope of work includes remodeling spaces vacated by the Art Department, replacement of heating and air conditioning units, renewal of interior surfaces, replacement of windows, and sealing exterior brick.

Bond Funds Other Sources	\$2,732,485 \$20,000
Total Funds	\$2,752,485
Projected Cost At Completion	\$2,752,485
Variance from Budget	\$280,000

Budget: \$3,156,300 less \$143,815 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q		Q Q Q Q	Q Q Q Q	Q Q Q Q		Q Q Q Q		Q Q Q
Johnson Hall Classroo	m Building Re 25-Oct-01 A	23-Dec-04										
Design	25-Oct-01 A	19-Apr-04										
Construction	25-Nov-02 A	23-Dec-04										
Current Schedule						Bas	eline					

40083-304 Williams Hall Classroom Building - Comprehensive Renovation

This project will provide a comprehensive modernization of Williams Hall for reuse by academic departments. The scope of work includes remodeling spaces vacated by the Music Department, modernization of heating and air conditioning, renewal of interior surfaces, replacement of the gymnasium ceiling and roof, slate roof repairs, sealing exterior brick, and renewal of the building facade. The project will provide additional classroom space to meet enrollment growth.

Bond Funds Other Sources	\$2,429,437 \$479,500
Total Funds	\$2,908,937
Projected Cost At Completion	\$2,908,937
Variance from Budget	\$268,128

Budget: \$2,822,700 less \$125,135 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q			Q Q Q Q	Q Q Q Q	Q Q Q Q		ର ର ର ର		000
Williams Hall Classroon	n Building Re 01-Dec-00 A	17-Mar-04										
Design	01-Dec-00 A	26-Dec-02 A										
Construction	26-Dec-02 A	17-Mar-04										
Current Schedule						Bas	eline					

40083-305 **Lester Hall Classroom Building - Partial Renovation** This will be an austere renovation project; the heating and air **Bond Funds** \$156,750 conditioning system will be improved to eliminate building **Other Sources** \$54,758 temperature extremes and the roof will be repaired, providing functional classroom space while other buildings are renovated. **Total Funds** \$211,508 **Projected Cost** \$211,508 **At Completion** Variance from Budget \$85,000 Budget: \$250,000 less \$8,250 for project management Project Name Start Finish 2000 2001 2002 2003 2005 2006 2008 Lester Hall Classroom Building Ren... 31-Jul-03 A 28-Jul-05 Design 31-Jul-03 A 11-Mar-05 ****** Construction 14-Mar-05 28-Jul-05 Current Schedule Baseline

White Graduate Center & Continuing Education Building Renovation Comprehensive renovations will correct poor facility conditions. **Bond Funds** \$1,514,000 Interior surfaces will be renewed, persistent wall leakage problems **Other Sources** \$156,354 corrected, the roof replaced, and the heating and air conditioning system subdivided to improve temperature control. **Total Funds** \$1,670,354 **Projected Cost** \$1,670,354 **At Completion** Variance from **Budget \$0** Budget: \$1,514,000 less \$0 for project management Project Name Start Finish 2001 2003 2004 2005 2006 2008 2009 White Graduate Center & Continuin... 31-Aug-01... 14-Jun-04 Design 31-Aug-01... 04-Nov-02 A

Overages or shortfalls may be shown for individual projects but all funds are balanced in total at institutional level.

04-Nov-02 A 14-Jun-04

Construction

Current Schedule

40083-306

Baseline

40083-307 Wilkins Laboratory Building - Comprehensive Renovation Minimal interior renovations and minor roof repairs will allow **Bond Funds** \$393,110 academic/administrative reuse of this building when ongoing **Other Sources \$0** construction of the Computer and Technology Building is complete. **Total Funds** \$393,110 **Projected Cost** \$393,110 **At Completion** Variance from Budget \$38,000 Budget: \$451,800 less \$20,690 for project management Project Name Start Finish 2000 2001 2002 2003 2005 2006 Wilkins Laboratory Building Renovat... 31-Jul-03 A 06-Sep-05 Design 31-Jul-03 A 19-Apr-05 ****** Construction 20-Apr-05 06-Sep-05 Current Schedule Baseline

Mitchell-Lewis Residence Hall - Comprehensive Renovation 40083-308 This building, now in poor condition, will undergo a comprehensive **Bond Funds** \$0 modernization. Plumbing and electrical systems will be extensively **Other Sources \$0** renovated to meet current codes, interior surfaces renewed, bathrooms renovated, windows replaced, and air conditioning added **Total Funds \$0** throughout the building. Combined with 40083-313 Student Center, see same for funds and schedule. **Projected Cost \$0 At Completion** Variance from **Budget \$0** Budget: \$0 less \$0 for project management Current Schedule Baseline

40083-309 Wamack Residence Hall - Comprehensive Renovation	on	
This building, now in poor condition, will undergo a comprehensive modernization. Plumbing and electrical systems will be extensively	Bond Funds \$	60
renovated to meet current codes, interior surfaces renewed,	Other Sources \$	60
bathrooms renovated, windows replaced, and air conditioning added throughout the building. Combined with 40083-313 Student Center,	Total Funds \$	50
see same for funds and schedule.	Projected Cost	
	At Completion \$	50
	Variance from	
	Budget \$	80
Budget: \$0 less \$0 for project management		<u></u>
Current Schedule	Baseline	

40083-310 Campus Infrastructure Improvements

Originally "Doles Residence Hall - Comprehensive Renovation". Plumbing and electrical systems will be extensively renovated to meet current codes, interior surfaces renewed, bathrooms renovated, windows replaced, and air conditioning added throughout the building. **Scope change:** Doles renovation will be accomplished with housing receipts. The project includes construction of walks, roads, storm drainage structures and extensive land improvements in the core of campus. Combined with 40083-313 Student Center, see same for funds and schedule.

Bond Funds	\$0
Other Sources	\$0
Total Funds	\$0
Projected Cost At Completion	\$0
Variance from Budget	\$0

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q	0000	ର ର ର ର	0000	0000	0000	Q Q Q Q	Q Q Q Q	000
Doles Residence Hall Renovation	01-Jul-03 A	02-Jul-03 A										
Design	01-Jul-03 A	02-Jul-03 A										
Construction												
Current Schedule						Bas	eline					

Overages or shortfalls may be shown for individual projects but all funds are balanced in total at institutional level.

Budget: \$0 less \$0 for project management

40083-311 Residence Hall for 200 Students - Replacement of Sy	mera Hall
This new residence hall will replace Symera Hall and provide additional beds to match enrollment growth. Immediate construction of this 200-bed dormitory will provide capacity while other dorms	Bond Funds \$0 Other Sources \$0
are sequentially remodeled, leading to an eventual increase of 200 dormitory beds as enrollment grows from 2,000 to 3,000. The	Total Funds \$0
project includes extending campus roads and utilities to the building site. Combined with 40083-313 Student Center, see same for funds and schedule.	Projected Cost At Completion \$0
Budget: \$0 less \$0 for project management	Variance from Budget \$0
	D. 11
Current Schedule	Baseline

40083-312 **Central Chiller Plant** A centralized chiller plant will be built to meet cooling requirements **Bond Funds \$0** associated with air-conditioning several dormitories. The centralized **Other Sources \$0** system will be more reliable and efficient than individual chillers in each building. Plant capacity will allow expansion to other campus **Total Funds \$0** buildings as necessary in the future. Combined with 40083-313 Student Center, see same for funds and schedule. **Projected Cost \$0** At Completion Variance from **Budget \$0** Budget: \$0 less \$0 for project management Current Schedule Baseline

40083-313 Student Center

Existing student recreation facilities -- constructed to serve a campus population of fewer than 1,000 – are inadequate for the current student body's administrative, cultural, social, and recreational needs. This new building will expand and augment exist ing facilities, and will include meeting, study, conference, and recreation spaces for students. This project includes modifications to Bedell Hall cafeteria, Ridley University Center, the University Bookstore, and the Commuter Center. Includes 40083-308 Mitchell-Lewis Residence Hall Renovation, 40083-319 Wamack Resident Hall Renovation, 40083-311,40083-312 Central Chiller Plant. Budget: \$22,868,800 less \$450,135 for project management

Bond Funds	\$27,622,200
Other Sources	\$43,600
Total Funds	\$27,665,800
Projected Cost At Completion	\$27,665,800
Variance from Budget	\$-5,203,535

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q			0000		9999		9099	Q Q Q Q	Q Q Q
Student Center	01-Dec-00 A	13-Feb-06										
Design	01-Dec-00 A	18-Nov-04										
Construction	16-Jun-03 A	13-Feb-06										
Current Schedule						Base	line					

40083-314 **Physical Education Facilities**

This project will provide improved playing fields, classrooms, locker rooms, and bathrooms immediately adjacent to outdoor facilities, allowing class sections to combine classroom instruction with outdoor training. The resulting facility will also intermittently support commencement, intramural sports, and intercollegiate athletics.

Bond Funds	\$1,642,500
Other Sources	\$0
Total Funds	\$1,642,500
Projected Cost At Completion	\$1,642,500
Variance from	0.407.000
Budget	\$-195,000

COMPLETED

Budget: \$1,447,500 less \$0 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q	0000	Q Q Q Q	Q Q Q Q	0000		Q Q Q Q	0000	Q Q Q
Physical Education Facilities	01-Dec-00 A	04-Aug-03										
Design	01-Dec-00 A	01-May-02										
Construction	03-Jun-02 A	04-Aug-03										
Current Schedule						Bas	eline					

40083-315 Campus Infrastructure Improvements

This project will commence with an updating of the campus infrastructure master plan to reflect and support enrollment growth and the correction of aging infrastructure. Work will include rebuilding numerous roads, rebuilding/expansion of campus sidewalks, extension of the perimeter road around campus, and various repairs or replacements of aging, undersized water, sewage, and storm drainage systems.

Bond Funds	\$50,335
Other Sources	\$489,986
Total Funds	\$540,321
Projected Cost At Completion	\$540,321
Variance from Budget	\$3,258,000

Budget: \$3,405,300 less \$96,965 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	0000	9999	0000	0000	Q Q Q Q	0000	0000	0000	000
Campus Infrastructure Improveme	nts 01-Mar-01 A	01-Dec-04										
Master Plan Design	01-Mar-01 A	01-Dec-04										
Current Schedule						Base	line					

40083-316 Electrical Distribution System Upgrade

The capacity of the existing high voltage distribution system will be upgraded to handle the addition of air conditioning to residence halls and the construction of the new student center. High voltage cable that has reached the end of its useful life will be replaced. These capacity and equipment upgrades will allow the local electric utility to assume maintenance of this campus loop.

Bond Funds Other Sources	\$298,750 \$0
Total Funds	\$298,750
Projected Cost At Completion	\$298,750
Variance from Budget	\$885,000

Budget: \$1,225,000 less \$41,250 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	ର ର ର ର		ର ର ର ର		0000		ର୍ଭାବର		Q Q Q
Electrical Distribution System Upgra	31-Dec-03	28-Dec-05										
Design	31-Dec-03	28-Apr-05										
Construction	29-Apr-05	28-Dec-05				_						
Current Schedule						Bas	eline					


40083-317 **Energy Management System Improvements** HVAC systems throughout campus will be upgraded and retrofitted **Bond Funds** \$842,080 to allow centralized monitoring, control, and troubleshooting, and to **Other Sources** \$66,493 improve building environments and energy savings. This project will address buildings not scheduled for major renovation. **Total Funds** \$908,573 **Projected Cost** \$908,573 **At Completion** Variance from Budget \$0 Budget: \$886,400 less \$44,320 for project management Project Name Start Finish 2000 2004 2001 2002 2003 2005 2006 2008 2009 Energy Management System Improv... 23-Apr-01 A 26-Oct-05 Design 23-Apr-01 A 30-Mar-05 Construction 31-Mar-05 26-Oct-05 Current Schedule Baseline

40083-318 **Technology Infrastructure Expansion**


This initiative will continue expansion of the campus information technology infrastructure supporting teaching and learning programs, student and administrative services, and other activities central to the University's mission.

Bond Funds Other Sources	\$3,097,528 \$43,899
Total Funds	\$3,141,427
Projected Cost At Completion	\$3,141,427
Variance from Budget	\$-105,598

Budget: \$3,149,400 less \$157,470 for project management





40083-319 **Land Acquisition** Acquisition of small parcels at select sections on the campus **Bond Funds** \$650,000 perimeter will allow completion of a campus perimeter road, **Other Sources \$0** connecting detached campus parcels. **Total Funds** \$650,000 **Projected Cost** \$650,000 **At Completion** Variance from Budget \$0 Budget: \$650,000 less \$0 for project management Project Name Start Finish 2000 2001 2005 2008 Land Acquisition 05-Feb-02 A 13-Jan-06 Land Acquisition 05-Feb-02 A 13-Jan-06 Current Schedule Baseline



Elizabeth City State Universit	y Summary	Bond Funds	\$46,296,800
Bond Funds Per Legislation	\$46,296,800	Other Sources	\$1,410,676
		Total _	\$47,707,476
		Projected Cost at Completion	\$47,707,476

Project and Funds Status






Schedule

Location	Baseline Cmpl	Current Cmpl	Variance	1998	1999	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
	Date	Date		0000	0000	0000	0000	0000	0000	0000	<u> </u>	0000	0000	0000	0000
FSU	13-Feb-09	14-Sep-06	628			8					888888888888888888888888888888888888888	3838888			
								Curre	ent			Base	line		

HUB Participation




Comments

40084-301 Residence Hall for 275 Students

The need for additional campus housing at Fayetteville State is critical. During the 1999-2000 term, 1,300 students squeezed into space for 1,150 on campus and 144 upperclassmen were housed in an off-campus hotel. This project will help ease the current housing shortage and be a step toward addressing projected housing needs. The facility will be constructed on a site identified by the recently completed Master Plan.

Bond Funds \$6,528,685
Other Sources \$0
Total Funds \$6,528,685
Projected Cost
At Completion \$6,528,685
Variance from
Budget \$0

Budget: \$6,872,300 less \$343,615 for project management



40084-302 Lyons Science and Laboratory Building - Comprehensive Renovation & Addition

Science labs in the Lyons Building lack adequate ventilation and suitable equipment. This project involves renovation of the existing facility and construction of a 75,000-square-foot annex to increase classroom and research lab space.

Bond Funds	\$14,389,555
Other Sources	\$1,350,000
Total Funds	\$15,739,555
Projected Cost At Completion	\$15,739,555
Variance from Budget	\$0


Budget: \$15,146,900 less \$757,345 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q	0000	Q Q Q Q	Q Q Q Q	ର ର ର ର	0000	0000	Q Q Q Q	Q Q Q
Lyons Science and Laborat	tory Bldg 13-Nov-00 A	09-Mar-06										
Design	13-Nov-00 A	24-Aug-04										
Construction	25-Aug-04	09-Mar-06										
Current Schedule						Bas	eline					

40084-303 **Science Annex - Comprehensive Renovation** This project will upgrade an existing academic facility. The scope of **Bond Funds** \$1,653,475 work includes construction of an elevator, retrofitting the existing **Other Sources \$0** heating and air conditioning system, and interior renovations. **Total Funds** \$1,653,475 **Projected Cost** \$1,653,475 **At Completion** Variance from Budget \$0 Budget: \$1,740,500 less \$87,025 for project management Project Name Start Finish 2004 2001 2002 2005 2006 2008 2009 Science Annex - Comprehensive Re... 08-Feb-02 A 28-Mar-05 08-Feb-02 A 21-May-04 Design Construction 24-May-04 28-Mar-05 Current Schedule Baseline

40084-304 **Continuing Education Center - Comprehensive Renovation** Renovation of the Continuing Education Center includes painting, **Bond Funds** \$410,970 carpeting, replacing light fixtures, replacement of restroom **Other Sources \$0** commodes and other fixtures, and HVAC upgrades. **Total Funds** \$410,970 **Projected Cost** \$410,970 **At Completion** Variance from **Budget \$0** Budget: \$432,600 less \$21,630 for project management Project Name Start Finish 2000 2001 2002 2004 2005 2006 2008 2009 Continuing Education Center - Com... 07-Feb-03 A 02-Sep-04 Design 07-Feb-03 A 30-Jul-04 Construction 17-Mar-04 02-Sep-04 Current Schedule Baseline

40084-305 **Taylor Social Sciences Classroom Bldg - Comprehensive Renovation** This older classroom facility requires extensive interior renovation. **Bond Funds** \$840,085 The scope of work includes replacement of the heating and air **Other Sources \$0** conditioning system, structural repairs, painting, carpeting, and replacement of light fixtures. **Total Funds** \$840,085 **Projected Cost** \$840,085 **At Completion** Variance from Budget \$0 Budget: \$884,300 less \$44,215 for project management Project Name 2000 2001 2003 Start 2002 2004 2005 2006 2008 2009 Taylor Social Sciences Classroom B... 04-Nov-03 A 19-Jun-06 Design 04-Nov-03 A 06-Sep-05 Construction 07-Sep-05 19-Jun-06 Current Schedule Baseline



40084-307 William Collins Building - Comprehensive Renovation

Major components of the heating and air conditioning system will be replaced and energy management system controls installed; additional work includes painting, carpeting, and other renovations. **Scope Change Request:** Utilize \$300,000 to renovate Mitchell Building for Public Safety.

Bond Funds	\$608,570
Other Sources	\$0
Total Funds	\$608,570
Projected Cost At Completion	\$608,570
Variance from Budget	\$0

Budget: \$640,600 less \$32,030 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q	0000	Q Q Q Q	Q Q Q Q	0000		Q Q Q Q	Q Q Q Q	000
William Collins Building - Comprehe	12-Feb-04	14-Sep-06										
Design	12-Feb-04	23-Dec-05										
Construction	03-Jan-06	14-Sep-06										
Current Schedule						Bas	eline					

40084-308 Seabrook Auditorium - Comprehensive Renovation

Seabrook Auditorium, the university's primary facility for performing arts programs and public functions, has undergone only one renovation since construction. Mechanical and electrical systems are outdated and inadequate. There are significant structural problems, and the building does not conform to the Americans with Disabilities Act and other codes. The scope of work involves correcting those deficiencies, providing adequate support space for theater productions, and enhancing the lobby. Includes 40084-316 Seabrook Auditorium.

Budget: \$6,825,000	less \$316,250	for project	management
---------------------	----------------	-------------	------------

Bond Funds	\$6,647,950
Other Sources	\$500,000
Total Funds	\$7,147,950
Projected Cost At Completion	\$7,147,950
Variance from Budget	\$-139,200

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q	0000	Q Q Q Q	Q Q Q Q	ର ର ର ର	0000	Q Q Q Q	0000	Q Q Q
Seabrook Auditorium - Comprehens	5i 27-Apr-01 A	08-Feb-05										
Design	27-Apr-01 A	21-Nov-03 A										
Construction	31-Dec-03	08-Feb-05										
Current Schedule						Bas	eline					

40084-309 Taylor Gymnasium - Conversion of Building for Academic Use This facility will be converted to academic use replacing outdated

This facility will be converted to academic use, replacing outdated space for the School of Education's pre-school program, the nursing program, and student services. The scope of work includes demolition of the nearby Newbold Building.

Bond Funds	\$3,192,000
Other Sources	\$0
Total Funds	\$3,192,000
Projected Cost At Completion	\$3,192,000
Variance from Budget	\$0

Budget: \$3,360,000 less \$168,000 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	a a a a	0000	Q Q Q Q	0000	ର ର ର ର	0000	0000	Q Q Q Q	Q Q Q
Taylor Gymnasium - Conv	ersion of B 08-Feb-02 A	23-Feb-06										
Design	08-Feb-02 A	25-Aug-04										
Construction	26-Aug-04	23-Feb-06										
Current Schedule						Bas	eline					

40084-310 Lilly Gymnasium - Comprehensive Renovation & Conversion of Building for Student Services

This athletic facility will be converted to administrative and academic support, housing a range of student services (offices for student financial aid, admissions, health services, counseling, and the registrar), general classrooms, and academic offices.

Bond Funds	\$3,093,580
Other Sources	\$0
Total Funds	\$3,093,580
Projected Cost At Completion	\$3,093,580
Variance from Budget	\$0

Budget: \$3,256,400 less \$162,820 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	0000	0000	Q Q Q Q	a a a a	ର ର ର ର	Q Q Q Q	Q Q Q Q	Q Q Q Q	Q Q Q
Lilly Gymnasium - Compr. Renovatio.	07-Feb-03 A	27-Jan-06										
Design	07-Feb-03 A	17-Feb-05										
Construction	18-Feb-05	27-Jan-06										
Current Schedule						Bas	eline					

40084-311 Cook Dining Hall - Comprehensive Renovation & Conversion

The oldest building on the FSU campus, Cook was used as a dining hall until 1999. The building will be renovated, and the ground floor will be converted to multi-purpose classroom, lecture, and conference space. The basement will be converted into the campus student bookstore.

Bond Funds	\$1,684,825
Other Sources	\$228,907
Total Funds	\$1,913,732
Projected Cost At Completion	\$1,913,732
Variance from Budget	\$0

Budget: \$1,773,500 less \$88,675 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q	Q Q Q Q	0000	0000	Q Q Q Q	0000	Q Q Q Q	Q Q Q Q	Q Q Q (
Cook Dining Hall - Compr. Renovati	04-Oct-02 A	04-Nov-04					-					•
Design	04-Oct-02 A	18-May-04					!					
Construction	23-Jun-03 A	04-Nov-04					;					•
Current Schedule						Bas	eline					

40084-312 Student Residence Halls - Fire Safety Improvements

This project will make needed fire safety improvements to residence halls. Sprinkler systems will be installed and old fire alarm systems will be replaced with current equipment.

COMPLETED

Bond Funds	\$581,115
Other Sources	\$0
Total Funds	\$581,115
Projected Cost At Completion	\$581,115
Variance from Budget	\$0

Budget: \$611,700 l	less \$30.585 for a	project management
---------------------	---------------------	--------------------

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q	Q Q Q Q	Q Q Q Q	a a a a	0000	Q Q Q Q	Q Q Q Q	0000	Q Q Q
Student Residence Halls - Fire Safet 27-Apr-01 A 05-Sep-03 A												
Design	27-Apr-01 A	10-Jan-03 A										
Construction	04-Dec-02 A	05-Sep-03 A										
Current Schedule						Bas	eline					


40084-313 **Campus Infrastructure Improvements** Construction of priority capital projects, including the 275-bed **Bond Funds** \$1,363,250 residence hall and the Lyons Science and Laboratory Building and **Other Sources** \$0 implementation of one-stop shopping student services at what is now Lilly Gymnasium, mandates re-routing vehicular and pedestrian **Total Funds** \$1,363,250 traffic patterns. The changes will comply with the Campus Master **Projected Cost** Plan \$1,363,250 **At Completion** Variance from Budget \$0 Budget: \$1,435,000 less \$71,750 for project management Project Name Start Finish 2004 2001 2002 2003 2005 2006 2008 2009 Campus Infrastructure Improvements 09-Mar-01 A 17-Dec-04 Design 09-Mar-01 A 30-May-03... Construction 22-Nov-02 A 17-Dec-04 Current Schedule Baseline

40084-314 Comprehensive Renovation & Conversion of Spaulding (Old Infirmary) for Public Safety Facilities

Spaulding Infirmary will be renovated and converted for use by the campus police department, and the main entrance to campus improved in keeping with the Campus Master Plan. **Scope Change Requested:** Change occupancy to Student Health Services and counseling.

Bond Funds	\$977,645
Other Sources Total Funds	\$443,200 \$1,420,845
Projected Cost At Completion	\$1,420,845
Variance from Budget	\$0

Budget: \$1,029,100 less \$51,455 for project management



40084-315 **Technology Infrastructure Expansion**

This initiative will continue expansion of the campus information technology infrastructure supporting teaching and learning programs, student and administrative services, and other activities central to the University's mission.

Bond Funds	\$1,080,720
Other Sources	\$0
Total Funds	\$1,080,720
Projected Cost At Completion	\$1,080,720
Variance from Budget	\$0

Budget: \$1,137,600 less \$56,880 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			G	0000	Q Q Q Q	Q Q Q Q	Q Q Q Q	0000	Q Q Q Q	0000	Q Q Q Q	Q Q Q
Technology Infrastructure Expansion	27-Apr-01 A	29-Jun-04										
Design	27-Apr-01 A	18-Oct-02 A										
Construction	18-Oct-02 A	29-Jun-04										
Current Schedule						Bas	eline					

40084-316 Seabrook Auditorium - Comprehensive Renovation

Seabrook Auditorium, the university's primary facility for performing arts programs and public functions, has undergone only one renovation since construction. Mechanical and electrical systems are outdated and inadequate. There are significant structural problems, and the building does not conform to the Americans with Disabilities Act and other codes. The scope of work involves correcting those deficiencies, providing adequate support space for theater productions, and enhancing the lobby. Floyd Reversion \$500,000. Combined with 40084-308 Seabrook Auditorium, see same for funds and schedule.

Budget: \$0 less \$0 for project management

Bond Funds	\$0
Other Sources	\$0
Total Funds	\$0
Projected Cost At Completion	\$0
Variance from Budget	\$0

Overages or shortfalls may be shown for individual projects but all funds are balanced in total at institutional level.


Current Schedule


Baseline

5% Funds for Project Management, swing space expenses, inflation, etc.							Other Sources Total Funds				870 000 870
						Projecto At Com	pletion		\$	2,336,8	870
Budget: \$0 less \$0 for project man	agement					Budget			\$-	2,136,	870
	agement Start	Finish	2000 Q	2001 a la l a la	2002 a la la la la	Budget 2003 2004	2005	2006 Q Q Q Q	2007	2008	2009
Budget: \$0 less \$0 for project man Project Name Effective Project Management	Start	Finish A 05-Jan-07				Budget	2005		2007	2008	2009

Fayetteville State University S	ummary	Bond Funds	\$46,021,400
Bond Funds Per Legislation	\$46,021,400	Other Sources	\$2,722,107
		Total	\$48,743,507
		Projected Cost at Completion	\$48,743,507

Project and Funds Status






Schedule

Location	Baseline Cmpl	Current Cmpl	Variance	1998	1999	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
	Date	Date		0000	0000	0000	0000	0000	0000	0000	0000	0000	0000	0000	0000
NCA&T	26-Dec-08	21-May-08	157			8888888	888888888888888888888888888888888888888	888888888888888888888888888888888888888	300000000000000000000000000000000000000	388888888888888888888888888888888888888	3838383838	300000000000000000000000000000000000000	8888888888	3000	
							•	Curre	ent			Base	line		

HUB Participation




Comments

40087-301 Classroom and Laboratory Complex

This building will provide space for enrollment growth in the schools of Arts & Sciences and Business & Economics, and expand information technology use in the classrooms. The scope of work includes renovating the existing Crosby and Merrick academic buildings to enhance Graduate Program support and construction of related infrastructure work, such as installation of steam lines and parking area relocations. Includes 40087-324 Classroom and Laboratory Complex.

Bond Funds	\$35,312,738
Other Sources	\$1,842,325
Total Funds	\$37,155,063
Projected Cost At Completion	\$37,155,063
Variance from Budget	\$1,765,637

Budget: \$37,078,375 less \$0 for project management




40087-302 Chemistry Laboratory - Replacement for Hines Hall

This project will replace one of the worst science facilities in the UNC system. To complete their degrees, many A&T students have no alternative but to take two or more required chemistry courses in outdated, completely inadequate Hines Hall. Some campus utilities must be relocated as a necessary part of the project.

Bond Funds	\$20,792,000
Other Sources	\$0
Total Funds	\$20,792,000
Projected Cost At Completion	\$20,792,000
Variance from Budget	\$0

Budget: \$21,831,600 less \$1,039,600 for project management



40087-303 Harrison Auditorium - Comprehensive Renovation

NC A&T's only large student auditorium, Harrison needs renovation and modernization to ensure continued service for campus programs, both for current and future levels of enrollment. The scope of work for this historic building includes repairing the exterior surfaces, upgrading building systems, and compliance with Americans with Disabilities Act requirements.

Bond Funds	\$2,757,333
Other Sources	\$0
Total Funds	\$2,757,333
Projected Cost At Completion	\$2,757,333
Variance from Budget	\$0

Budget: \$2,895,200 less \$137,867 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q			Q Q Q Q		Q Q Q Q		Q Q Q Q	Q Q Q Q	Q Q Q
Harrison Auditorium Renovation	06-Nov-01 A	\ 29-Nov-05										
Design	06-Nov-01 A	\ 01-Jun-04										
Construction	01-Jun-04	29-Nov-05										
Current Schedule						Bas	eline					

40087-304 Curtis Residence Hall - Replacement

This project will replace an old 149-bed residence hall that does not meet fire safety codes, Americans with Disabilities Act requirements, student security needs, or other minimum standards for student living. Combined with 40087-305 Scott Residence Hall - Replacement, see same for funding and schedule.

Bond Funds	\$0
Other Sources	\$0
Total Funds	\$0
Projected Cost At Completion	\$0
Variance from Budget	\$0

Budget: \$0 less \$0 for project management

Overages or shortfalls may be shown for individual projects but all funds are balanced in total at institutional level.

Current Schedule

Baseline

Construction Phase

Current Schedule

40087-305 **New Student Housing (Four Dormitories)** This project will replace another dormitory, Scott Residence Hall, **Bond Funds** \$31,834,952 which does not meet Americans with Disabilities Act requirements **Other Sources** \$0 or minimum student living standards. The replacement for this aging 967-bed facility will address current and enrollment growth needs, **Total Funds** \$31,834,952 and enhance student living conditions. Includes 40087-304 Curtis Residence Hall Replacement, 40087-306 Gamble Residence Hall **Projected Cost** \$31,834,952 **At Completion** Replacement, and 40087-307 New Student Housing. Variance from Budget \$3 Budget: \$33,426,700 less \$1,591,745 for project management Project Name Start Finish 2004 2001 2002 2005 2009 New Student Housing (Four Dormit... 09-Nov-00 A 07-Oct-05 Design 09-Nov-00 A 10-Mar-04

Baseline

18-Oct-02 A 07-Oct-05

40087-306 Gamble Residence Hall - Replacement This project will replace a 58-bed residential facility that does not **Bond Funds \$0** meet fire safety codes, Americans with Disabilities Act **Other Sources \$0** requirements, or minimum student living standards. The replacement building will address current and enrollment growth needs, and **Total Funds \$0** enhance student living conditions. Combined with 40087-305 Scott Residence Hall - Replacement, see same for funding and schedule. **Projected Cost \$0 At Completion** Variance from **Budget \$0** Budget: \$0 less \$0 for project management Current Schedule Baseline

New Student Housing		
NC A&T currently has no graduate/married student housing on campus. This project will consist of a mix of one- and two-bedroom	Bond Funds	\$0
units to address current and enrollment growth needs for this	Other Sources	\$0
segment of the student population. Combined with 40087-305 Scott Residence Hall - Replacement, see same for funding and schedule.	Total Funds	\$0
Residence Hair - Replacement, see same for funding and schedule.	Projected Cost At Completion	\$0
Rudget: \$0 less \$0 for project management	Variance from Budget	\$0
Budget: \$0 less \$0 for project management		

40087-308 Holland Residence Hall - Comprehensive Renovation	n	
Holland Residence Hall will be renovated in this project. The current 144-bed facility does not meet Americans with Disabilities Act requirements and is not air-conditioned. Combined with 40087-310		\$0 \$0
Zoe Barbee Residence Hall, see same for funding and schedule.		\$0
	Projected Cost At Completion	\$0
	Variance from Budget	\$0
Budget: \$0 less \$0 for project management		
Current Schedule	Baseline	

40087-309 **Morrison Residence Hall - Comprehensive Renovation** This project will provide for the renovation of a 121-bed residential **Bond Funds** \$3,524,857 facility. This historic building currently does not meet fire safety **Other Sources** \$304,000 codes or Americans with Disabilities Act requirements. **Total Funds** \$3,828,857 **Projected Cost** \$3,828,857 **At Completion** Variance from Budget \$0 Budget: \$3,701,100 less \$176,243 for project management Project Name Start Finish 2004 2001 2002 2003 2005 2006 2008 2009 Morrison Residence Hall Renovation 01-Oct-02 A 30-Jul-04 Design Phase 01-Oct-02 A 27-Feb-04 Construction 05-Jan-04 30-Jul-04 Current Schedule Baseline

40087-310 **Zoe Barbee Residence Hall - Comprehensive Renovation**

This project will renovate a 407-bed residential facility. Zoe Barbee Hall does not now meet fire safety codes, is not air conditioned, and the incandescent lighting is insufficient for reading and studying. Includes 40087-308 Holland Residence Hall.

Bond Funds Other Sources	\$4,333,905 \$0
Total Funds	\$4,333,905
Projected Cost At Completion	\$4,333,905
Variance from Budget	\$0

Budget: \$4,550,600 less \$216,695 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q			9099	0000	0000	900	0000	
Zoe Barbee Residence Hall Renova	26-Sep-03 A	22-Mar-07				****						
Design	26-Sep-03 A	21-Mar-06				*****						
Construction.	06-Sep-05	22-Mar-07										
Current Schedule						Base	line					

40087-311 **Hazardous Materials & Waste Storage Facility** This project will replace a storage facility for chemicals and **Bond Funds** \$1,655,115 hazardous materials that does not meet safety and Environmental **Other Sources \$0** Protection Act guidelines. The current facility has been condemned by the Department of Insurance. **Total Funds** \$1,655,115 **Projected Cost** \$1,655,115 **At Completion** Variance from Budget \$-155,115 Budget: \$1,575,000 less \$75,000 for project management Project Name Start Finish 2000 2003 2004 2005 2001 2002 2006 2007 2008 Hazardous Materials & Waste Storag... 09-Nov-00 A 04-Feb-05 Design 09-Nov-00 A 31-Mar-04 Construction 01-Apr-04 04-Feb-05

40087-312 Improvements to School of Agriculture Facilities

This project will upgrade instructional areas in cattle and poultry programs. The existing facilities are in poor condition, cannot be economically repaired, and do not meet fire safety standards or Americans with Disabilities Act requirements.

Bond Funds	\$1,745,429
Other Sources	\$0
Total Funds	\$1,745,429
Projected Cost At Completion	\$1,745,429
Variance from Budget	\$0

Baseline

Budget: \$1,832,700 less \$87,271 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q	Q Q Q Q	ର ର ର ର	0000	ର ର ର ର	Q Q Q Q	0000	0000	Q Q Q
School of Agriculture Improvements	09-Nov-00 A	01-Dec-04										
Design	09-Nov-00 A	22-Oct-03 A	***									
Construction	29-Oct-03 A	01-Dec-04			_							
Current Schedule						Bas	eline					

Overages or shortfalls may be shown for individual projects but all funds are balanced in total at institutional level.

Current Schedule

40087-313 **Barnes Hall Laboratory - Comprehensive Renovation** Barnes Hall, the University's principal biology teaching facility, will **Bond Funds** \$5,285,810 be extensively renovated to upgrade laboratory facilities, address **Other Sources \$0** current and anticipated enrollment capacity needs, and meet fire safety codes and Americans with Disabilities Act requirements. **Total Funds** \$5,285,810 **Projected Cost** \$5,285,810 **At Completion** Variance from Budget \$0 Budget: \$5,550,100 less \$264,290 for project management Project Name Start Finish 2004 2001 2003 2005 2006 2009 Barnes Hall Laboratory Renovation 05-Sep-03 A 30-Apr-07 Design 05-Sep-03 A 24-Feb-06 Construction 27-Feb-06 30-Apr-07 Current Schedule Baseline

40087-314 Graham Hall Engineering Laboratory - Comprehensive Renovation

Laboratories in Graham Hall -- constructed in 1939 for engineering instruction, tests, and experiments -- are inadequate for students preparing for careers in business and industry today. The building will be renovated to better serve the College of Engineering's rapidly growing enrollment, and address safety and Americans with Disabilities Act requirements.

Bond Funds	\$5,506,857
Other Sources	\$0
Total Funds	\$5,506,857
Projected Cost At Completion	\$5,506,857
Variance from Budget	\$0

Budget: \$5,782,200 less \$275,343 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q	0000	Q Q Q Q	Q Q Q Q	ର ର ର ର	0000	Q Q Q Q	0000	000
Graham Hall Engineering Laboratory 01-Oct-02 A 19-A												
Design	01-Oct-02 A	17-Sep-04										
Construction	17-May-04	19-Aug-05										
Current Schedule						Bas	eline					

40087-315 **Corbett Intramural Center - Addition** This project will provide facilities for student aerobics, weight **Bond Funds** \$6,700,000 training, and wellness programs. Fitness and wellness facilities, **Other Sources \$0** essential for enrollment growth and student activities, currently are not available on campus. **Total Funds** \$6,700,000 **Projected Cost** \$6,700,000 **At Completion** Variance from Budget \$0 Budget: \$7,035,000 less \$335,000 for project management Project Name Finish 2003 2004 2005 2001 2002 2006 2007 2008 2009 Corbett Intramural Center Addition 01-Jun-05 21-May-08 Design 01-Jun-05 06-Jun-07 Construction 07-Jun-07 21-May-08 Current Schedule Baseline

40087-316 Replacement of Steam Lines and Access Holes

More than 4,000 linear feet of steam lines across the campus leak and are poorly insulated. This project will replace deteriorated lines, pressure relief valves, safety valves, and inadequate manholes.

COMPLETED

Bond Funds	\$1,568,300					
Other Sources	\$0					
Total Funds	\$1,568,300					
Projected Cost At Completion	\$1,568,300					
Variance from Budget	\$-74,681					

D 1 . 01 5 CO 200	1 071 (01		
Budget: \$1,568,300	1 legg ¥ /4 6X l	tor project	management
Duuget. #1,500,500	, 1000 π,001	IOI DIOICCE	managomont


Project Name		Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
				Q	0000	0000	Q Q Q Q	Q Q Q Q	Q Q Q Q	Q Q Q Q	0000	Q Q Q Q	000
Replacement of Steam Lines and Ac 02-Nov-01 A 02-Sep-03 A													
Design		02-Nov-01 A	13-Aug-02		***								
Construction		14-Aug-02	02-Sep-03 A										
Current Schedule		Baseline											

40087-317 Electrical Distribution System - Upgrade and Expansion

This project will add the capacity necessary to meet electric power requirements for the renovated and new facilities, replace inadequate transformers and transmission lines, and enhance capacity to create three power loops within the boundaries of the campus to support additional land acquisitions.

Bond Funds	\$2,149,333
Other Sources	\$0
Total Funds	\$2,149,333
Projected Cost At Completion	\$2,149,333
Variance from Budget	\$0

Budget: \$2,256,800 less \$107,467 for project management



40087-318 Central Cooling Plant - Phase I

A central cooling plant and chilled water loop will replace inadequate individual cooling towers in poor condition on the north side of campus. Addition of HVAC will greatly improve student life in historical buildings and residence halls. **Scope Change Requested:** Substitute a new School of Education facility. The existing facility which houses the School of Education was constructed in 1954 and does not meet the energy, ADA and educational program requirements.

Bond Funds	\$8,981,619
Other Sources	\$3,000,000
Total Funds	\$11,981,619
Projected Cost At Completion	\$11,981,619
Variance from Budget	\$0

Budget: \$9,430,700 less \$449,081 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q	Q Q Q Q	Q Q Q Q	0000	Q Q Q Q	0000	0000	Q Q Q Q	ର ର ର
New Education Building	15-Jan-04	20-Oct-06										
Design	15-Jan-04	28-Apr-05										
Construction	29-Apr-05	20-Oct-06										
Current Schedule						Bas	eline					


40087-319 **Cherry Hall Laboratory Building - Comprehensive Renovation** This project will improve 47-year-old laboratories and testing **Bond Funds** \$8,036,381 facilities for civil and structural engineering students. The facilities **Other Sources** \$0 are now in poor condition. The work will include window replacement, installation of central air conditioning, and an elevator. **Total Funds** \$8,036,381 **Projected Cost** \$8,036,381 **At Completion** Variance from Budget \$0 Budget: \$8,438,200 less \$401,819 for project management Project Name Start Finish 2004 2000 2001 2002 2003 2005 2006 2009 Cherry Hall Laboratory Building Ren... 08-Jan-03 A 13-Feb-06 Design 08-Jan-03 A 18-Feb-05 Construction 21-Feb-05 13-Feb-06 Current Schedule Baseline

40087-320 Three Classroom Buildings (Dudley, Gibbs, & Moore) Comprehensive Renovation

Fire safety problems, Americans with Disabilities Act deficiencies, and structural failures in these three academic buildings will be corrected. Ventilation, heating, air conditioning, and electrical improvements will enhance the learning and instructional environment for students and faculty.

Bond Funds	\$4,568,667
Other Sources	\$0
Total Funds	\$4,568,667
Projected Cost At Completion	\$4,568,667
Variance from	
Budget	\$0

Budget: \$4,797,100 less \$228,433 for project management




40087-321 **Land Acquisition** The purchase of land surrounded by and adjacent to campus, as **Bond Funds** \$6,300,000 outlined in the 10-year Master Plan, will provide sites for future **Other Sources \$0** student housing and student recreation areas, and improve campus security. **Total Funds** \$6,300,000 **Projected Cost** \$6,300,000 **At Completion** Variance from Budget \$0 Budget: \$6,300,000 less \$0 for project management Project Name Start Finish 2002 2004 Land Acquisition 03-Jan-01 A 19-Jul-04 Land Acquisition 03-Jan-01 A 19-Jul-04 Current Schedule Baseline

40087-322 **Technology Infrastructure Expansion**

This initiative will continue expansion of the campus information technology infrastructure supporting teaching and learning programs, student and administrative services, and other activities central to the University's mission.

Bond Funds	\$2,782,571
Other Sources	\$0
Total Funds	\$2,782,571
Projected Cost At Completion	\$2,782,571
Variance from Budget	\$0

Budget: \$2,921,700 less \$139,129 for project management



40087-323 **Campus Security Improvements** Campus Security Improvements. Enhance campus security by **Bond Funds** \$828,716 improving lighting and the availability of emergency telephone call **Other Sources \$0** boxes. Floyd Reversion \$828,716. **Total Funds COMPLETED** \$828,716 **Projected Cost** \$828,716 **At Completion** Variance from Budget \$0 Budget: \$828,716 less \$0 for project management Project Name Finish 2004 2001 2002 2003 2005 2006 2008 2009 Campus Security Improvements 08-Nov-00 A 01-Dec-01 A Design 08-Nov-00 A 11-Apr-01 A Construction 03-May-01... 01-Dec-01 A Current Schedule Baseline

40087-324 Classroom and Laboratory Complex

This building will provide space for enrollment growth in the schools of Arts & Sciences and Business & Economics, and expand information technology use in the classrooms. The scope of work includes renovating the existing Crosby and Merrick academic buildings to enhance Graduate Program support and construction of related infrastructure work, such as installation of steam lines and parking area relocations. Floyd Reversion \$7,157,675. This project combined with 40087-301 Classroom and Laboratory Complex, see same for funds and schedule.

Budget: \$0 less \$0 f	or project managemer	ıt
------------------------	----------------------	----

Bond Funds	\$0
Other Sources	\$0
Total Funds	\$0
Projected Cost At Completion	\$0
Variance from Budget	\$0

Overages or shortfalls may be shown for individual projects but all funds are balanced in total at institutional level.


Current Schedule


Baseline

etc.	ent, swing	space ex	фень	.s, IIIII	ation,	Oth	d Fui er So al Fui	urces			\$5,508 \$0 \$5,508
						At (Comp iance	l Cost letion from			5,508 85,508
Budget: \$0 less \$0 for project man	Start	Finish	2000	2001	2002	2003	2004	2005	2006 2	007 200	3 2009
Project Name	l l			ملطملما	ا ما ماما ما		ماماماد	املماماما	املمامام		املماماما
				i la la la la	la la la la l		2 2 2 2	la la la la	alalalak	. - - - -	
Effective Project Management Project Management	08-Nov-00 A	21-May-08		: la la la la	alalala		a la la la	alalala			

North Carolina A&T State Un	iversity Summary	Bond Funds	\$161,800,091
Bond Funds Per Legislation	\$161,800,091	Other Sources	\$5,146,325
		Total	\$166,946,416
		Projected Cost at Completion	\$166,946,416

Project and Funds Status






Schedule

Location	Baseline Cmpl	Current Cmpl	Variance	1998	1999	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
	Date	Date		0000	0000	0000	0000	0000	0000	0000	0000	0000	0000	0000	0000
NCCU	02-Sep-08	11-Apr-07	364			8		8888888888	38888888888				888		
								Curre	ent			Base	line		

HUB Participation



Comments

40085-301 Science Complex - Replacement of Robinson, Hubbard, and Lee Science Buildings

This new science complex will replace three outdated science buildings (Robinson, Hubbard, and Lee buildings) that will be renovated later for other academic uses. The new science complex -- laboratories with modern equipment, classrooms, and faculty offices -- will be built on the site of the old Hillside High School, which will be demolished

Bond Funds	\$34,941,000
Other Sources	\$0
Total Funds	\$34,941,000
Projected Cost At Completion	\$34,941,000
Variance from Budget	\$0

Budget: \$36,780,000 less \$1,839,000 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	0000	0000	ର ର ର ର	9 9 9 9	0000		Q Q Q Q	Q Q Q Q	000
Science Building	20-Nov-00 A	22-Jun-05	8									
Design	20-Nov-00 A	31-Dec-03	8									
Construction	04-Jun-02 A	22-Jun-05										
Current Schedule						Bas	eline					

40085-302 Farrison-Newton Building - Comprehensive Renovation of Classroom Building

All building systems, including mechanical, electrical, plumbing and life safety systems, will be modernized. Modifications will be made to meet Americans with Disabilities Act requirements, and asbestos removed. **Scope change:** Reduced scope approved and balance of funds transferred to 40085-310 Pearson Cafeteria. New scope includes roof replacement, HVAC for radio station, door replacements and floor repairs.

Bond Funds	\$1,096,265
Other Sources	\$0
Total Funds	\$1,096,265
Projected Cost At Completion	\$1,096,265
Variance from Budget	\$0

Budget: \$1,448,700 less \$352,435 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q			Q Q Q Q		Q Q Q Q		ଉପ ଉପ		Q Q Q
Farrison Newton	01-Jun-05	02-Feb-07										
Design	01-Jun-05	05-Sep-06								_		
Construction	05-Sep-06	02-Feb-07										
Current Schedule						Bas	eline					

Construction

Current Schedule

40085-304

Design

Construction

Current Schedule

40085-303 **Student Housing - Replacement** Graduate student housing, which is in poor condition, lacks air **Bond Funds** \$1,478,770 conditioning, and fails to meet fire safety codes and Americans with **Other Sources** \$250,000 Disabilities Act requirements, will be replaced. New facility will have 20 apartment style units with a combination of one and two **Total Funds** \$1,728,770 bedrooms. Bonds funds were supplemented with R & R funds. **Projected Cost** \$1,728,770 **At Completion** Variance from Budget \$0 Budget: \$1,556,600 less \$77,830 for project management Project Name Finish 2001 2002 2003 2004 2005 2006 2008 2009 Student Housing (Graduate) 21-Mar-01 A 29-Jun-04 Design 21-Mar-01 A 25-Aug-03..

Baseline

Baseline

02-Sep-03 A 29-Jun-04

21-Mar-01 A 22-Sep-03 A

02-Sep-03 A 02-Mar-05

Baynes Residence Hall - Replacement


This project will replace a nine story, 400-bed residence hall whose **Bond Funds** \$14,336,545 building systems have experienced severe deterioration. **Other Sources** Replacement of the roof, elevators, heating system, windows, interior electrical distribution system, plumbing, and lack of **Total Funds** \$14,336,545 sprinkler protection indicate replacement as a more cost effective alternative. **Projected Cost At Completion** \$14,336,545 Variance from **Budget** \$754,555 Budget: \$15,091,100 less \$0 for project management Project Name Start Finish 2001 2003 2004 2005 2006 2008 2009 New Baynes Residence Hall 21-Mar-01 A 02-Mar-05

40085-305 Rush Residence Hall - Comprehensive Renovation

This 86-bed facility constructed in 1937 will be renovated. The scope of work includes installing an elevator and fire sprinklers, upgrading the electrical system, replacing windows, asbestos and lead paint abatement. HVAC system will be evaluated in light of renovations.

Bond Funds	\$1,984,930
Other Sources	\$0
Total Funds	\$1,984,930
Projected Cost At Completion	\$1,984,930
Variance from Budget	\$0

Budget: \$2,089,400 less \$104,470 for project management



40085-306 Eagleson Residence Hall - Comprehensive Renovation

This nine-story, 400-bed residence hall will be extensively renovated by installing fire sprinklers, upgrading the electrical system, improving restrooms, upgrading two elevators, abating lead and asbestos contamination of building materials, replacing windows, installing air conditioning, and renewing architectural finishes.

Bond Funds	\$6,526,025
Other Sources	\$0
Total Funds	\$6,526,025
Projected Cost At Completion	\$6,526,025
Variance from	
Budget	\$0

Budget: \$6,869,500 less \$343,475 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	0000	0000	ର ର ର ର	9 9 9 9	ର ର ର ର	0000	Q Q Q Q	Q Q Q Q	Q Q Q
Eagleson Residence Hall	05-Oct-01 A	21-Jun-06										
Design	05-Oct-01 A	29-Dec-04										
Construction	03-Jan-05	21-Jun-06										
Current Schedule						Bas	eline					

40085-307 Shepard Residence Hall - Comprehensive Renovation

This 154-bed residence hall built in 1930 will be renovated with the installation of fire sprinklers, an elevator, upgraded electric systems, and central air conditioning; window replacement; restroom rehabilitation; abatement of lead and asbestos containing building materials; and renewal of architectural finishes. This project was supplemented with R&R funds.

Bond Funds	\$4,139,910
Other Sources	\$2,663,395
Total Funds	\$6,803,305
Projected Cost At Completion	\$6,803,305
Variance from Budget	\$0

Budget: \$4,357,800 less \$217,890 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q		Q Q Q Q		Q Q Q Q	0000	0000	Q Q Q Q	Q Q Q
Shepard Residence Hall	18-Dec-00 A	31-Jan-05										
Design	18-Dec-00 A	02-Jun-03 A										
Construction	02-Jun-03 A	31-Jan-05										
Current Schedule		_				Bas	eline					

40085-308 Latham Residence Hall - Comprehensive Renovation

Renovation of this 40-year-old, 188-bed residence hall includes installation of fire sprinklers, an elevator, upgraded electric systems, and central air conditioning; window replacement; restroom rehabilitation; abatement of lead and asbestos containing building materials; and renewal of architectural finishes.

Bond Funds Other Sources	\$3,241,020 \$0
Total Funds	\$3,241,020
Projected Cost At Completion	\$3,241,020
Variance from Budget	\$0

Budget: \$3,411,600 less \$170,580 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q		Q Q Q Q	Q Q Q Q	ର ର ର ର	0000	Q Q Q Q	Q Q Q Q	000
Latham Residence Hall	28-Sep-01 A	A 02-Aug-05										
Design	28-Sep-01 A	22-Sep-04										
Construction	16-Feb-04	02-Aug-05				_						
Current Schedule						Bas	eline					

40085-309 McLean Residence Hall - Comprehensive Renovation

This project will renovate a 78-bed residence hall built in 1937. The scope of work includes installation of fire sprinklers, an elevator, upgraded electric systems, and a central air conditioning system; window replacement; restroom rehabilitation; abatement of lead and asbestos containing building materials; and renewal of architectural finishes. The project supplements \$1.9 million in other R&R work.

Bond Funds	\$305,800
Other Sources	\$2,705,800
Total Funds	\$3,011,600
Projected Cost At Completion	\$3,011,600
Variance from Budget	\$0

COMPLETED

Budget: \$305,800 less \$0 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	0000		Q Q Q Q	9 9 9 9			0000	Q Q Q Q	000
McLean Residence Hall	30-Oct-00 A	18-Nov-02 A										
Design	30-Oct-00 A	21-Sep-01 A										
Construction	21-Sep-01 A	18-Nov-02 A										
Current Schedule						Bas	eline					

40085-310 **Pearson Cafeteria - Expansion**

Originally "Pearson Cafeteria - Comprehensive Renovation". Dining, food service and preparation areas will be renovated and a steam boiler installed; restrooms and locker rooms rehabilitated; kitchen ventilation and fire suppression systems upgraded; and the building service area redesigned. **Scope Change:** Building will be expanded for larger campus population. \$5,600,000 funds transferred from 40085-302 Farrison Newton and \$2,130,700 from 40085-314 Old Senior Dorm.

Bond Funds Other Sources	\$8,700,420 \$0
Total Funds	\$8,700,420
Projected Cost At Completion	\$8,700,420
Variance from Budget	\$124,165

D 1	ΦΩ ΩΩ 4 3Ω	3.1 01.60 71.5	C
Riidget:	XX 994 311	TIEGG XIAU /IX	for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q	Q Q Q Q	Q Q Q Q				Q Q Q Q	Q Q Q Q	Q Q Q
Pearson Cafeteria	15-May-03	11-Apr-07										
Design	15-May-03	15-Sep-05										
Construction	16-Sep-05	11-Apr-07			_							
Current Schedule						Bas	eline					

40085-311 Student Residence Halls - Fire Safety and Security Improvements

Installation of a residence hall security system and a centralized fire alarm control and monitoring system at the Campus Police Station will improve residence hall safety and security.

Bond Funds	\$1,463,950
Other Sources	\$0
Total Funds	\$1,463,950
Projected Cost At Completion	\$1,463,950
Variance from Budget	\$0

Budget: \$1,541,000 less \$77,050 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q	a a a a	Q Q Q Q	a a a a	ର ର ର ର	Q Q Q Q	0000	Q Q Q Q	Q Q Q
Student Residence Halls -	Fire Safet 03-Dec-02 A	12-Jan-05				-						
Design	03-Dec-02 A	25-May-04										
Construction	02-Jun-03 A	12-Jan-05										
Current Schedule						Bas	eline					

40085-312 Turner Law School - Comprehensive Renovation

Complete renovation of an 80,000-square-foot academic facility, including installation of a fire sprinkler system, installation of digital controls of building environmental systems, upgrading the elevator, replacement of windows, reconfiguration of classrooms and instructional support areas, addition of exterior perimeter lighting, and renewal of architectural finishes. This project is supplemented with 2.6 million from Title III funds.

Bond Funds	\$6,677,360
Other Sources	\$0
Total Funds	\$6,677,360
Projected Cost At Completion	\$6,677,360
Variance from Budget	\$0

Budget: \$7,028,800 less \$351,440 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	0000				ଉପର	Q Q Q Q	Q Q Q Q	Q Q Q Q	Q Q Q
Turner Law School	28-Sep-01 A	16-May-05										
Design	28-Sep-01 A	28-Jan-04										
Construction	29-Jan-04	16-May-05										
Current Schedule						Bas	eline					

40085-313 Shepard Library - Comprehensive Renovation

Project will repair the building exterior; install a fire sprinkler system; replace mechanical systems and controls; abate asbestos containing building materials; upgrade an electrical transformer; add new electrical panels/circuits and receptacles; replace sanitary lines; upgrade the elevator; and renew architectural finishes.

Bond Funds	\$6,056,060
Other Sources	\$0
Total Funds	\$6,056,060
Projected Cost At Completion	\$6,056,060
Variance from Budget	\$-1,900,000

Budget: \$4,374,800 less \$218,740 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	0000	0000	Q Q Q Q	0000	Q Q Q Q	0000	Q Q Q Q	0000	000
Shepard Library	18-Dec-00	A 08-Jul-05		_								
Design	18-Dec-00	A 29-Jun-04										
Construction	08-Jul-04	08-Jul-05										
Current Schedule						Bas	eline					

40085-314 Old Senior Dorm - Conversion to Academic Use

This 1939 residence hall will be converted to faculty and administrative offices. The building will be modified to meet Americans with Disabilities Act requirements, restrooms will be renovated, an elevator and air conditioning installed, and asbestos and lead paint contamination abated. **Scope Change:** Project deleted as part of scope change to Pearson Cafeteria. \$2,130,700 funds transferred to 40085-310 Pearson Cafeteria.

Bond Funds	\$124,165
Other Sources	\$0
Total Funds	\$124,165
Projected Cost At Completion	\$124,165
Variance from Budget	\$-124,165

CANCELLED

Budget: \$0 less \$0 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q		ର ର ର ର	9 9 9 9	ର ର ର ର	Q Q Q Q	0000	Q Q Q Q	Q Q Q
Old Senior Dorm	21-Mar-01 A	06-Oct-03 A										
Design	21-Mar-01 A	06-Oct-03 A										
Construction	06-Oct-03 A	06-Oct-03 A				I						
Current Schedule						Bas	eline					

40085-315 Alexander Dunn Building - Comprehensive Renovation

Renovation of this 1930 building includes roof and exterior building repairs, replacement of the environmental controls system, abatement of asbestos and lead paint containing building materials, and reconfiguration of interior spaces.

Bond Funds	\$1,690,335
Other Sources	\$0
Total Funds	\$1,690,335
Projected Cost At Completion	\$1,690,335
Variance from Budget	\$0

Budget: \$1,779,300 less \$88,965 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	ର ର ର ର								Q Q Q
Alexander Dunn Building	03-Sep-02 A	17-Nov-05										
Design	03-Sep-02 A	06-Dec-04										
Construction	07-Dec-04	17-Nov-05										
Current Schedule						Bas	eline					

40085-316 Campus Infrastructure Improvements

These infrastructure improvements include replacement of the campus primary electrical distribution system, building transformers and switchgear, and the underground steam distribution and condensate return system, and extension of the campus power grid to service the new Science Complex. **Scope Change:** \$3 Million transferred to 40085-324 Mold Remediation.

Bond Funds	\$7,595,610
Other Sources	\$0
Total Funds	\$7,595,610
Projected Cost At Completion	\$7,595,610
Variance from Budget	\$-845,000

Budget: \$7,431,500 less \$513,190 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q	0000	Q Q Q Q	Q Q Q Q	ର ର ର ର	Q Q Q Q	Q Q Q Q	Q Q Q Q	Q Q Q
Campus Infrastructure	20-Nov-00 A	A 15-Nov-04										
Design	20-Nov-00 A	A 25-Jun-04	8									
Construction	13-Feb-02 A	15-Nov-04										
Current Schedule						Bas	eline					

40085-317 **Hoey Building - Comprehensive Renovation** This 1929 building requires roof repairs; replacement of air handling **Bond Funds \$0** units, windows; installation of a digital controlled environmental **Other Sources \$0** system; and interior renovation. **Scope Change:** \$2.7 Million transferred to 40085-324 Mold Remediation. **Total Funds** \$0 **Projected Cost \$0 At Completion** Variance from Budget \$0 Budget: \$0 less \$0 for project management Project Name Finish 2000 2003 2004 2001 2002 2005 2006 2008 2009 **Hoey Building** Design Construction Current Schedule Baseline

40085-318 Code Compliance Corrections of Buildings not Scheduled for Compliance Modifications

This project provides for urgent repairs needed for compliance with State Department of Labor and Department of Insurance standards but not included in Phase I building renovation projects. **Scope**Change: \$3.3 Million transferred to 40085-324 Mold Remediation.

Bond Funds	\$158,522
Other Sources	\$0
Total Funds	\$158,522
Projected Cost At Completion	\$158,522
Variance from Budget	\$216,478

Budget: \$375,000 less \$0 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q	0000	ର ର ର ର	Q Q Q Q	Q Q Q Q	0000	0000	0000	ର ର ର
Code Compliance Corrections	12-Jun-03 A	31-Jul-03 A										
Design	12-Jun-03 A	30-Jul-03 A				18						
Construction	31-Jul-03 A	31-Jul-03 A										
Current Schedule						Bas	eline					

40085-319 **Land Acquisition** Provides for acquisition of property for replacement facilities in **Bond Funds** \$2,600,000 accordance with the Campus Master Plan. Scope Change: \$1.4 **Other Sources \$0** Million transferred to 40085-324 Mold Remediation. **Total Funds** \$2,600,000 **Projected Cost** \$2,600,000 **At Completion** Variance from Budget \$0 Budget: \$2,600,000 less \$0 for project management Project Name Start Finish 2002 2004 Land Acquistion 04-Jan-02 A 15-Apr-04 Land Acquisition 04-Jan-02 A 15-Apr-04 Current Schedule Baseline

40085-320 Renovation of Existing Space for Public Safety

A fire station donated by the City of Durham will be renovated for use by the Campus Public Safety Department. The campus Emergency Operations Center will be housed in the facility, and all campus fire alarms, security systems, and emergency phones will be monitored. The cost includes installation of an emergency generator.

Bond Funds	\$798,000
Other Sources	\$0
Total Funds	\$798,000
Projected Cost At Completion	\$798,000
Variance from Budget	\$0

Budget: \$840,000 less \$42,000 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			G	0000	0000	ର ର ର ର	Q Q Q Q	ର ର ର ର	Q Q Q Q	Q Q Q Q	Q Q Q Q	Q Q Q
Public Safety	20-Nov-00 A	13-Feb-04										
Design	20-Nov-00 A	02-Jun-03 A										
Construction	03-Jun-03 A	13-Feb-04			_							
Current Schedule						Bas	eline					

40085-321 **Technology Infrastructure Expansion**

This initiative will continue expansion of the campus information technology infrastructure supporting teaching and learning programs, student and administrative services, and other activities central to the University's mission.

COMPLETED

Bond Funds \$1,350,900
Other Sources \$0
Total Funds \$1,350,900
Projected Cost
At Completion \$1,350,900
Variance from
Budget \$100

Budget:	\$1.422	000 logg	¢71	000 f	or proje	ot management
Duuget.	$\mathfrak{P}_{1,4}$,uuu lesi	5 D / L.	,000 10	or brole	ect management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	0000	0000	Q Q Q Q	Q Q Q Q	Q Q Q Q	Q Q Q Q	Q Q Q Q	Q Q Q Q	Q Q Q
Technology Infrastructure	01-May-01	30-Sep-03 A										
Design	01-May-01	09-Sep-02 A										
Construction	16-Apr-02 A	30-Sep-03 A										
Current Schedule						Bas	eline					

40085-322 B.N. Duke Auditorium Addition

Bond Funding reflects restoration of funds redirected to Hurricane Floyd recovery efforts and makes up a portion of the total project funding to renovate and complete an addition to the existing auditorium. This facility, used for performances and convocations, will be upgraded for ADA compliance and have finishes restored. Floyd Reversion \$740,000.

Bond Funds Other Sources	\$740,000 \$2,222,500
Total Funds	\$2,962,500
Projected Cost At Completion	\$2,962,500
Variance from Budget	\$0

Budget: \$740,000 less \$0 for project management

Project Name	S	tart	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
				Q	Q Q Q Q	0000	Q Q Q Q	Q Q Q Q	ର ର ର ର	0000	0000	0000	000
BN Duke	1:	1-Feb-02 A	17-Feb-04										
Design	1	1-Feb-02 A	14-May-02										
Construction	0	7-Aug-02	17-Feb-04										
Current Schedule							Bas	eline					

40085-323 Health and Safety Repairs and Renovations Life Safety & ADA code corrections for Boiler Plant,

Farrison-Newton Communications, Fine Arts, Music and Art Museum Buildings. Floyd Reversion \$1,809,003.

\$1,809,003
\$0
\$1,809,003
\$1,809,003

Budget: \$1,809,003 less \$0 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q		ର ର ର ର	0000			Q Q Q Q	Q Q Q Q	Q Q Q
Health and Safety Repairs	26-Jul-01 A	08-Feb-05										
Design	26-Jul-01 A	30-Jan-04										
Construction	30-Jan-04	08-Feb-05			_							
Current Schedule						Bas	eline					

40085-324 **Mold Remediation**

Scope Change: Remediate potentially toxic mold in 10 buildings. Funds transferred from 40085-317 Hoey Administration Building, 40085-318 Code Compliance, 40085-316 Campus Infrastructure, and 40085-319 Land Acquisition. Funds were transferred to Shepard Library 40085-313 and Steam Infrastructure repairs 40085-316 Campus Infrastructure, and 40085-319 Land Acquisition.

Bond Funds	\$7,712,043
Other Sources	\$0
Total Funds	\$7,712,043
Projected Cost At Completion	\$7,712,043
Variance from Budget	\$2,687,957


Budget: \$10,400,000 less \$0 for project management


Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	9 9 9 9	0000	Q Q Q Q	Q Q Q Q	0000		9999	0000	Q Q Q
Mold Remediation	19-Jun-03 A	06-Dec-04						1				
Design	19-Jun-03 A	16-Jun-04										
Construction	24-Jul-03 A	06-Dec-04						1				
Current Schedule						Bas	eline					_

etc.	nent, swing	g space ex	крепѕ	28 , IIIII	auon,	Otl	nd Fui her So tal Fui	urces			55,719, 55,719,	\$0
Budget: \$0 less \$0 for project mar	nagement					At Va	ojected Comp riance dget	letion			5,719, -5,719,	
	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
Project Name	1					_ I _ I _ I _	1 - 1 - 1 - 1 -	I - I - I - I -	املماماما	املململما	I - I - I - I -	I - I - I - I
Project Name Effective Project Management	20 Nov. 00	A 11-Apr-07	G								ର ର ର ର	ଭା <u>ଭା</u> ଭା

North Carolina Central Unive	rsity Summary	Bond Funds	\$121,246,203
Bond Funds Per Legislation	\$121,246,203	Other Sources	\$7,841,695
		Total	\$129,087,898
		Projected Cost at Completion	\$129,087,898

Project and Funds Status






Schedule

Location	Baseline Cmpl	Current Cmpl	Variance	1998	1999	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
	Date	Date		0000	αααα	0000	0000	0000	0000	0000	<u> </u>	0000	0000	αααα	0000
NCSA	01-Mar-05	18-Nov-05	-185				888888888888888888888888888888888888888		3000000000	000000000000000000000000000000000000000	88888888				
								Curre	ent			Base	line		

HUB Participation



Comments

40088-301 **Basic Performance and Education Complex**

The complex will provide a chamber music hall, drama rehearsal rooms, dance studios, new classroom labs, and a high school connector building. The project also includes office space for faculty, expansion of costume design classrooms and storage facility, and renovation of school studios.

Bond Funds	\$17,240,564
Other Sources	\$0
Total Funds	\$17,240,564
Projected Cost At Completion	\$17,240,564
Variance from Budget	\$1,065,000

Budget: \$19,130,700 less \$825,136 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q	Q Q Q Q	Q Q Q Q	Q Q Q Q	ର ର ର ର	Q Q Q Q	ଇପ ଇପ	Q Q Q Q	
Basic Performance and Ed	ucation C 07-Dec-00	A 03-Aug-05										
Design	07-Dec-00	4 06-Jul-05										
Construction	15-Oct-01 A	\ 03-Aug-05										
Current Schedule						Ва	seline					

40088-302 Stevens Center - Comprehensive Modernization & Major Renovations

The Stevens Center is a state-owned, 10-story building in downtown Winston-Salem used by the school for productions of drama theatricals, dance, and musical performances. In their current condition, the upper five upper floors are completely unusable and uninhabitable for any purpose. When renovated, the upper floors will be used to expand the Community Music Outreach Program, and storage facilities.

Bond Funds Other Sources	\$4,462,775 \$0
Total Funds	\$4,462,775
Projected Cost At Completion	\$4,462,775
Variance from Budget	\$-225,000

COMPLETED

Budget: \$4,434,500 less \$196,725 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q	Q Q Q Q	Q Q Q Q	Q Q Q Q	9999	Q Q Q Q	Q Q Q Q	Q Q Q Q	
Stevens Center - Comprehensive M	15-Nov-00 A	01-May-03										
Design	15-Nov-00 A	10-Jul-02 A										
Construction	11-Jul-02 A	01-May-03										
Current Schedule						Ва	seline					

40088-303 Film Archives Building

The School of the Arts has assembled, through acquisitions and gifts, the largest film collection, outside the Library of Congress, in the world. The collection has films from the best movies made and is the envy of every film school in the world. The films currently are stored in unsuitable warehouse space. To ensure preservation of this important state cultural asset, the films must be stored in temperature and humidity-controlled space.

Bond Funds	\$2,181,500
Other Sources	\$0
Total Funds	\$2,181,500
Projected Cost At Completion	\$2,181,500
Variance from Budget	\$0

Budget: \$2,250,000 less \$68,500 for project management

Project Name	Start		Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
				Q	Q Q Q Q	Q Q Q Q	Q Q Q Q	0000	0000	Q Q Q Q	Q Q Q Q	0000	
Film Archives Building	21-Ma	ar-01 A	25-Mar-04										
Design	21-Ma	ar-01 A	09-Aug-02										
Construction	09-Oc	t-02 A	25-Mar-04										
Current Schedule							Ba	seline					

40088-304 **Student Services Support Complex**

The building will provide adequate office and program space for the Registrar, Financial Aid, Admissions, Public Relations, and Alumni Affairs. Currently, these functions are housed in garages, trailers, and other substandard facilities.

Bond Funds	\$2,850,000
Other Sources	\$0
Total Funds	\$2,850,000
Projected Cost At Completion	\$2,850,000
Variance from Budget	\$-450,000

Budget: \$2,500,000 less \$100,000 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q	Q Q Q Q	0000	ର ର ର ର	Q Q Q Q	Q Q Q Q	ଇପ ଇପ	Q Q Q Q	Q Q Q Q
Student Services Support Complex	04-Apr-01 A	24-Nov-04										
Design	04-Apr-01 A	30-Jul-03 A										
Construction	31-Jul-03 A	24-Nov-04										
Current Schedule						Ba	seline					

40088-305 **Dance Costume Shop - Comprehensive Renovation** This building was constructed pre-1950's for use as a public high **Bond Funds** \$1,299,000 school and has not been reconfigured for functionality. **Other Sources \$0** Comprehensive modernization and renovation will allow more efficient use of space. **Total Funds** \$1,299,000 **Projected Cost** \$1,299,000 **At Completion** Variance from Budget \$-1,065,000 Budget: \$420,000 less \$186,000 for project management Project Name Start Finish 2000 2004 2001 2002 2003 2005 2006 2008 Dance Costume Shop - Comprehens... 04-Oct-01 A 02-Feb-05 Design 04-Oct-01 A 15-Mar-04 Construction 16-Mar-04 02-Feb-05 Current Schedule Baseline

40088-306 **Workplace Building #2 - Comprehensive Renovation** These buildings were constructed pre-1950's for use as a public high **Bond Funds** \$0 school and have not been reconfigured for functionality. **Other Sources \$0** Comprehensive modernization and renovation of the buildings will allow more efficient use of space. Combined with 40088-311 **Total Funds \$0** Renovation of DeMille Theatre, see same for funding and schedule. **Projected Cost \$0 At Completion** Variance from **Budget \$0** Budget: \$0 less \$0 for project management Current Schedule Baseline

40088-307 Crawford Hall and the Recital Hall - Comprehensi	ve Renovation	
This building was constructed pre-1950's for use as a public high school and have not been reconfigured for functionality. Comprehensive modernization and renovation will allow more	Bond Funds Other Sources	\$0 \$0
efficient use of space. Combined with 40088-311 Renovation of DeMille Theatre, see same for funding and schedule.	Total Funds Projected Cost At Completion	\$0 \$0
Budget: \$0 less \$0 for project management	Variance from Budget	\$0
Current Schedule	Baseline	

40088-308 High School Student Residential Facility

The school's enrollment has increased by 40% in the last 4 years, but campus-housing capacity has not increased in the last 12 years. Current residence halls can house only 48% of NCSA's students on campus. This facility will add 120 beds. **Scope Change:** New scope includes practice space, study areas, infirmary, and other common areas for high school students as opposed to university students.

Bond Funds	\$1,740,495
Other Sources	\$0
Total Funds	\$1,740,495
Projected Cost At Completion	\$1,740,495
Variance from Budget	\$0

Budget: \$1,832,100 less \$91,605 for project management

Project Name	Start	Fini	ish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
				Q	Q Q Q Q	Q Q Q Q	Q Q Q Q		0000	Q Q Q Q	0000	Q Q Q Q	Q Q Q Q
Residence Hall	04-Oct-	-01 A 02-	-Mar-05										
Design	04-Oct-	-01 A 20-	-Feb-04										
Construction	23-Feb	-04 02-	-Mar-05										
Current Schedule							Ba	seline					

40088-309 Gray Classroom Building - Partial Renovation	
Formerly a public high school facility built in 1929; this building is used for academic classrooms, dance studios, faculty offices, and music practice rooms. Modernization for current use is needed.	Bond Funds \$0 Other Sources \$0
Combined with 40088-311 Renovation of DeMille Theatre, see same for funding and schedule.	Total Funds \$0 Projected Cost At Completion \$0
Budget: \$0 less \$0 for project management	Variance from Budget \$0
Current Schedule	Baseline

40088-310 **Technology Infrastructure Expansion**

This initiative will continue expansion of the campus information technology infrastructure supporting teaching and learning programs, student and administrative services, and other activities central to the University's mission.

Bond Funds	\$1,797,936
Other Sources	\$0
Total Funds	\$1,797,936
Projected Cost At Completion	\$1,797,936
Variance from Budget	\$0

Budget: \$1,862,300 less \$64,364 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q	Q Q Q	0000	Q Q Q Q	Q Q Q Q	0000	Q Q Q Q	Q Q Q Q	
Technology Infrastructure Expansion	31-Dec-03	15-Nov-04										
Construction	31-Dec-03	15-Nov-04										
Current Schedule						Ba	seline					

40088-311 Renovation of DeMille Theatre

Formerly a boys' gymnasium built in 1950, this building was converted to a theatre and is used primarily for dance and opera performances. A comprehensive modernization is needed. Includes 40088-306 Workplace Building #2, 40088-307 Crawford Hall and 40088-309 Gray Classroom Building.

Bond Funds	\$5,669,505
Other Sources	\$0
Total Funds	\$5,669,505
Projected Cost At Completion	\$5,669,505
Variance from Budget	\$-900

Budget: \$5,967,000 less \$298,395 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	0000	Q Q Q Q	Q Q Q Q	Q Q Q Q	0000	Q Q Q Q	Q Q Q Q	Q Q Q Q	Q Q Q Q
Renovation of DeMille Theatre	11-Mar-02 A	18-Nov-05										
Design	11-Mar-02 A	24-Sep-04										
Construction	18-Feb-04	18-Nov-05										
Current Schedule						Ba	seline					

40088-312 Land Acquisition

The School of the Arts needs to acquire several adjacent parcels of land to permit growth in the near future. Located on approximately 60 acres, the campus is locked in by privately held housing.

Bond Funds	\$3,475,000
Other Sources	\$0
Total Funds	\$3,475,000
Projected Cost At Completion	\$3,475,000
Variance from Budget	\$675,000


Budget: \$4,150,000 less \$0 for project management


Project Name	S	tart	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
				Q		0000	0000	Q Q Q Q	Q Q Q Q		Q Q Q Q	0000	Q Q Q Q
Land Acquisition	0	2-Sep-03 A	25-Jan-05										
Land Acquisition	0	2-Sep-03 A	25-Jan-05										
Current Schedule							Ba	seline					

5% Funds for Project Managemetc.	nent, swin	g space ex	xpenses,	inflation	Othe	d Funds er Source l Funds	S		\$1,83	\$0
						ected Co			\$1,830	
Budget: \$0 less \$0 for project man	nagement					ance froi		:	\$-1,83°	0,725
	nagement Start	Finish		001 2002 Na la la la la la	Vari Bud	ance from get	n 2006	2007	\$-1,83	2009
Budget: \$0 less \$0 for project man Project Name Effective Project Management	Start	Finish A 18-Nov-05		2002 Q Q Q Q Q Q	Vari Bud	ance from get	n 2006	2007	\$-1,83	2009

North Carolina School of the A	Arts Summary	Bond Funds	\$42,547,500
Bond Funds Per Legislation	\$42,547,500	Other Sources	\$0
		Total	\$42,547,500
		Projected Cost at Completion	\$42,547,500

Project and Funds Status






Schedule

Conodaio															
Location	Baseline Cmpl	Current Cmpl	Variance	1998	1999	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
	Date	Date		0000	αααα	0000	0000	0000	0000	0000	0000	0000	α α α α	0000	0000
NCSU	31-Jul-09	10-Jul-09	16			88888	8888888888			8888888888		8888888888		888888888888888888888888888888888888888	888888
								Curre	ent			Base	line		

HUB Participation



Comments

40024-301 **Coliseum Parking Deck Non-bond Project**. The new deck provides approximately 864 **Bond Funds** \$6,405,000 additional parking spaces to this area of the campus. Includes funds **Other Sources** \$1,697,021 from 40074-301/302/306/309/310/311/313/316/317/319/328 for parking required for these projects. **Total Funds** \$8,102,021 **Projected Cost** \$8,102,021 **At Completion** Variance from Budget \$-6,405,000 Budget: \$0 less \$0 for project management Project Name Finish 2003 2004 2000 2001 2002 2006 2007 2008 Coliseum Parking Deck 03-Apr-01 A 10-Oct-03 A Design 03-Apr-01 A 11-Oct-02 A Construction 14-Oct-02 A 10-Oct-03 A Current Schedule Baseline

40024-304 Upper Classmen Residential Housing (Utility Plant)

Non-bond Project. The utility building is a two-story 7600sf structure that houses a regional chiller plant with a build-out capacity of 2000 tons for the apartments and adjoining university buildings included in the bond program. The building also contains heat exchangers for converting steam to hot water for domestic water usage at the apartments.

Bond Funds	\$1,889,000
Other Sources	\$15,778,991
Total Funds	\$17,667,991
Projected Cost At Completion	\$17,667,991
Variance from Budget	\$-1,889,000

Budget: \$0 less \$0 for project management


Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	0000	Q Q Q Q	Q Q Q Q	Q Q Q Q	9 9 9 9	Q Q Q Q	9099	Q Q Q Q	9 9 9 9
Upperclassmen Residential Ho	using 01-May-03	08-Mar-04										
Construction	01-May-03	08-Mar-04										
Current Schedule						Ba	seline					

40074-301 Undergraduate Science Teaching Lab Phase I

Construction of this 90,000-square-foot building provides modern undergraduate instructional laboratories for chemistry and physics programs, addresses the inadequacy of current chemistry and physics teaching laboratories, and starts to address the current space deficit. The project allows Withers Hall to be used for academic programs. Includes 40074-339 Undergraduate Science Teaching Lab.

Bond Funds	\$26,607,165
20114 1 41145	\$20,007,103
Other Sources	\$1,897,500
Total Funds	\$28,504,665
Projected Cost	
At Completion	\$28,504,665
Variance from	
Budget	\$6,612,025

Budget: \$34,801,400 less \$1,582,210 for project management



40074-302 Withers Hall - Conversion from Laboratory to General Academic Use

This project includes the renovation of 67,500 square feet of existing teaching classroom and laboratory spaces, installation of a central HVAC system, and modernization of mechanical and electrical systems for classrooms and office spaces for general academic programs in the College of Humanities and Social Sciences.

Bond Funds	\$10,813,068
Other Sources	\$0
Total Funds	\$10,813,068
Projected Cost At Completion	\$11,019,782
Variance from Budget	\$120,646

Budget: \$11,480,400 less \$546,686 for project management


Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q	ର ର ର ର	Q Q Q Q		0000	Q Q Q Q	Q Q Q Q		Q Q Q Q
Withers Hall - Comprehensive Re	no 11-Apr-02 A	\ 13-Apr-07				·						
Design	11-Apr-02 A	A 06-May-05										
Construction	01-Aug-05	13-Apr-07										
Current Schedule						Ва	seline					

40074-303 College of Engineering - Phase I

Construction of this 132,000-square-foot general academic building provides additional research, teaching classroom, laboratory, and open laboratory space for the College of Engineering at Centennial Campus. The departments of Chemical Engineering and Material Science and Engineering will be relocated to the facility. Includes project 40074-336 College of Engineering, Planning.

Bond Funds	\$38,105,022
Other Sources	\$1,800,000
Total Funds	\$39,905,022
Projected Cost At Completion	\$39,905,021
Variance from Budget	\$-3,723,117

Budget: \$36,006,500 less \$1,624,595 for project management



40074-304 College of Veterinary Medicine - Research Addition and Renovation of Laboratories and Academic Space

This project provides 70,000 square feet of research laboratory space on the College of Veterinary Medicine campus as part of a strategy to reduce the current deficit of research space on campus. Includes project 40074-335 College of Veterinary Medicine.

Bond Funds	\$19,460,905
Other Sources	\$15,620,550
Total Funds	\$35,081,455
Projected Cost At Completion	\$35,081,455
Variance from Budget	\$491,000

Budget: \$20,855,000 less \$903,095 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q		0000	9999	0000		0000	Q Q Q Q	Q Q Q (
College of Veterinary I	Medicine - Re 03-Jul-00 A	10-Jun-05										
Design	03-Jul-00 A	13-Dec-02 A										
Construction	08-Oct-01 A	10-Jun-05			•		1					
Current Schedule						Base	line					


40074-305 **College of Engineering - Phase II** Construction of this 141,000 square-foot project provides **Bond Funds** \$30,205,163 classrooms, offices, and laboratories for relocation of several **Other Sources** \$8,000,000 engineering departments to Centennial Campus. **Total Funds** \$38,205,163 **Projected Cost** \$38,205,163 **At Completion** Variance from Budget \$16,360,037 Budget: \$46,565,200 less \$0 for project management Project Name Finish 2000 2001 2002 2003 2004 2005 2006 2007 2008 2009 College of Engineering Complex - P... 04-Dec-00 A 03-Jan-06 Design 04-Dec-00 A 16-Dec-03 A Construction 16-Dec-03 A 03-Jan-06 Current Schedule Baseline

40074-306 David Clark Laboratory - Comprehensive Renovation and Addition

Renovation of 41,800 square feet and addition of 18,368 square feet will permit consolidation of the Zoology Department. The project reduces the existing deficit in laboratory and classroom spaces and upgrades existing space. Includes project 40074-307 Undergraduate Science Teaching Lab - Phase II.

Bond Funds	\$21,574,589
Other Sources	\$0
Total Funds	\$21,574,589
Projected Cost At Completion	\$21,574,589
Variance from Budget	\$1,137,125

Budget: \$23,752,800 less \$1,041,086 for project management



40074-307 Undergraduate Science Teaching Lab - Phase II	
This 30,000-square-foot structure provides modern undergraduate instructional laboratories for biological sciences. Combined with 40074-306 David Clark Lab Renovation, see same for funds and schedule.	Bond Funds \$0 Other Sources \$0
selledule.	Total Funds \$0 Projected Cost At Completion \$0 Variance from
Budget: \$0 less \$0 for project management	Budget \$0
Current Schedule	Baseline

40074-308 South Gardner Hall Laboratory Building - Comprehensive Renovation

This project includes the renovation of 100,000 square feet of laboratory space for College of Agriculture and Life Sciences; modernization of mechanical, electrical, laboratory systems, classrooms, and office spaces; and interim improvements to North Gardner Hall.

Bond Funds	\$13,790,000
Other Sources	\$0
Total Funds	\$13,790,000
Projected Cost At Completion	\$15,050,370
Variance from Budget	\$790,000

Budget: \$15,214,500 less \$634,500 for project management


Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q	Q Q Q Q	Q Q Q Q	0000					ର ର ର ର
South Gardner Hall Lab	oratory Reno 31-Jan-03 A	13-Mar-08										
Design	31-Jan-03 A	21-Nov-05										
Construction	22-Nov-05	13-Mar-08										
Current Schedule						Ва	seline					

40074-309 **1911 Classroom Building - Comprehensive Renovation**

The interior (45,000 square feet) of this building will be reconstructed to provide undergraduate classrooms and faculty office space. The renovation addresses code deficiencies, handicap accessibility, installs central HVAC system, and provides independent electrical service.

Bond Funds	\$6,396,228
Other Sources	\$0
Total Funds	\$6,396,228
Projected Cost At Completion	\$7,847,990
Variance from Budget	\$243,772

Budget: \$6,972,000 less \$332,000 for project management



40074-310 Park Shops - Comprehensive Renovation and Conversion for General Academic Use

This building, vacated by relocation of the College of Engineering, will be renovated and converted for use by Undergraduate Affairs.

Bond Funds	\$5,687,425
Other Sources	\$0
Total Funds	\$5,687,425
Projected Cost At Completion	\$6,139,716
Variance from Budget	\$322,765

Budget: \$6,310,700 less \$300,510 for project management


Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q		Q Q Q Q	Q Q Q Q		0000		0000	Q Q Q Q	
Park Shops Comprehensive Renova	, 16-Jan-04	18-Sep-08										
Design	16-Jan-04	11-Apr-06										
Construction	22-Sep-06	18-Sep-08										
Current Schedule						Ba	seline					

40074-311 Riddick Lab - Comprehensive Renovation and Conversion from Laboratory to Classroom Building

This facility will be renovated and converted to use as teaching and open laboratory space for physical and biological sciences. The building was vacated by the relocation of the College of Engineering.

Bond Funds	\$24,144,009
Other Sources	\$0
Total Funds	\$24,144,009
Projected Cost At Completion	\$22,544,073
Variance from Budget	\$727,800

Budget: \$26,020,900 less \$1,149,091 for project management



40074-312 Harrelson Classroom Building - Comprehensive Renovation

This 136,000-square-foot classroom building will be renovated to improve classrooms and faculty office spaces and to modernize mechanical, electrical, and plumbing systems. **Scope Change Requested:** Replace building in lieu of renovation.

Bond Funds	\$12,509,562
Other Sources	\$0
Total Funds	\$12,509,562
Projected Cost At Completion	\$14,425,000
Variance from Budget	\$450,914

Budget: \$13,608,500 less \$648,024 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	0000	0000	0000			0000		Q Q Q Q	Q Q Q Q
Harrelson Classroom Building, Mod	29-Sep-03 A	10-Jul-09					1					
Design	29-Sep-03 A	15-Feb-06					1:					
Construction	11-Oct-06	10-Jul-09										
Current Schedule						Ba	seline					

40074-313 Clark Hall - Conversion from Infirmary to Student and Faculty Support Services

Formerly infirmary space, floors 2, 3, and 4 of Clark Hall will be renovated for use by faculty and student support programs.

COMPLETED

Bond Funds	\$2,062,190
Other Sources	\$0
Total Funds	\$2,062,190
Projected Cost At Completion	\$1,641,183
Variance from Budget	\$237,810

Budget: \$2,415,000 less \$115,000 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q		Q Q Q Q	Q Q Q Q	9 9 9 9	0000	Q Q Q Q	Q Q Q Q	Q Q Q Q	0000
Clark Hall Conversion and Renovati	05-Jan-01 A	20-Jan-03 A										
Design	05-Jan-01 A	15-Mar-02 A										
Construction	25-Mar-02 A	20-Jan-03 A										
Current Schedule						Ва	seline					

40074-314 Schaub Food Science Building - Comprehensive Renovation

This project includes renovation of 96,300 square feet for the Food Science department and modernization of mechanical, electrical, and laboratory systems, and classroom and office spaces. Includes relevant portion of approved scope change from 40074-337 Animal and Food Science Facilities.

Bond Funds	\$9,706,477
Other Sources	\$0
Total Funds	\$9,706,477
Projected Cost At Completion	\$10,226,961
Variance from Budget	\$398,285

Budget: \$10,515,500 less \$410,738 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q		9000	Q Q Q Q					Q Q Q Q	
Schaub Food Science Building - Co	. 17-Jan-02 A	23-Dec-05										
Design	17-Jan-02 A	21-May-04										
Construction	31-May-04	23-Dec-05										
Current Schedule						Ва	seline					

40074-315 Williams Hall Laboratory Building - Comprehensive Renovation

This project constitutes the first phase of a two-part renovation of Williams Hall for the Department of Crop Science and Soil Science. The scope of work includes modernization of classrooms and office space, mechanical, electrical, and laboratory systems.

Bond Funds	\$11,930,357
Other Sources	\$96,815
Total Funds	\$12,027,172
Projected Cost At Completion	\$12,553,380
Variance from Budget	\$412,500

Budget: \$12,865,500 less \$522,643 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q		9 9 9		Q Q Q Q	0000	Q Q Q Q	0000	Q Q Q Q	
Williams Hall Laboratory Building Re	02-Dec-02 A	11-Jan-08										
Design	02-Dec-02 A	19-Jul-05			[
Construction	18-Jul-05	11-Jan-08										
Current Schedule						Ba	seline					'

40074-316 Polk Hall Laboratory Building - Comprehensive Renovation

This project includes renovation of 103,700 square feet for physical and biological sciences and modernization of mechanical, electrical, and laboratory systems, and classroom and office spaces.

Bond Funds	\$13,584,770
Other Sources	\$0
Total Funds	\$13,584,770
Projected Cost At Completion	\$18,515,132
Variance from Budget	\$841,420

Budget: \$15,053,000 less \$626,810 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q	0000	0000	0000	0000			0000	Q Q Q Q
Polk Hall Laboratory - Comprehensi	19-May-03	23-Feb-09										
Design	19-May-03	14-Sep-06										
Construction	15-Sep-06	23-Feb-09										
Current Schedule						Ba	seline					

Current Schedule

40074-317 Leazer Hall Laboratory Building - Comprehensive Renovation This 66,000-square-foot renovation for the School of Design **Bond Funds** \$7,399,669 addresses life safety code requirements and provides additional **Other Sources \$0** design studio and shop space. **Total Funds** \$7,399,669 **Projected Cost** \$7,743,765 **At Completion** Variance from Budget \$563,283 Budget: \$8,361,100 less \$398,148 for project management Project Name Start Finish 2000 2004 2001 2002 2003 2005 2006 2008 Leazar Hall Laboratory Building - Co... 11-Feb-02 A 23-Feb-07 Design 11-Feb-02 A 13-Dec-04 Construction 16-Jun-05 23-Feb-07


40074-318 Daniels Hall Laboratory Building - Phase I Comprehensive Renovation

This Phase I renovation of Daniels Hall for College of Engineering undergraduate functions provides for modernization of mechanical, electrical, and HVAC systems, and classroom and office spaces.

Bond Funds	\$7,249,360
Other Sources	\$0
Total Funds	\$7,249,360
Projected Cost At Completion	\$7,764,682
Variance from Budget	\$240,640

Baseline

Budget: \$7,864,500 less \$374,500 for project management



Overages or shortfalls may be shown for individual projects but all funds are balanced in total at institutional level.

107

40074-319 Jordan Hall Lab and Classroom Building - Addition

This new wing adds 40,000 square feet of classrooms, lecture halls, distance learning facilities, and class labs for the College of Natural Resources and the College of Physical and Mathematical Sciences. The project will help reduce the current deficit in the classroom and laboratory space.

Bond Funds	\$11,989,621
Other Sources	\$0
Total Funds	\$11,989,621
Projected Cost At Completion	\$13,800,157
Variance from Budget	\$1,008,284

Budget: \$13,553,300 less \$555,395 for project management

Project Name	Start	Finish	2000	2001	1	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q	<u> </u>	a a a a	Q Q Q Q	Q Q Q Q	0000	Q Q Q Q	Q Q Q Q	Q Q Q Q	
Jordan Hall Lab and Classroom Buil	20-Jun-01 A	02-Jun-06											
Design	20-Jun-01 A	08-Oct-04											
Construction	24-Sep-04	02-Jun-06											
Current Schedule							Ва	seline					·

40074-320 Library - Addition


This addition is the first phase of a two-part plan to address the current deficit in student study space and other library-related enrollment growth issues.

Bond Funds	\$8,672,117
Other Sources	\$100,000
Total Funds	\$8,772,117
Projected Cost At Completion	\$8,772,117
Variance from Budget	\$83,978

Budget: \$9,193,900 less \$437,805 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q		Q Q Q Q	Q Q Q Q	9099			Q Q Q Q	0000	
Library Space - Phase I	28-Feb-01 A	14-Aug-06										
Design	28-Feb-01 A	17-Nov-04										
Construction	18-Nov-04	14-Aug-06										
Current Schedule						Ba	seline					

40074-321 **Support Services Center - to Relocate Various Campus Services** This project will provide 51,500 square feet of space for **Bond Funds** \$9,205,360 administrative and student support activities currently located **Other Sources** \$7,138,391 throughout the main campus, releasing space for other academic uses. **Total Funds** \$16,343,751 **Projected Cost** \$16,343,751 **At Completion** Variance from Budget \$685,878 Budget: \$10,335,800 less \$444,562 for project management Project Name Finish 2001 2003 2004 Start 2002 2005 2006 2008 2009 la la la la la la la la la 08-Jul-05 Support Services Center - to Reloc... 01-Jan-01 A Design 01-Jan-01 A 30-Apr-04 Construction 22-Jul-03 A 08-Jul-05 Current Schedule Baseline



40074-323 Horticultural Classroom at Arboretum Education Center This includes a teaching classroom for plant sciences and landscape **Bond Funds** \$476,190 design at the Arboretum's new 12.350 square-foot Education Center. **Other Sources** \$3,713,957 The balance of the \$3.8M total of the Center will be funded by private gifts. **Total Funds** \$4,190,147 **COMPLETED Projected Cost** \$4,190,147 **At Completion** Variance from Budget \$23,810 Budget: \$500,000 less \$0 for project management Project Name Start Finish 2000 2003 2004 2005 2001 2002 2006 2007 2008 2009 Horticultural Classroom at Arboretu... 02-Jan-01 A 16-Aug-02... Construction 02-Jan-01 A 16-Aug-02.. Current Schedule Baseline

40074-324 Research Laboratory Space - Phase I

This 80,000-square-foot multi-discipline research building is part of a multi-phased effort to relieve the shortage of research space on campus.

Bond Funds	\$16,255,549
Other Sources	\$14,052,456
Total Funds	\$30,308,005
Projected Cost At Completion	\$30,308,005
Variance from Budget	\$1,829,451

Budget: \$18,900,000 less \$815,000 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q		Q Q Q Q	Q Q Q Q	Q Q Q Q	0000	Q Q Q Q	Q Q Q Q	Q Q Q Q	Q Q Q Q
Research Lab Space - Phase 1	25-May-01	03-May-05										
Design	25-May-01	13-Aug-04										
Construction	08-Feb-02 A	03-May-05										
Current Schedule						Ba	seline					

Current Schedule

40074-325 **Public Safety Facility** Expanded use of the existing railroad right-of-way for a new **Bond Funds** \$4,150,053 Triangle Transit Authority station will require the existing Public **Other Sources** \$0 Safety building to be demolished. This replacement facility will be easily accessible to the North Campus and Centennial Campus. **Total Funds** \$4,150,053 **Projected Cost** \$4,150,053 **At Completion** Variance from Budget \$329,947 Budget: \$4,704,000 less \$224,000 for project management Project Name Finish Start 2000 2001 2002 2003 2004 2005 2006 2007 2008 **Public Safety Facility** 01-Dec-00 A 18-Nov-04 Design 01-Dec-00 A 18-Apr-03 A Construction 03-Apr-02 A 18-Nov-04


40074-326 College of Veterinary Medicine - Mechanical and Electrical System Improvements

This project will upgrade mechanical and electrical systems to allow 100% fresh air exchange in hospital/lab areas, resolve mold/contaminant problems within the air exchange system, and provide appropriate temperature and humidity control. Air conditioning will be expanded to include areas for large animals.

Bond Funds	\$13,233,261
Other Sources	\$225,000
Total Funds	\$13,458,261
Projected Cost At Completion	\$13,458,261
Variance from Budget	\$6,791,739

Baseline

Budget: \$21,000,000 less \$975,000 for project management




40074-327 **Technology Infrastructure Expansion** This initiative will continue expansion of the campus information **Bond Funds** \$2,424,100 technology infrastructure supporting teaching and learning **Other Sources \$0** programs, student and administrative services, and other activities central to the University's mission. **Total Funds** \$2,424,100 **Projected Cost** \$2,424,100 **At Completion** Variance from Budget \$0 Budget: \$2,424,100 less \$0 for project management Project Name Start Finish 2000 2001 2002 2003 2004 2005 2006 2007 2008 2009 Technology Infrastructure Expansion 02-Jan-03 A 09-Aug-04 Construction 02-Jan-03 A 09-Aug-04 Current Schedule Baseline

40074-328 Chilled Water Central Plant - North Campus

This project includes \$12,285,000 for expansion of Cates Avenue Chilled water plant and \$29,484,000 for completion of the North Campus chiller service, including construction of a North Campus chilled water plant. Includes project 40074-329 Chilled Water Brickyard Loop Extension.

Bond Funds Other Sources	\$45,734,245 \$2,000,694
Total Funds	\$47,734,939
Projected Cost At Completion	\$47,734,940
Variance from Budget	\$-3,141,697

Budget: \$44,682,800 less \$2,090,252 for project management



Overages or shortfalls may be shown for individual projects but all funds are balanced in total at institutional level.

112


40074-329 Chilled Water Brickyard Loop Extension and Cooli	ing Tower
The Brickyard chilled water loop will be extended and upgraded to satisfy cooling capacity requirements in the center of the main campus. Combined with 40074-328 North Campus Chilled Water,	Bond Funds \$0 Other Sources \$0
see same for funds and schedule.	Total Funds \$0
	Projected Cost At Completion \$0
Budget: \$0 less \$0 for project management	Variance from Budget \$0
Current Schedule	Baseline

40074-330 Steam Distribution and Capacity Improvements (Sullivan Drive)

The central heating plant on North Campus will be upgraded and the distribution network expanded to service new academic and support facilities.

Bond Funds Other Sources	\$2,283,387 \$48,050
Total Funds	\$2,331,437
Projected Cost At Completion	\$2,405,280
Variance from Budget	\$806,232

Budget: \$3,244,100 less \$154,481 for project management




40074-331 Main Campus Infrastructure (including Water System)

This project will upgrade main campus infrastructure by installing building back flow devices to prevent water contamination and comply with building codes; campus pedestrian and vehicular signage; a pedestrian tunnel creating an accessible route from North to South Campus; and infrastructure for new facilities.

Bond Funds	\$6,309,922
Other Sources	\$0
Total Funds	\$6,309,922
Projected Cost At Completion	\$6,102,354
Variance from Budget	\$2,576,459

Budget: \$9,330,700 less \$444,319 for project management



40074-332 College of Veterinary Medicine Infrastructure

This project will provide roads, water and sewer, steam distribution, chilled water, and storm water systems for the university and research partnership buildings.

Bond Funds	\$17,469,758
Other Sources	\$561,000
Total Funds	\$18,030,758
Projected Cost At Completion	\$18,030,758
Variance from Budget	\$-12,422,139

Budget: \$5,300,000 less \$252,381 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q		Q Q Q Q	0000	0000	0000		Q Q Q Q	0000	Q Q Q Q
College of Veterinary Medicin	e infra 11-Jan-01 /	4 25-Oct-04										
Design	11-Jan-01 /	A 19-Mar-03 A										
Construction	28-Feb-03	A 25-Oct-04										
Current Schedule						Ba	seline					

40074-333 **Centennial Campus - Infrastructure** The central chiller plant, related distribution systems, and the **Bond Funds** \$15,456,570 electrical substation will be upgraded to support proposed **Other Sources** \$890,189 development. **Total Funds** \$16,346,759 **Projected Cost** \$16,346,759 **At Completion** Variance from Budget \$-4,620,499 Budget: \$11,338,500 less \$502,429 for project management Project Name Start Finish 2001 2003 2004 2002 2005 2006 2007 2008 Centennial Campus - Infrastructure 19-Mar-01 A 08-Mar-05 19-Mar-01 A 19-Aug-02... Design Construction 20-Aug-02... 08-Mar-05 Current Schedule Baseline

40074-334 **Land Acquisition** These funds will provide for the purchase of properties adjacent to **Bond Funds** \$2,100,000 North Carolina State campus needed to implement the campus **Other Sources \$0** Master Plan **Total Funds** \$2,100,000 **Projected Cost** \$2,100,000 **At Completion** Variance from **Budget \$0** Budget: \$2,100,000 less \$0 for project management Project Name 2007 Start Finish 2000 2001 2002 2003 2004 2005 2006 2009 2008 Land Acquisition 02-Jan-01 A 09-Jan-04 Land Acquisition 02-Jan-01 A 09-Jan-04 Current Schedule Baseline

	provides 70,000 square feet of research laboratory space as as part of a strategy to reduce the current deficit of	Bond Funds	\$0
research spac	ce on campus. Combined with 40074-304 College of	Other Sources	\$0
Veterinary M	fedicine, see same for funds and schedule.	Total Funds	\$0
		Projected Cost At Completion	\$0
Budget: \$0 les	ss \$0 for project management	Variance from Budget	\$0
Budget: \$0 les	s \$0 for project management		
Current Sche	edule	Baseline	

40074-336 **College of Engineering Complex - Planning** Construction of this 132,000-square-foot general academic building **Bond Funds \$0** provides additional research, teaching classroom, laboratory, and **Other Sources \$0** open laboratory space for the at Centennial Campus. The departments of Chemical Engineering and Material Science and **Total Funds \$0** Engineering will be relocated to the facility. Combined with 40074-303 College of Engineering Complex - Phase I, see same for **Projected Cost \$0** At Completion funds and schedule. Variance from Budget **\$0** Budget: \$0 less \$0 for project management Current Schedule Baseline

40074-337 Animal and Food Science Facilities

Originally "Meat Processing Laboratory", a new stand-alone facility to serve as a research and teaching facility devoted to advancing the knowledge and technology of meat production and processing.

Scope Change: These programmatic needs are being met through the construction of a smaller complex for swine and poultry at the Lake Wheeler Rd. Field Laboratory and modifications to two additional buildings; Schaub Hall on campus and an additional building on Lake Wheeler Rd. Floyd Reversion \$4,853,755.

Bond Funds \$6,217,245
Other Sources \$94,763

Total Funds \$6,312,008

Projected Cost
At Completion \$6,312,006

Variance from
Budget \$-1,363,490

Budget:	\$4 853	755 less	s \$0 for	project	management
Duaget.	ψ 1,022	, 1 2 2 100	σ ψυ τοι	project	manazomon

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	9 9 9 9	a a a a	Q Q Q Q	Q Q Q Q	0000	Q Q Q Q	Q Q Q Q	Q Q Q Q	
Animal and Food Science Facilities	05-May-03	15-Feb-07										
Design	05-May-03	24-Aug-05			_							
Construction	23-Aug-05	15-Feb-07			_							
Current Schedule			-			Ва	seline					

40074-338 Research and Teaching Feed Mill

A new facility to house instructional feed mill, classroom, and laboratory. Floyd Reversion \$2,582,000.

COMPLETED

Bond Funds	\$2,582,000
Other Sources	\$288,200
Total Funds	\$2,870,200
Projected Cost At Completion	\$2,870,200
Variance from Budget	\$0

Budget: \$2,582,000 less \$0 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q	0000	ଉପ ଉ	Q Q Q Q	Q Q Q Q	Q Q Q Q	0000		Q Q Q
Research and Teaching Feed Mill	21-Jan-01 A	17-Jan-03 A										
Design	21-Jan-01 A	02-Jul-01 A										
Construction	31-Aug-01 A	17-Jan-03 A										
Current Schedule						Base	eline					

40074-339 **Undergraduate Science Teaching Lab - Phase I Greenhouses** Construction of this 90,000-square-foot building provides modern **Bond Funds \$0** undergraduate instructional laboratories for chemistry and physics **\$0 Other Sources** programs, addresses the inadequacy of current chemistry and physics teaching laboratories, and starts to address the current space deficit. **Total Funds** \$0 The project allows Withers Hall to be used for academic programs. Floyd Reversion \$4,586,000. Combined with 40074-301 **Projected Cost \$0 At Completion** Undergraduate Science Teaching Lab, see same for funds and schedule. Variance from Budget \$0 Budget: \$0 less \$0 for project management Current Schedule Baseline

40074-340 Lake Wheeler Rd Field Lab - Beef Educational Unit

These funds will provide for the purchase of properties adjacent to North Carolina State campus needed to implement the campus Master Plan. Funds will also provide for a 19,000 gsf building to be used to teach beef cattle handling and reproduction by the Department of Animal Science.

Bond Funds	\$3,051,200
Other Sources	\$150,000
Total Funds	\$3,201,200
Projected Cost At Completion	\$3,201,200
Variance from Budget	\$-3,051,200

Budget: \$0 less \$0 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q		Q Q Q Q	Q Q Q Q	Q Q Q Q	9 9 9 9	0000		0000	9999
Land Acquistion / Beef Herd Relocat	24-Sep-01 A	04-Nov-04				=						
Land Acquisition (reverted from Fl.	13-Dec-02 A	04-Nov-04										
Design	24-Sep-01 A	28-Mar-02 A										
Construction	08-Apr-02 A	04-Dec-02 A										
Current Schedule						Ва	seline					

Overages or shortfalls may be shown for individual projects but all funds are balanced in total at institutional level.

118

40074-350 Effective Project	et Manage	ment										
5% Funds for Project Managemetc.	nent, swing	g space e	xpens	ses, inf	lation		ond Fu ther So otal Fu	ources	8		518,46 518,46	\$0
Budget: \$0 less \$0 for project man	nagement					At Va	rojecte t Comp ariance udget	pletio	n		-18,46	
Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			G		0000	Q Q Q Q	0000	0000				
Effective Project Management	01-Jan-02 A	18-Nov-09										
Project Management	01-Jan-02 A	18-Nov-09	_									

40074-360 Inflation Reserve	
Funds for Inflation on future projects.	Bond Funds \$8,146,849 Other Sources \$0
	Total Funds \$8,146,849
	Projected Cost At Completion \$0
Budget: \$0 less \$0 for project management	Variance from Budget \$-8,146,849
Current Schedule	Baseline

40124-312 Sullivan Drive Shops Replacement Building

This is the second phase of a two-phase construction project to provide operational and workspace for NCSU Facilities Operations. This 14,000 SF facility will be contiguous to the newly completed first phase of construction and will provide a mail service facility, procurement offices, material staging area, and warehouse.

Bond Funds	\$2,310,970
Other Sources	\$521,177
Total Funds	\$2,832,147
Projected Cost At Completion	\$2,832,147
Variance from Budget	\$-2,310,970

Budget: \$0 less \$0 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q		Q Q Q Q	Q Q Q Q	9 9 9 9	9999	0000	Q Q Q Q	Q Q Q Q	0000
Sullivan Site - Phase II	11-Feb-02 A	18-Mar-05										
Design	11-Feb-02 A	12-May-04										
Construction	13-May-04	18-Mar-05										
Current Schedule						Ba	seline					

49624-302 4-H Environmental Education Center

Non-bond Project. Construction of various buildings in Tyrell County including a dining hall, conference center, group lodges, a multi-purpose program building, a science building and waterfront improvements. Infrastructure development included a new water supply system, sewage treatments center and general camp improvements. Facility is to be used for 4-H youth development and environmental training programs. Includes funding from 40074-322 Field Research Labs and Outlying Research Facilities.

Bond Funds	\$141,000
Other Sources	\$8,941,990
Total Funds	\$9,082,990
Projected Cost At Completion	\$9,082,990
Variance from Budget	\$-141,000


COMPLETED


Budget: \$0 less \$0 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q			Q Q Q Q	Q Q Q Q					
4-H Environmental Education Cente	11-Apr-02 A	10-Oct-02 A										
Construction	11-Apr-02 A	10-Oct-02 A										
Current Schedule						Ba	seline					

North Carolina State Universi	ty Summary	Bond Funds	\$468,256,655
Bond Funds Per Legislation	\$468,256,655	Other Sources	\$83,616,744
		Total	\$551,873,399
		Projected Cost at Completion	\$551,873,399


Project and Funds Status





Schedule

Location	Baseline Cmpl	Current Cmpl	Variance	1998	1999	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
	Date	Date		0000	0000	0000	0000	0000	0000	0000	0000	0000	0000	0000	0000
UNCA	18-Aug-06	06-Jul-07	-226		1888888	388888888888888888888888888888888888888	388888888888888888888888888888888888888	3838383838	3888888888	000000000000000000000000000000000000000	888888888888888888888888888888888888888	300000000000000000000000000000000000000	88888		
								Curre	ent			Base	line		



40077-301 Math and Science Building - Replacement of Rhodes and Robinson Buildings

This building will provide math and science instructional lab spaces, classrooms, and faculty and staff offices to replace Rhodes and Robinson halls. Existing facilities are outdated, do not meet present technology standards, and are inadequate to teach current science and math programs.

Bond Funds	\$21,093,040
Other Sources	\$0
Total Funds	\$21,093,040
Projected Cost At Completion	\$21,093,040
Variance from Budget	\$0

Budget: \$22,203,200 less \$1,110,160 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q			0000			9999	QQ QQ	QQQQ	
Science & Multi Media Building	20-Mar-01 A	06-Jul-07										
Design	20-Mar-01 A	19-Apr-05			·		-					
Construction	19-Apr-05	06-Jul-07										
Current Schedule			_	•		Base	line	•				

40077-302 Highsmith Center - Comprehensive Renovation and Addition

The existing student center was built for a resident student population one-third the present size and is inadequate to provide important services. The center will be renovated and expanded to provide a greater variety of services to a larger number of students. Includes 40077-308 Highsmith Center.

Bond Funds	\$11,302,700
Other Sources	\$3,931,936
Total Funds	\$15,234,636
Projected Cost At Completion	\$15,234,636
Variance from Budget	\$576,100

Budget: \$11,878,800 less \$0 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q	Q Q Q Q	Q Q Q Q	9 9 9 9	ର ର ର ର	Q Q Q Q	0000	0000	Q Q Q
Highsmith Center Renovation	16-Apr-01 A	04-Aug-04										
Design	20-Jun-01 A	21-May-02										
Construction	16-Apr-01 A	04-Aug-04										
Current Schedule						Bas	eline					

40077-303 Carmichael Hall Classroom Building - Demolition and New Construction

Originally "Carmichael Hall - Comprehensive Renovation". Building will undergo complete interior and exterior renovations. The building is outdated, fails to meet student and faculty technological needs, and does not comply with Americans with Disabilities Act requirements. Classroom and office spaces are inadequate for current or anticipated enrollment needs. **Scope change:** Building will be demolished and a new building constructed.

Bond Funds	\$5,247,990
Other Sources	\$0
Total Funds	\$5,247,990
Projected Cost At Completion	\$5,247,990
Variance from Budget	\$0

Budget: \$5,524,200 less \$276,210 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q			0000		0000	9099		0000	
Carmichael Hall Renovation	19-Mar-01 A	02-May-05										
Design	19-Mar-01 A	15-Apr-04										
Construction	16-Apr-04	02-May-05										
Current Schedule				•		Base	line					

Zageir Hall Classroom Building - Partial Renovation

This project will allow for a complete interior renovation and a new addition to the existing building. This building houses the social science departments. The programs in the building have outgrown the existing space and the number of faculty has doubled creating a cramped building. This would also allow for an upgrade to meet current building codes and provide for new technology.

Bond Funds Other Sources	\$2,440,645 \$0
Total Funds	\$2,440,645
Projected Cost At Completion	\$2,440,645
Variance from Budget	\$0

Budget: \$2,569,100 less \$128,455 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q	Q Q Q Q	Q Q Q Q	9 9 9 9	ର ର ର ର	Q Q Q Q	Q Q Q Q	0000	Q Q Q
Zageir Hall Renovation	19-Mar-01 A	\ 01-Feb-06										
Design	19-Mar-01 A	03-Mar-05										
Construction	04-Mar-05	01-Feb-06										
Current Schedule						Bas	eline					

Campus Primary Electrical Distributi... 19-May-99 A

Design

Construction

Current Schedule

40077-305 **Campus Primary Electrical Distribution Upgrade & Improvements** The campus underground electrical distribution system will be **Bond Funds** \$972,610 renovated and sections replaced. The existing system is more than 30 **Other Sources** years old and has surpassed the expected life cycle. It is outdated and does not meet current electrical demands. The deteriorated system is **Total Funds** \$972,610 over-taxed and cannot accommodate future buildings or student **Projected Cost** enrollment growth. System failure would paralyze major portions of \$972,610 **At Completion** the campus. COMPLETED Variance from Budget \$51,190 Budget: \$1,023,800 less \$0 for project management Project Name 2001 2003 2004 2005 Start 2002 2006 2008 la la la la la la la la la

09-Jan-03 A

07-Jun-02 A

09-Jan-03 A

19-May-99 A

14-May-01 A

40077-306 **Relocate Physical Plant Facilities** Built to support a 500-student enrollment and only 3 campus **Bond Funds** \$6,002,955 buildings, the physical plant and maintenance facilities now must **Other Sources** support a campus with more than 3,200 students and 32 campus buildings. The rapid growth has left the outdated physical plant, at **Total Funds** \$6,002,955 its present site, surrounded by student housing. This project will relocate the physical plant facilities to the periphery of campus and **Projected Cost** \$6,002,955 **At Completion** free the present site for higher and better use. Variance from **Budget \$0** Budget: \$6,318,900 less \$315,945 for project management Project Name Start Finish 2001 2002 2003 2004 2005 2006 2008 2009 Relocate Physical Plant Facilities 17-Nov-00 A 22-Nov-05 Design 17-Nov-00 A 22-Apr-04 Construction 07-May-04 22-Nov-05 Current Schedule Baseline

Baseline

Overages or shortfalls may be shown for individual projects but all funds are balanced in total at institutional level.

\$0

2009

40077-307 **Technology Infrastructure Expansion** This initiative will continue expansion of the campus information **Bond Funds** \$713,640 technology infrastructure supporting teaching and learning **Other Sources \$0** programs, student and administrative services, and other activities central to the University's mission. **Total Funds** \$713,640 **COMPLETED Projected Cost** \$713,640 **At Completion** Variance from Budget \$0 Budget: \$751,200 less \$37,560 for project management Project Name Start Finish 2004 2001 2002 2003 2005 2006 2008 2009 Technology Infrastructure Expansion 20-Jun-01 A 01-Nov-02 A Design 20-Jun-01 A 20-Jun-01 A Construction 01-Mar-02 A 01-Nov-02 A Current Schedule Baseline

The existing student center was built for a resident student population one-third the present size and is inadequate to provide important services. The center will be renovated and expanded to provide a greater variety of services to a larger number of students. The project combined with 40077-302, see same for funds and schedule. Bond Funds Other Sources Total Funds Projected Cost At Completion \$0

Highsmith Center - Comprehensive Renovation

Budget: \$0 less \$0 for project management

40077-308

Current Schedule Baseline


Overages or shortfalls may be shown for individual projects but all funds are balanced in total at institutional level.

\$0

Variance from


Budget


40077-309 **Justice Gymnasium Renovation** Construction of a 1,300 square foot addition to the athletic complex **Bond Funds** \$195,000 to provide for showers, changing space, and lockers for UNCA **Other Sources** \$64,650 athletic programs. Floyd Reversion \$195,000. **Total Funds** \$259,650 **Projected Cost** \$259,650 **At Completion** Variance from Budget \$0 Budget: \$195,000 less \$0 for project management Project Name 2001 2003 2005 Start Finish 2000 2002 2004 2006 2008 2009 lala lala lala lala la 10-Dec-01 A 28-Jun-04 Justice Gymnasium Renovation Design 10-Dec-01 A 07-Oct-03 A Construction 07-Oct-03 A 28-Jun-04 Current Schedule Baseline



University of North Carolina	nt Asheville Summary	Bond Funds	\$50,464,210
Bond Funds Per Legislation	\$50,464,210	Other Sources	\$3,996,586
		Total _	\$54,460,796
		Projected Cost at Completion	\$54,460,796

Project and Funds Status






Schedule

Location	Baseline Cmpl	Current Cmpl	Variance	1998	1999	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
	Date	Date		0000	0000	0000	0000	0000	0000	0000	0000	0000	0000	0000	0000
UNC-CH	22-May-09	10-Dec-08	117		888	300000000000000000000000000000000000000	888888888888888888888888888888888888888			888888888888888888888888888888888888888	888888888888888888888888888888888888888	88888888888	000000000000000000000000000000000000000	888888888888888888888888888888888888888	
								Curre	ent			Base	line		

HUB Participation



Comments

40072-301 School of Medicine - Medical Research Building

The building systems are inadequate for modern a medical research laboratory building, and structural limitations of the building will not allow the installation of modern systems to support wet laboratories. For this reason and because of the growing need for dry research space, this building will be renovated as a dry laboratory facility. Work will include changes in room configuration, new ceilings and floors, new electrical, lighting and telecommunications systems and new mechanical systems.

Bond Funds	\$23,016,080
Other Sources	\$500,000
Total Funds	\$23,516,080
Projected Cost At Completion	\$23,516,080
Variance from Budget	\$-10,121,080

Budget: \$12,895,000 less \$0 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	0000	Q Q Q Q	Q Q Q Q	9 9 9 9	Q Q Q Q		Q Q Q Q	Q Q Q Q	Q Q Q
Medical Science Resear	ch Building 26-Feb-02 A	17-Aug-05										
Design	26-Feb-02 A	30-Jun-03 A										
Construction	31-Jul-03 A	17-Aug-05										
Current Schedule						Bas	eline					

40072-302 Health Sciences Library - Comprehensive Renovation

The intent of the renovation is to bring the building up to current code and Americans with Disabilities Act standards, and create a new "state of the art" library. All six full floors and two partial floors will be renovated, and the exterior of the building modified on the ground level to accommodate a new entrance. The building will be reconfigured to respond to major trends in library usage, including relocation of user spaces, staff workspaces, and materials storage spaces.

Bond Funds	\$11,000,000
Other Sources	\$1,125,375
Total Funds	\$12,125,375
Projected Cost At Completion	\$12,125,375
Variance from Budget	\$0

Budget: \$11,000,000 less \$0 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q		Q Q Q Q		9099		Q Q Q Q	QQQQ	Q Q Q
Health Sciences Library	09-Jun-00 A	21-May-04										
Design	09-Jun-00 A	04-Oct-02 A										
Construction	07-Oct-02 A	21-May-04										
Current Schedule						Bas	eline					

40072-303 School of Dentistry Building - Renovation and Conversion The original School of Dentistry Building will undergo a **Bond Funds** \$8,354,800 comprehensive renovation for conversion to general academic use. **Other Sources** \$92,515 The work includes installation of a new sprinkler and fire alarm system, upgrades to electrical and telecommunications, systems **Total Funds** \$8,447,315 window replacement, improvements to meet Americans with **Projected Cost** Disabilities Act requirements, asbestos abatement, and replacement \$8,447,315 **At Completion** of the HVAC System. Variance from Budget \$42,300 Budget: \$8,397,100 less \$0 for project management Project Name Finish 2004 2000 2001 2002 2003 2005 2006 2008 School of Dentistry (Old Dental Bldg... 02-Jan-01 A 25-Mar-04 Design 02-Jan-01 A 26-Jul-02 A Construction 05-Aug-02... 25-Mar-04

Baseline

40072-304 Rosenau Hall Laboratory Building - Comprehensive Renovation Space in Rosenau Hall freed up by completion of the School of **Bond Funds** \$8,800,000 Public Health addition will undergo comprehensive renovation and **Other Sources** \$1,692,829 be converted to other use. **Total Funds** \$10,492,829 **Projected Cost** \$10,492,829 **At Completion** Variance from **Budget** \$200,000 Budget: \$9,000,000 less \$0 for project management Project Name Finish 2003 2006 2008 Start 2000 2001 2002 2004 2005 2007 2009 16-Sep-02 A Rosenau Hall Laboratory 26-Apr-06 Design 16-Sep-02 A 23-Feb-05 Construction 24-Feb-05 26-Apr-06 Current Schedule Baseline

Overages or shortfalls may be shown for individual projects but all funds are balanced in total at institutional level.

Current Schedule

40072-305 Brauer Hall - Comprehensive Renovation and Dental Clinic

This project will complete the comprehensive renovation of Brauer Hall, a laboratory/faculty office building occupied by the School of Dentistry. Second floor renovations now in progress will be completed by summer 2000. The scope of work for renovating the remainder of the building (with conversion of space use) calls for window replacement, improvements to meet Americans with Disabilities Act requirements, asbestos abatement, replacement of the HVAC system, new sprinkler and fire alarm systems, and upgrades to electrical and telecommunications systems.

Bond Funds	\$13,415,400
Other Sources	\$0
Total Funds	\$13,415,400
Projected Cost At Completion	\$13,415,400
Variance from Budget	\$0

D 1 . 010 415 400	1 00		· · · · · · · · · · · · · · · · · · ·
Budget: \$12 /115 /100	Lagg VII	tor project	monogamant
Duu201. 31.3.41.3.400	1699 90	101 11101661	. IIIanagemen
Budget: \$13,415,400	+ -	pj	

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	0000	0000	Q Q Q Q	Q Q Q Q	0000	0000	0000	Q Q Q Q	Q Q Q
Brauer Hall	14-Feb-02 A	18-May-06										
Design	14-Feb-02 A	03-May-04										
Construction	04-May-04	18-May-06										
Current Schedule						Bas	eline					

40072-306 Burnett Womack Building Research Laboratory - Comprehensive Renovation

This research facility for the School of Medicine will undergo a general renovation. The building will be upgraded to meet current building codes, the HVAC system will be replaced, and laboratories refurbished with new equipment.

Bond Funds	\$24,572,044
Other Sources	\$7,395,000
Total Funds	\$31,967,044
Projected Cost At Completion	\$31,967,044
Variance from Budget	\$275,956

Budget: \$24,848,000 less \$0 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	ରାରାରାର		Q Q Q Q	ର ର ର ର	Q Q Q Q		Q Q Q Q	Q Q Q Q	Q Q Q
Burnett Womack	15-Jan-01 A	15-Aug-05										
Design	15-Jan-01 A	25-Mar-04										
Construction	17-Nov-03 A	15-Aug-05										
Current Schedule						Bas	eline					

40072-307 Berryhill Hall Laboratory Building - Comprehensive Renovation Berryhill Hall houses the primary teaching laboratories for the **Bond Funds** \$17,373,653 School of Medicine and other medical related disciplines. This **Other Sources \$0** project will complete a comprehensive renovation of the building's classrooms and laboratories. The work will include general **Total Funds** \$17,373,653 refurbishing of spaces and replacement of equipment. **Projected Cost** \$17,373,653 **At Completion** Variance from Budget \$-6,673,653 Budget: \$10,700,000 less \$0 for project management Project Name Finish 2004 2001 2002 2003 2005 2006 2008 Berryhill Hall Renovation 25-Sep-01 A 23-Oct-06 Design 25-Sep-01 A 07-Oct-05 Construction 30-Jan-02 A 23-Oct-06

40072-308 Beard Hall Classroom and Laboratory Building - Comprehensive Renovation

Space in Beard Hall freed up by the completion of Kerr Hall will be renovated. The scope of work involves laboratories, classrooms, and offices for the departments of Medicinal Chemistry, Pharmaceutical Policy, Professional Education, Graduate Education, and Information Technology, and the Dean's Office.

Bond Funds \$3,500,000
Other Sources \$4,464,000

Total Funds \$7,964,000

Projected Cost At Completion \$7,964,000

Variance from Budget \$0

Baseline

Budget: \$3,500,000 less \$0) for project management
------------------------------	--------------------------

Current Schedule

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q	Q Q Q Q	Q Q Q Q	Q Q Q Q	0000	0000	0000	0000	000
Beard Hall Classroom	01-Mar-01 A	12-May-05										
Design	01-Mar-01 A	17-Feb-04										
Construction	18-Feb-04	12-May-05										
Current Schedule						Bas	eline					_

40072-309 **Teaching Research Bldg - School of Public Health** A 123,000-square-foot addition to the School of Public Health will **Bond Funds** \$12,512,900 be constructed on the south side of McGavran/Greenberg and **Other Sources** \$25,598,300 Rosenau Halls. The building will provide research laboratories, offices, and classrooms. **Total Funds** \$38,111,200 **Projected Cost** \$38,111,200 **At Completion** Variance from Budget \$870,000 Budget: \$13,382,900 less \$0 for project management Project Name Start 2001 2003 2004 2005 2000 2002 2006 2008 2009 Teaching Research Bldg - School of... 15-Nov-00 A 15-Oct-04 Design 15-Nov-00 A 28-Jul-02 A Construction 29-Jul-02 A 15-Oct-04 Current Schedule Baseline

40072-310 Carrington Hall - Addition for School of Nursing

This project will construct a 54,000 square foot addition on the east side of Carrington Hall, which houses the School of Nursing. The structure will include laboratories, offices, and instructional spaces to support nursing programs.

Bond Funds	\$9,242,100
Other Sources	\$12,231,130
Total Funds	\$21,473,230
Projected Cost At Completion	\$21,473,230
Variance from Budget	\$840,000

Budget: \$10,082,100 less \$0 for project management

Project Name	Star	rt	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
				Q	Q Q Q Q		0000	Q Q Q Q	Q Q Q Q		999	ଉପର ପ	
Carrington Hall	18-0	Jul-00 A	10-Dec-04										
Design	18	Jul-00 A	01-Nov-02 A										
Construction	04-1	Nov-02 A	10-Dec-04										
Current Schedule							Base	line					

40072-311 Medical Biomolecular Research Building This 225,000-square-foot laboratory building will house research **Bond Funds** \$26,718,000 laboratories and necessary laboratory support space for the School of **Other Sources** \$36,057,200 Medicine. **COMPLETED Total Funds** \$62,775,200 **Projected Cost** \$62,775,200 **At Completion** Variance from Budget \$0 Budget: \$26,718,000 less \$0 for project management Project Name Finish 2004 2001 2002 2003 2005 2006 2009 Medical Biomolecular Research Buil... 06-Sep-00 A 01-Mar-03 A Design 06-Sep-00 A 02-Feb-01 A Construction 05-Feb-01 A 01-Mar-03 A Current Schedule Baseline

40072-312 Community Health Building - Consolidation of Programs

This 120,000-square-foot building will provide teaching and training facilities and office space that will enable expansion and diversification of training programs for health professionals in community health care delivery. The programs include, Health Promotion and Disease Prevention, the Department of Medical Allied Health Professions, the Department of Social and Administrative Medicine, the Clinical Scholars Program, and Institute of the Generalists.

Budget:	\$18.340.000	less \$6	0 for	project	management
Buaget.	Ψ10,5 10,000	1000 Φ	0 101	project	mamagement

Bond Funds	\$0
Other Sources	\$0
Total Funds	\$0
Projected Cost At Completion	\$0
Variance from Budget	\$18,340,000

Overages or shortfalls may be shown for individual projects but all funds are balanced in total at institutional level.

Current Schedule

Baseline

40072-313 Carolina Living and Learning Center

The Carolina Living and Learning Center, located north of Pittsboro in Chatham County, is an agrarian based living and learning center for autistic adults. Phases 1 and 2 have constructed cottages for fifteen patients (eventual build-out will provide for thirty patients). This phase (3) constructed the commons building and connected the sewer line of the center to the Town of Pittsboro municipal sewer system. Floyd Reversion \$1,154,275.

Bond Funds Other Sources	\$1,154,275 \$210,000
Total Funds	\$1,364,275
Projected Cost At Completion	\$1,364,275
Variance from Budget	\$0

COMPLETED

Budget: \$1,154,275 less \$0 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	0000	0000	Q Q Q Q	9 9 9 9	0000	0000	Q Q Q Q	Q Q Q Q	000
Carolina Living and Learning Center	08-Nov-00 A	13-Apr-02 A	**									
Design	08-Nov-00 A	16-Mar-01 A	**									
Construction	19-Mar-01 A	13-Apr-02 A										
Current Schedule						Bas	eline					

40073-301 Science Complex - Phase I

Phase I of the Science Complex includes additions to Phillips and Sitterson Halls and a new Interdisciplinary Physical Sciences Building on the site adjacent to the ROTC Building. In addition to providing much needed space for the basic science departments of Physics and Astronomy, Chemistry, and Mathematics, these new facilities will provide space for interdisciplinary activities. The program includes new undergraduate classrooms, teaching and research labs, and a science theatre to address existing space deficiencies.

Bond Funds	\$52,753,695
Other Sources	\$41,697,715
Total Funds	\$94,451,410
Projected Cost At Completion	\$94,451,410
Variance from Budget	\$2,258,805

Budget:	\$55.012.	500 less	\$0 for	project	management
,	400,01-		40 -0-	P-01-00	

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q		0000	9999	0000		0000		
Science Complex Phase	12-Jan-01 A	31-Mar-06										
Design	12-Jan-01 A	03-May-04										
Construction	02-Dec-02 A	31-Mar-06					1					
Current Schedule						Base	line					

40073-302 **Science Complex - Phase II** The Science Complex Phase II provides a new building to expand **Bond Funds** \$31,937,500 teaching, office and research space that will address existing space **Other Sources \$0** deficiencies and permit enrollment expansion. **Total Funds** \$31,937,500 **Projected Cost** \$31,937,500 **At Completion** Variance from Budget \$1,500,000 Budget: \$33,437,500 less \$0 for project management Project Name 2001 2003 2004 2005 Start 2002 2006 2008 Science Complex Phase II 01-Jul-04 26-Aug-08 Design 01-Jul-04 02-Aug-06 Construction 19-Dec-05 26-Aug-08 Current Schedule Baseline

40073-303 Murphey Hall Classroom Building - Comprehensive Renovation

This project will provide for an extensive renovation of the entire building constructed in 1924. Murphey Hall is a heavily used general-purpose classroom building that also houses the Classics Department. Extensive work is required to preserve the building, improve occupants' safety, improve building security, and enhance functional use. Work will include new room configurations, new ceilings and lighting, new floors, new electrical and telecommunication systems and central air conditioning.

		DI		וקדי	
CO	ועוי	\mathbf{PL}	4 C 1		U

Budget: \$6,723,500 less \$0 for project management

Bond Funds	\$6,926,500
Other Sources	\$300,000
Total Funds	\$7,226,500
Projected Cost At Completion	\$7,226,500
Variance from Budget	\$-203,000

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	0000			Q Q Q Q	Q Q Q Q		Q Q Q Q	Q Q Q Q	000
Murphey Hall Classroom	21-Sep-00 A	27-Dec-02 A										
Design	21-Sep-00 A	22-Jun-01 A										
Construction	23-Oct-01 A	27-Dec-02 A										
Current Schedule						Bas	eline					

40073-304 **New West Classroom Building - Comprehensive Renovation** Constructed in 1861, this building will be renovated for continued **Bond Funds** \$4,500,000 use as a classroom/office building. Work to be performed includes **Other Sources \$0** various upgrades to meet building and accessibility codes. The classrooms will be upgraded. Central air conditioning and new **Total Funds** \$4,500,000 electrical, telecommunications, and lighting systems will be installed. The building exterior will be repaired and windows **Projected Cost** \$4,500,000 **At Completion** replaced. Variance from Budget \$0 Budget: \$4,500,000 less \$0 for project management Project Name Finish 2004 2002 2005 2006 New West Classroom Renovation 06-Jan-03 A 11-Aug-05 Design 06-Jan-03 A 18-Aug-04 Construction 19-Aug-04 11-Aug-05

40073-305 **Steele Building - Comprehensive Renovation**

Constructed in 1921 as a dormitory, Steele Building has since been converted to office use. This project will upgrade the building to meet new building and accessibility codes. The existing electrical and HVAC systems will be replaced; new lighting installed, and finishes throughout the building refurbished. The building exterior will be repaired and windows replaced.

Bond Funds	\$3,428,600 \$0					
Other Sources						
Total Funds	\$3,428,600					
Projected Cost At Completion	\$3,428,600					
Variance from Budget	\$0					

Rudget:	\$3	428	600	less \$0	for pro	iect management
Duuget.	ΨЭ.	T40.	ooo	TOSS DO	טוט וטו	icci management

Current Schedule

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	0000	0000	ର ର ର ର	0000	0000	0000	0000	0000	000
Steele Building Comprehensive Re	09-Nov-04	12-Sep-07										
Design	09-Nov-04	27-Oct-06					***					
Construction	30-Oct-06	12-Sep-07										
Current Schedule						Bas	eline					

Overages or shortfalls may be shown for individual projects but all funds are balanced in total at institutional level.

138

Baseline

40073-306 Saunders Hall Classroom Building - Comprehensive Renovations Saunders Hall was constructed in 1922 and last renovated in 1976. **Bond Funds** \$4,284,334 This classroom/office building will be upgraded to meet new **Other Sources** \$500,000 building codes. New electrical, lighting and telecommunications systems will be installed; the air conditioning system replaced; and **Total Funds** \$4,784,334 building spaces refurbished. **Projected Cost** \$4,784,334 **At Completion** Variance from Budget \$-90,234 Budget: \$4,194,100 less \$0 for project management Project Name Finish 2003 2004 2001 2002 2005 2006 2008 Saunders Hall Classroom Building 01-May-01... 14-Jan-05 Design 01-May-01... 30-Sep-03 A Construction 30-Sep-03 A 14-Jan-05

40073-307 Peabody Hall Classroom Building - Comprehensive Renovation

Peabody Hall was constructed in 1913 and expanded in 1960. The building houses classrooms and offices of the School of Education. This project will upgrade the classrooms, replace the air conditioning and heating system, and generally refurbish building spaces.

Bond Funds Other Sources	\$6,688,535 \$539,808
Total Funds	\$7,228,343
Projected Cost At Completion	\$7,228,343
Variance from Budget	\$1,821,265

Baseline

Budget: \$8,509,800 less \$0 for project management

Current Schedule

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q	Q Q Q Q	Q Q Q Q	9 9 9 9	ର ର ର ର	Q Q Q Q	ଉପ ଉପ	0000	000
Peabody Hall Classroom Renovation	15-Feb-02 A	13-Jan-04										
Design	15-Feb-02 A	22-May-02										
Construction	20-May-02	13-Jan-04										
Current Schedule						Bas	eline					

40073-308 **Memorial Hall Renovation - Comprehensive Renovation and Addition** Memorial Hall, constructed in 1931, is the largest auditorium on the **Bond Funds** \$10,110,000 campus with a seating capacity of 1626. The project calls for demolition of the existing stage house and additions to expand the **Other Sources** \$6,500,000 stage house and public facilities. The expanded stage house will **Total Funds** \$16,610,000 provide a larger stage with wing space and updated stage equipment and lighting, dressing rooms, a loading dock, and rehearsal space. **Projected Cost** Americans with Disabilities Act deficiencies will be addressed, \$16,610,000 **At Completion** patron spaces expanded, elevator service provided, and all building systems updated. The building is not air-conditioned, and a new HVAC Variance from system will be installed to permit year round use of the facility. Budget \$-910,000 Budget: \$9,200,000 less \$0 for project management Project Name Finish 2002 2004 2001 2003 2005 2006 2008 Memorial Hall Renovation 20-Mar-00 A 17-Nov-04 Design 20-Mar-00 A 30-May-03... Construction 27-May-03... 17-Nov-04

40073-309 Smith Hall - Comprehensive Renovation

Current Schedule

Smith Hall was constructed in 1851 and renovated as Playmaker Theater in 1925. This project will complete a general renovation of the building and install central air conditioning. The auditorium will be refurbished with new seating and finishes. The total renovation cost will be met with self-liquidating and bond funds.

Bond Funds Other Sources	\$1,355,200 \$33,530
Total Funds	\$1,388,730
Projected Cost At Completion	\$1,388,730
Variance from Budget	\$0

Baseline

Budget: \$1,355,200 less \$0 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q	0000	Q Q Q Q		0000		Q Q Q Q	Q Q Q Q	Q Q Q
Smith Hall Renovation	15-May-03	. 08-Aug-06										
Design	15-May-03	. 15-Aug-05										
Construction	16-Aug-05	08-Aug-06										
Current Schedule						Bas	eline					

This facility was constructed in the 1960's as a laboratory building. Laboratories have been relocated to a newer, adjacent building, thus

Laboratories have been relocated to a newer, adjacent building, thus allowing renovation of this building for much needed office and dry laboratory space. The work will include replacement of the heating and air conditioning system, general refurbishing of converted spaces, and exterior building repairs.


Bond Funds \$1,833,300
Other Sources \$0

Total Funds \$1,833,300

Projected Cost At Completion \$1,833,300

Variance from Budget \$0

Budget: \$1,833,300 less \$0 for project management



40073-311 Hamilton Hall - Comprehensive Renovation and Lecture Halls

General-purpose classrooms will be renovated, including replacement of floors, ceilings, lighting and furniture; installation of new electrical systems and data connections; new window treatments; modifications within the classrooms and building to provide for handicapped accessibility; and asbestos abatement.

Bond Funds	\$1,539,000
Other Sources	\$0
Total Funds	\$1,539,000
Projected Cost At Completion	\$1,539,000
Variance from Budget	\$0

Budget: \$1,539,000 less \$0 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			G		0000	0000	9999	0000	9999	ର ର ର ର	0000	Q Q Q
Hamilton Hall Renovation	03-Nov-03 A	18-Dec-07										
Master Planning	03-Nov-03 A	31-Dec-03 A										
Design	07-Feb-05	09-Feb-07										
Construction	12-Feb-07	18-Dec-07										
Current Schedule						Bas	eline					


40073-312 Gerrard Hall Classroom Building - Comprehensive Renovation Gerrard Hall, completed in 1837, continues in use as a lecture hall. **Bond Funds** \$1,350,000 This project will complete general renovations of the building. **Other Sources \$0** including installation of central air conditioning and exterior building repairs. **Total Funds** \$1,350,000 **Projected Cost** \$1,350,000 **At Completion** Variance from Budget \$0 Budget: \$1,350,000 less \$0 for project management Project Name Finish 2004 2001 2002 2003 2005 2006 2008 2009 Gerrard Hall Classroom Renovation 16-May-03... 14-Jul-06 Design 16-May-03... 22-Jun-05 Construction 23-Jun-05 14-Jul-06 Current Schedule Baseline

40073-313 Caldwell and Howell Halls - Comprehensive Renovation of Classrooms and Lecture Halls


General purpose classrooms and lecture halls will be renovated, including replacement of floors, ceilings, lighting and furniture; installation of new electrical systems and data connections; new window treatments; modifications within the classrooms and building to provide for handicapped accessibility; and asbestos abatement.

Bond Funds	\$1,732,000 \$0					
Other Sources						
Total Funds	\$1,732,000					
Projected Cost At Completion	\$1,732,000					
Variance from Budget	\$0					

Budget: \$1,732,000 less \$0 for project management



40073-314 **Coker and Mitchell Halls - Comprehensive Renovation** General purpose classrooms will be renovated, including **Bond Funds** \$1,718,000 replacement of floors, ceilings, lighting and furniture; installation of **Other Sources** \$0 new electrical systems and data connections; new window treatments; modifications within the classrooms and building to **Total Funds** \$1,718,000 provide for handicapped accessibility; and asbestos abatement. **Projected Cost** \$1,718,000 **At Completion** Variance from Budget \$0 Budget: \$1,718,000 less \$0 for project management Project Name 2003 Start Finish 2001 2002 2004 2005 2006 2009 Coker and Mitchel Classroom Reno... 31-Dec-03 30-May-06 06-Jun-05 Design 31-Dec-03 Construction 07-Jun-05 30-May-06 Current Schedule Baseline



40073-316 Woollen and Fetzer - Comprehensive Renovation of Classrooms and Lecture Halls

This project will provide for renovations of general purpose classrooms and lecture halls including asbestos abatement, replacement of floors, ceilings, lighting and furniture, installation of new electrical systems and data connections, installation of new window treatments and modifications within the classrooms and building to provide for handicapped accessibility.

Bond Funds	\$1,598,000
Other Sources	\$0
Total Funds	\$1,598,000
Projected Cost At Completion	\$1,598,000
Variance from Budget	\$0

Budget: \$1,598,000 less \$0 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q	Q Q Q Q	0000	Q Q Q Q	Q Q Q Q	Q Q Q Q	0000	Q Q Q Q	Q Q Q
Woolen & Fetzer Classroom	Renova 30-Sep-03 A	26-Jun-07										
Design	30-Sep-03 A	20-Jun-06										
Construction	25-Oct-05	26-Jun-07						***				
Current Schedule						Bas	eline					

40073-317 Greenlaw Hall - Comprehensive Renovation of Classrooms and Lecture Halls

General-purpose classrooms will be renovated, including asbestos abatement; replacement of floors, ceilings, lighting and furniture; installation of new electrical systems and data connections; new window treatments; and modifications within the classrooms and building to provide for handicapped accessibility.

Bond Funds	\$1,825,000
Other Sources	\$0
Total Funds	\$1,825,000
Projected Cost At Completion	\$1,825,000
Variance from	
Budget	\$0

Budget: \$1,825,000 less \$0 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	0000	Q Q Q Q		Q Q Q Q	0000	0000	0000	Q Q Q Q	Q Q Q (
Greenlaw Hall Classroom Renovat	ion 03-Nov-03 A	11-Apr-07										
Design	03-Nov-03 A	27-Oct-05										
Construction	28-Oct-05	11-Apr-07										
Current Schedule						Base	line					

40073-318 Phillips Hall - Comprehensive Renovation of Classrooms and Lecture Halls

This project will renovate general-purpose classrooms, including asbestos abatement; replacement of floors, ceilings, lighting and furniture; installation of new electrical systems and data connections; new window treatments; and modifications within the classrooms and building to provide for handicapped accessibility.

Bond Funds	\$1,431,410
Other Sources	\$0
Total Funds	\$1,431,410
Projected Cost At Completion	\$1,431,410
Variance from Budget	\$18,590

Budget: \$1,450,000 less \$0 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q		Q Q Q Q	9 9 9 9	Q Q Q Q		Q Q Q Q		000
Phillips Hall Classroom Renovation	15-Feb-01 A	12-Aug-04				·						
Design	15-Feb-01 A	17-Apr-03 A										
Construction	28-Feb-03 A	12-Aug-04										
Current Schedule						Bas	eline					

40073-319 Hill & Davie Halls - Comprehensive Renovation of Classrooms and Lecture Halls

This project will renovate general-purpose classrooms, including asbestos abatement; replacement of floors, ceilings, lighting and furniture; installation of new electrical systems and data connections; new window treatments; and modifications within the classrooms and building to provide for handicapped accessibility.

Bond Funds Other Sources	\$1,949,000 \$0
Total Funds	\$1,949,000
Projected Cost At Completion	\$1,949,000
Variance from Budget	\$0

Budget: \$1,949,000 less \$0 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q		0000	Q Q Q Q	0000	0000	0000		
Hill & Davie Classroom Renovation	03-Nov-03 A	06-Sep-06										
Design	03-Nov-03 A	21-Sep-05										
Construction	14-Sep-05	06-Sep-06										
Current Schedule						Base	line					

40073-320 Academic Facilities to Consolidate International Education Programs

Construction of this building for classroom and academic office space will enable existing departments in international and area studies, programs for study abroad, and support services for international students and faculty to be brought together. Currently these departments and programs are housed in numerous north campus locations. The total project cost will be met with self-liquidating and bond funds. (The project cost includes \$8 million for infrastructure.)

Bond Funds	\$20,000,000
Other Sources	\$9,200,000
Total Funds	\$29,200,000
Projected Cost At Completion	\$29,200,000
Variance from Budget	\$0

Budget: \$20,000,000 less \$0 for project management


Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q	Q Q Q Q	a a a a	a a a a	ର ର ର ର	Q Q Q Q	Q Q Q Q		Q Q Q
Academic Facilties (Global Educatio	25-Feb-02 A	02-Feb-06										
Design	25-Feb-02 A	03-Aug-04										
Construction	04-Aug-04	02-Feb-06										
Current Schedule						Bas	eline					

40073-321 College of Arts and Sciences - Digital Multimedia Instructional Center and Music Library

The project will relieve existing space deficiencies for the Music Library, currently housed in the basement of Hill Hall, and provide space to expand multimedia programs in the College of Arts and Sciences. Included will be classrooms, faculty offices, multimedia teaching labs and studios, and library spaces. The total project cost will be met with self-liquidating and bond funds.

Bond Funds	\$20,150,000				
Other Sources	\$0				
Total Funds	\$20,150,000				
Projected Cost At Completion	\$20,150,000				
Variance from Budget	\$0				

Budget: \$20,150,000 less \$0 for project management



Space to consolidate Mail Center operations will be provided on the lower floor of the proposed Bioinformatics Building. The location offers an improved loading dock and vehicular access. The total building cost will be met with self-liquidating and bond funds.

COMPLETED

Budget: \$2,000,000 less \$0 for project management

Bond Funds	\$2,000,000
Other Sources	\$32,217,000
Total Funds	\$34,217,000
Projected Cost At Completion	\$34,217,000
Variance from Budget	\$0

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q		ର ର ର ର		Q Q Q Q		Q Q Q Q	Q Q Q Q	Q Q Q
School of Medicine (Bioinformatics)	08-Nov-00 A	02-Nov-02 A										
Design	08-Nov-00 A	19-Feb-01 A										
Construction	19-Feb-01 A	02-Nov-02 A										
Current Schedule						Bas	eline					

40073-323 **Physical Plant Support Facilities**

This project will provide grounds maintenance facilities (replacing space lost to expansions in the Health Affairs area) and expand facilities for maintenance of buildings and utilities throughout the campus.

Bond Funds	\$11,075,000
Other Sources	\$0
Total Funds	\$11,075,000
Projected Cost At Completion	\$11,075,000
Variance from Budget	\$-3,200,000

Budget: \$7,875,000 less \$0 for project management


Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	0000	0000	ର ର ର ର	0000	Q Q Q Q	0000	0000	0000	Q Q Q
Physical Plant Support	Facilities-Gro 16-Apr-01	A 09-Aug-05										
Design	16-Apr-01	A 27-Dec-04										
Construction	05-Mar-04	09-Aug-05			_							
Current Schedule						Bas	eline					

40073-324 Student Services Building - Consolidation of Services (Advising, Financial Aid, Registration, Housing

Construction of this 116,000 gross square foot building will permit consolidation of a number of student support services. Functions to be placed in the new facility include Student Advising, Student Housing, the Registrar, Student Aid, the Counseling Service, and others. Relocating these services will free space in the center of campus for academic use.

Bond Funds	\$27,000,000
Other Sources	\$0
Total Funds	\$27,000,000
Projected Cost At Completion	\$27,000,000
Variance from Budget	\$0

Budget: \$27,000,000 less \$0 for project management



40073-325 **Storm Drainage Improvements**

Portions of the central campus storm drainage system, which is important in managing storm water runoff and is overloaded and blocked in many locations, will be replaced.

Bond Funds Other Sources	\$8,410,000 \$0
Total Funds	\$8,410,000
Projected Cost At Completion	\$8,410,000
Variance from Budget	\$2,090,000


Budget: \$10,500,000 less \$0 for project management

Project Name	Start		Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
				Q	9 9 9 9	Q Q Q Q	Q Q Q Q	Q Q Q Q	ର ର ର ର	0000	0000	Q Q Q Q	Q Q Q
Storm Drainage Improven	n ents 17-Ja	n-01 A	20-Feb-06										
Design	17-Ja	n-01 A	18-Jul-05										
Construction	20-Ma	ay-02	20-Feb-06										
Current Schedule							Bas	seline					

A backpressure turbine generator will be installed at the Cogeneration Facility.						Other So	Bond Funds Other Sources Total Funds				000 000 000
						Projected At Comp			\$20	6,625,0	000
						Variance Budget	from				\$0
Budget: \$2,625,000 less \$0 for	r project manag	ement Finish	2000	2001	2002		2005	2006	2007	2008	\$0
						Budget	2005				2009
	Start					Budget 2003 2004	2005				2009
Project Name	Start 12-Feb-03 /	Finish				Budget 2003 2004	2005				2009

Steam Distribution System Replacement 40073-327 This project will continue the effort to replace deteriorated **Bond Funds \$0** underground steam distribution piping that was installed using **Other Sources \$0** Gilsulate for insulation. (These lines have deteriorated because of a breakdown in the insulation and are beyond economic repair.) **Total Funds \$0** Combined with 49923-307 Rams Head Complex, see same for funds **Projected Cost** and schedule. **\$0** At Completion Variance from Budget **\$0** Budget: \$0 less \$0 for project management Current Schedule Baseline

40073-328 **Upgrade Campus Energy Management and Control System** This project will provide funding for the continued upgrading and **Bond Funds** \$3,682,600 expansion of the campus energy management and control system, an **Other Sources** \$0 essential tool for the appropriate management of energy consumption. **Total Funds** \$3,682,600 **Projected Cost** \$3,682,600 **At Completion** Variance from Budget \$0 Budget: \$3,682,600 less \$0 for project management Project Name Finish 2004 2000 2001 2002 2003 2005 2006 2008 2009 Upgrade Campus Energy Manageme... 15-Feb-01 A 03-May-06 Design 15-Feb-01 A 29-Oct-04 Construction 01-Nov-04 03-May-06 Current Schedule Baseline



40073-330 **Electrical System Improvements** This project will provide appropriate metering and distribution **Bond Funds** \$4,524,000 automation; construct shop and ancillary spaces to support **Other Sources \$0** expanding campus electrical systems; and extend and expand the campus underground duct bank distribution system. **Total Funds** \$4,524,000 **Projected Cost** \$4,524,000 **At Completion** Variance from Budget \$3,876,000 Budget: \$8,400,000 less \$0 for project management Project Name Finish 2004 2001 2002 2003 2005 2006 2008 **Electrical System Improvements** 15-Feb-01 A 11-Oct-05 Design 15-Feb-01 A 26-Jan-05 Construction 01-Jul-03 A 11-Oct-05 Current Schedule Baseline

Infrastructure Improvements - Main Campus 40073-331 Primary campus heating and cooling systems will be improved and **Bond Funds** \$38,244,620 expanded. The chilled water expansion will be Phases III and IV of **Other Sources** \$28,725,835 the South Chiller Plant expansion. **Total Funds** \$66,970,455 **Projected Cost** \$66,970,455 **At Completion** Variance from **Budget** \$-5,946,620 Budget: \$32,298,000 less \$0 for project management Project Name Start Finish 2001 2003 2004 2005 2006 2009 Infrastructure Improvements (Manni... 15-Mar-00 A 06-Oct-05 Design 15-Mar-00 A 15-Jun-04 Construction 23-Oct-01 A 06-Oct-05 Current Schedule Baseline

40073-332 **Technology Infrastructure Expansion** This initiative will continue expansion of the campus information **Bond Funds** \$9,592,685 technology infrastructure supporting teaching and learning **Other Sources** \$12,337,594 programs, student and administrative services, and other activities central to the University's mission. The project will include a central **Total Funds** \$21,930,279 facility to house the central technology infrastructure components. **Projected Cost** \$21,930,279 **At Completion** Variance from Budget \$-427,685 Budget: \$9,165,000 less \$0 for project management Project Name Finish 2004 2001 2002 2003 2005 2006 2008 ITS Building-Technology Infrastruct... 04-Mar-02 A 02-Feb-07 Design 04-Mar-02 A 16-Sep-05 Construction 19-Sep-05 02-Feb-07 Current Schedule Baseline

40073-333 **Land Acquisition** Establishes a reserve to help fund property acquisitions important to **Bond Funds** \$8,000,000 carrying out the University's missions of teaching, research, and **Other Sources \$0** public service. **Total Funds** \$8,000,000 **Projected Cost** \$8,000,000 **At Completion** Variance from **Budget \$0** Budget: \$8,000,000 less \$0 for project management Project Name Start Finish 2000 2001 2003 2004 2005 2006 Land Acquisition 02-Jul-01 A 30-Dec-05 **Land Acquisition** 02-Jul-01 A 30-Dec-05 Current Schedule Baseline

40073-334 Information Technology Office Facility

Originally "440 West Franklin - Comprehensive Renovation and Conversion for IT and Data Processing". The building will be renovated to accommodate the offices of Information Technology Services. Work will include removal of asbestos; enlargement of the central computer room; replacement of electrical, lighting and air conditioning systems; upgrading of the building to meet codes; and general refurbishing of building spaces. **Scope Change:** Changed to an Information Technology Office Facility.

Bond Funds	\$9,170,000
Other Sources	\$0
Total Funds	\$9,170,000
Projected Cost At Completion	\$9,170,000
Variance from Budget	\$0

Budget: \$9,170,000 less \$0 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q	0000	a a a a	Q Q Q Q	Q Q Q Q	Q Q Q Q	Q Q Q Q	Q Q Q Q	Q Q Q
440 West Franklin Street Renovation	18-Jan-02 A	20-Sep-05										
Design	18-Jan-02 A	20-Sep-04										
Construction	25-Jun-04	20-Sep-05										
Current Schedule						Bas	eline					

40073-335 Wilson Hall Laboratory Renovation

Wilson Hall was constructed in 1940 and serves as a classroom/laboratory/faculty office building for the Department of Biology. The renovation will replace an obsolete air conditioning and heating system, replace electrical and lighting systems, upgrade the building to comply with modern day building codes, and complete a general refurbishing of building spaces.

Bond Funds	\$8,920,000
Other Sources	\$0
Total Funds	\$8,920,000
Projected Cost At Completion	\$8,920,000
Variance from Budget	\$0

Budget: \$8,920,000 less \$0 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q	0000	ର ର ର ର	9 9 9 9	Q Q Q Q	0000	ଉପ ଉପ	0000	ର ର ର
Wilson Hall Laboratory Renovation	15-Sep-03 A	18-Dec-06										
Design	15-Sep-03 A	13-Oct-05										
Construction	13-Oct-05	18-Dec-06										
Current Schedule						Bas	eline					

40073-336 **Memorial Hall - Comprehensive Renovation and Addition** The project calls for demolition of the existing stage house and **Bond Funds** \$0 additions to expand the stage house and public facilities. Americans **\$0 Other Sources** with Disabilities Act deficiencies will be addressed, patron spaces expanded, elevator service provided, and all building systems **Total Funds** \$0 updated. A new HVAC system will be installed to permit year round **Projected Cost** use of the facility. This project combined with 40073-308 Memorial \$0 **At Completion** Hall; see same for funds and schedule. Variance from Budget \$0 Budget: \$0 less \$0 for project management Current Schedule Baseline

40073-337 **RB House Library - Renovations**

The R.B. House Library was built in 1968 and serves as the Undergraduate Library. In addition to providing repairs to the building, roof, electrical and HVAC systems and removing asbestos, this project accomplished a comprehensive renovation of this facility to combine the operation of the Undergraduate Library with the Office of Institutional Technology. This combination of functions provides for modern technological services to library users.

Bond Funds	\$9,898,700
Other Sources	\$1,025,127
Total Funds	\$10,923,827
Projected Cost At Completion	\$10,923,827
Variance from Budget	\$0
	·

COMPLETED


Budget: \$9,898,700 less \$0 for project management


Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q		0000	Q Q Q Q	0000	a a a a	9099		QQQ(
RB House Library	08-Nov-00 A	28-May-02 A	8									
Design	08-Nov-00 A	16-Apr-01 A										
Construction	17-Apr-01 A	28-May-02 A										
Current Schedule						Base	line					

49923-307 **Rams Head Complex** Non-Bond Project Includes funds from 40073-325 Storm Drainage **Bond Funds** \$11,120,000 and \$6.3M from 40073-327 Steam Distribution for infrastructure, **Other Sources** \$59,036,000 and from 40073-301/302 Science Complex for required parking. **Total Funds** \$70,156,000 **Projected Cost** \$70,156,000 At Completion Variance from **Budget** \$-4,820,000 Budget: \$6,300,000 less \$0 for project management Project Name Finish 2000 2001 2002 2003 2004 2005 2006 2008 2007 Rams Head Development 01-Mar-00 A 02-Feb-05 Design 01-Mar-00 A 05-Aug-02.. Construction 04-Oct-02 A 02-Feb-05 Current Schedule Baseline

University of North Carolina a	nt Chapel Hill Summary	Bond Funds	\$510,539,075
Bond Funds Per Legislation	\$510,539,075	Other Sources	\$305,706,193
		Total	\$816,245,268
		Projected Cost at Completion	\$816,245,268

Project and Funds Status






Schedule

Location	Baseline Cmpl	Current Cmpl	Variance	1998	1999	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
	Date	Date		0000	0000	0000	0000	0000	0000	0000	0000	0000	0000	0000	0000
UNCC	30-May-06	15-Aug-06	-54		8888888		8888888888	888888888888888888888888888888888888888	3888888888		888888888888888888888888888888888888888	8888888			
							•	Curre	ent			Base	line		

HUB Participation



Comments


40076-301 **Academic Facilities - Humanities** This project will provide classrooms, teaching studios, meeting **Bond Funds** \$25,410,365 rooms, offices and a theatre for student performances to support **Other Sources** \$8,041,835 music, dance, theatre, and other humanities departments. Includes 40076-314 Academic Facilities - Humanities. **Total Funds** \$33,452,200 **Projected Cost** \$33,452,200 **At Completion** Variance from Budget \$0 Budget: \$25,410,365 less \$0 for project management Project Name Finish 2000 2001 2002 2003 2004 2006 Academic Facilities - Humanities 29-Mar-99 A 12-Aug-04 Design 29-Mar-99 A 29-Oct-01 A Construction 19-Mar-01 A 12-Aug-04 Current Schedule Baseline

40076-302 Science and Technology Building

The Science and Technology Building will provide space for departments and programs in the sciences and engineering, including the School of Information Technology and doctoral programs in Electrical Engineering, Mechanical Engineering and Biology. Of the assignable areas, 56% will be laboratories, 24% classrooms and 19% academic offices. Includes 40076-315 Science and Technology Building.

Bond Funds Other Sources	\$33,853,736 \$316,264
Total Funds	\$34,170,000
Projected Cost At Completion	\$34,170,000
Variance from Budget	\$1,537,000

Budget: \$35,390,736 less \$0 for project management



40076-303 Classroom and Office Building

This project will be begin to address over-crowding in existing campus academic facilities. The construction will provide instructional space, laboratories, and academic support space for current students and anticipated enrollment growth. Also included will be departmental and faculty offices, and support facilities to enhance faculty teaching and productivity.

Bond Funds \$20,758,610
Other Sources \$0

Total Funds \$20,758,610

Projected Cost
At Completion \$20,758,610

Variance from Budget \$5,343,890

Budget: \$26,102,500 less \$0 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	0000	0000	ର ର ର ର	Q Q Q Q	Q Q Q Q	0000	Q Q Q Q	0000	000
Classroom and Office Building	12-Jan-01 A	15-Apr-05				·						
Design	12-Jan-01 A	08-Apr-03 A										
Construction	16-Apr-03 A	15-Apr-05										
Current Schedule						Bas	eline					

40076-304 College of Education Building

This will be a 135,000 square-foot facility for the College of Education. Of the assignable areas, approximately 62% will be classrooms, 30% laboratories, and 8% offices.

Bond Funds	\$32,350,311
Other Sources	\$305,341
Total Funds	\$32,655,652
Projected Cost At Completion	\$32,655,652
Variance from Budget	\$-7,695,811

Budget: \$24,654,500 less \$0 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q	Q Q Q Q	Q Q Q Q	9 9 9 9	ର ର ର ର	0000	ଉପ ଉପ	Q Q Q Q	000
College of Education Building	12-Jan-01 A	14-Dec-04										
Design	12-Jan-01 A	18-Jun-04										
Construction	22-Jul-02 A	14-Dec-04										
Current Schedule						Bas	eline					

40076-305 **College of Nursing and Health Professions Building** This 152,000 square-foot facility will provide classrooms, offices, **Bond Funds** \$30,467,216 and dry laboratories for the College of Nursing. **Other Sources \$0 Total Funds** \$30,467,216 **Projected Cost** \$30,467,216 **At Completion** Variance from Budget \$3,657,784 Budget: \$34,125,000 less \$0 for project management Project Name Finish 2000 2004 2001 2002 2003 2005 2006 2008 College of Nursing and Health Profe... 12-Jan-01 A 15-Aug-06 Design 12-Jan-01 A 16-Apr-04 Construction 03-May-04 15-Aug-06 Current Schedule Baseline

40076-306 Graduate Engineering Complex

This 100,000-square-foot facility will include research laboratories and offices for graduate and doctoral programs in engineering. Includes 40076-307 Research Facility and Laboratory.

Bond Funds	\$24,513,651
Other Sources	\$0
Total Funds	\$24,513,651
Projected Cost At Completion	\$24,513,651
Variance from Budget	\$-1,413,651

Budget: \$23,100,000 less \$0 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q	Q Q Q Q	ର ର ର ର	9 9 9 9	ର ର ର ର		ଉପ ଉପ	0000	Q Q Q
Graduate Engineering Complex	12-Jan-01 A	20-Jan-05										
Design	12-Jan-01 A	06-Oct-03										
Construction	22-Sep-03 A	20-Jan-05										
Current Schedule						Bas	eline					

40076-307 Research Facility and Laboratory		
This research facility will support interdisciplinary and doctoral programs, and programs in analytical chemistry, the environmental sciences, engineering and information technology. Project combined	Bond Funds Other Sources	\$0 \$0
with 40076-306 Graduate Engineering Complex; see same for funds	Total Funds	\$0
and schedule.	Projected Cost At Completion	\$0
Budget: \$0 less \$0 for project management	Variance from Budget	\$0
Guget. 50 less 50 for project management		
Current Schedule	Baseline	

40076-308 Central Heating Plant Improvements - Upgrade & Modernization

The University's heating plant and steam distribution system will be improved to provide adequate capacity while complying with air quality regulations.

Bond Funds	\$5,245,083
Other Sources	\$0
Total Funds	\$5,245,083
Projected Cost At Completion	\$5,245,083
Variance from Budget	\$-2,418,883

Budget: \$2,826,200 less \$0 for project management


Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q	Q Q Q Q	Q Q Q Q	Q Q Q Q	ର ର ର ର	Q Q Q Q	0000	Q Q Q Q	Q Q Q
Central Heating Plant Improvements	08-Nov-00 A	15-Jan-04				i						
Design	08-Nov-00 A	10-May-02										
Construction	03-Jul-01 A	15-Jan-04										
Current Schedule						Bas	eline					

40076-309 Rowe Classroom Building - Comprehensive Renovation

This academic building will be extensively renovated. The scope of work includes installing a fire suppression sprinkler system and energy efficient windows; renovations to meet Americans with Disabilities Act requirements; asbestos abatement; upgrading telecommunications and electrical; reconfiguring room spaces; and improving acoustics and instructional support spaces.

Bond Funds	\$4,091,175
Other Sources	\$0
Total Funds	\$4,091,175
Projected Cost At Completion	\$4,091,175
Variance from Budget	\$0

Budget: \$4,306,500 less \$215,325 for project management



40076-310 McEniry Classroom Building - Comprehensive Renovation

Renovation of this academic building will include upgrading telecommunications, electrical, laboratory plumbing, and safety systems; installing an emergency electric power generator and energy efficient light fixtures; reconfiguring instructional and support spaces; modifying facilities to meet Americans with Disabilities Act requirements; asbestos removal; and improved classroom acoustics.

Bond Funds	\$3,261,350
Other Sources	\$0
Total Funds	\$3,261,350
Projected Cost At Completion	\$3,261,350
Variance from Budget	\$0

Budget: \$3,433,000 less \$171,650 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	0000	0000	Q Q Q Q	Q Q Q Q	Q Q Q Q	0000	0000	Q Q Q Q	000
McEniry Classroom Building - Comp.	09-Oct-02 A	10-Feb-06										
Design	09-Oct-02 A	10-Dec-04										
Construction	12-Nov-04	10-Feb-06										
Current Schedule						Bas	eline					

40076-311 **Physical Plant and Campus Public Safety Facilities** Needed buildings and yard space will be provided such support **Bond Funds** \$5,525,329 services as police, safety, receiving, and University maintenance \$475,000 **Other Sources** departments. **Total Funds** \$6,000,329 **Projected Cost** \$6,000,329 **At Completion** Variance from **Budget** \$-10,329 Budget: \$5,515,000 less \$0 for project management Project Name 2004 2005 2008 2001 2002 2006 Physical Plant and Campus Public S... 22-Feb-01 A 28-Apr-05 Design 22-Feb-01 A 03-Mar-04 Construction 06-Jan-04 A 28-Apr-05 Current Schedule Baseline

40076-312 **Chiller Replacement**

One central chiller plant will replace individual chillers at McEniry a E Ν c p

and Smith buildings, and have sufficient capacity to serve the	Dona Funas
Bookstore and Prospector cafeteria. The new plant will be located in	Other Sources
McEniry and will consist of two 500-ton water-cooled centrifugal	Total Funds
chillers, two 2-cell induced draft cooling towers, and associated	
pumps, piping, and controls.	Projected Cost At Completion
COMPLETED	At Completion
	Variance from

\$1,824,200
\$125,000
\$1,949,200
\$1,949,200
\$0

Budget: \$1	824 200 less \$	0 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	0000		Q Q Q Q	Q Q Q Q	ର ର ର ର	0000	0000	Q Q Q Q	Q Q Q
Chiller Replacement	22-Mar-01 A	24-Jun-03 A										
Design	22-Mar-01 A	23-May-02										
Construction	24-May-02	24-Jun-03 A										
Current Schedule						Bas	eline					

Academic Facilities - Humanities

40076-314

40076-313 **Technology Infrastructure Expansion** This initiative will continue expansion of the campus information **Bond Funds** \$2,345,500 technology infrastructure supporting teaching and learning **Other Sources \$0** programs, student and administrative services, and other activities central to the University's mission. **Total Funds** \$2,345,500 **COMPLETED Projected Cost** \$2,345,500 **At Completion** Variance from Budget \$1,000,000 Budget: \$3,345,500 less \$0 for project management Project Name Start Finish 2004 2001 2002 2003 2005 2006 2007 2008 Technology Infrastructure Expansion 02-Apr-01 A 16-Jun-03 A Design 02-Apr-01 A 18-May-01... Construction 21-May-01... 16-Jun-03 A Current Schedule Baseline

This project will provide classrooms, teaching studios, meeting **Bond Funds** \$0 rooms, offices and a theatre for student performances to support **Other Sources \$0** Music, Dance, Theatre, and other humanities departments. Combined with 40076-301 Academic Facilities - Humanities, see **Total Funds \$0** same for funds and schedule **Projected Cost \$0 At Completion** Variance from **Budget** \$0


Overages or shortfalls may be shown for individual projects but all funds are balanced in total at institutional level.

Current Schedule

Budget: \$0 less \$0 for project management


Baseline


40076-315 **Science and Technology Building** The Science and will provide space for departments and programs in **Bond Funds \$0** the sciences and engineering, including the School of Informational **Other Sources \$0** Technology and doctoral programs in Electrical Engineering, Mechanical Engineering and Biology. Of the assignable areas, 56% **Total Funds** \$0 will be laboratories, 24% classrooms and 19% academic offices. Combined with 40076-302 Science and Technology, see same for **Projected Cost** \$0 **At Completion** funds and schedule. Variance from Budget \$0 Budget: \$0 less \$0 for project management Current Schedule Baseline



University of North Carolina a	nt Charlotte Summary	Bond Funds	\$190,033,501
Bond Funds Per Legislation	\$190,033,501	Other Sources	\$9,263,440
		Total	\$199,296,941
		Projected Cost at Completion	\$199,296,941

Project and Funds Status






Schedule

Location	Baseline Cmpl	Current Cmpl	Variance	1998	1999	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
	Date	Date		0000	0000	0000	0000	0000	0000	0000	0000	0000	0000	0000	0000
UNCG	14-Oct-08	16-Sep-08	20				8888888888	88888888888	300000000000000000000000000000000000000	888888888888888888888888888888888888888	388888888888888888888888888888888888888	38888888888	8888888888	8888888	
								Curre	ent			Base	line		

HUB Participation



Comments

40075-301 Science Instructional Building - Replacement of Petty Science Building

This new building will house Chemistry and Biology departments. It replaces obsolete classrooms and chemistry laboratories in the 1939 Petty building and provides additional classroom and laboratory space for the rapidly growing biology program. Includes 40075-317 Science Building.

COMPLETED

Budget: \$44,472,155 less \$0 for project management

Bond Funds	\$41,797,618
Other Sources	\$3,290,045
Total Funds	\$45,087,663
Projected Cost At Completion	\$45,087,663
Variance from Budget	\$2,674,537

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	a a a a		Q Q Q Q	Q Q Q Q	Q Q Q Q		Q Q Q Q	Q Q Q Q	000
Science Instructional Building	20-Nov-00 A	01-May-03										
Design	20-Nov-00 A	12-Mar-01 A	8									
Construction	20-Mar-01 A	01-May-03										
Current Schedule						Bas	eline					

40075-302 Petty Building - Comprehensive Renovation for Classroom Use

When the new Science Instructional Building is completed, the 1939 Petty Science Building will be rehabilitated for the Department of Physics and expanding student enrollment. Obsolete laboratory spaces will be renovated and converted to general classroom space.

Bond Funds	\$15,458,685
Other Sources	\$0
Total Funds	\$15,458,685
Projected Cost At Completion	\$15,458,685
Variance from Budget	\$0

Budget: \$16,272,300 less \$813,615 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q	Q Q Q Q	Q Q Q Q		Q Q Q Q			0000	Q Q Q
Petty Building Renovation	16-Jul-03 A	05-Dec-07										
Design	16-Jul-03 A	03-Nov-06										
Construction	03-Nov-06	05-Dec-07										
Current Schedule						Bas	eline					

40075-303 Brown Classroom Building - Comprehensive Renovation

The 1924 Brown music building, replaced in 1999 by a new structure for the School of Music, will be renovated for other academic uses. Interior spaces will be converted to general classroom space, essential short-term to departments whose permanent space is being renovated and long-term to departments experiencing significant enrollment increases.

Bond Funds	\$6,169,205
Other Sources	\$0
Total Funds	\$6,169,205
Projected Cost At Completion	\$6,169,205
Variance from Budget	\$0

Budget: \$6,493,900 less \$324,695 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	0000	0000	Q Q Q Q	Q Q Q Q	Q Q Q Q	0000	Q Q Q Q		Q Q Q
Brown Classroom Building Renovati	24-Jul-03 A	09-Oct-07										
Design	24-Jul-03 A	07-Sep-06										
Construction	08-Sep-06	09-Oct-07										
Current Schedule			-			Bas	eline					

40075-304 McIver Classroom Building - Replacement

This project will replace McIver, a multi-discipline instructional building that is a part of the career of every student attending UNCG. McIver's spaces are totally inadequate, obsolete for current teaching. The building suffers from many building code and Americans with Disabilities Act violations.

Bond Funds	\$20,554,675
Other Sources	\$0
Total Funds	\$20,554,675
Projected Cost At Completion	\$16,613,674
Variance from	
Budget	\$0

Budget: \$21,636,500 less \$1,081,825 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	0000	0000	Q Q Q Q	Q Q Q Q	Q Q Q Q	0000	0000	Q Q Q Q	000
McIver Studio Arts Center (C	 assroo 26-Jan-01 A	01-Mar-06										
Design	26-Jan-01 A	12-Apr-04										
Construction	13-Apr-04	01-Mar-06										
Current Schedule						Bas	eline					

40075-305 Aycock Auditorium - Comprehensive Renovation

This project is a comprehensive renovation and modernization of a 2,200-seat auditorium built in 1927 and heavily used for University functions. The scope of work includes replacement of all electrical and mechanical systems and seating, improvements to exterior and interior structures, and renewal of interior finishes.

Bond Funds	\$16,304,850
Other Sources	\$0
Total Funds	\$16,304,850
Projected Cost At Completion	\$16,304,850
Variance from Budget	\$0

Budget: \$17,163,000 less \$858,150 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q	0000	Q Q Q Q	Q Q Q Q	Q Q Q Q	Q Q Q Q	Q Q Q Q	Q Q Q Q	Q Q Q
Aycock Auditorium Renovation	25-Apr-03 A	26-Dec-07										
Design	25-Apr-03 A	03-Aug-06										
Construction	04-Aug-06	26-Dec-07										
Current Schedule						Bas	eline					

40075-306 Stone Classroom Building - Comprehensive Renovation

This renovation consists of modernizing obsolete spaces for both laboratories and classrooms; making significant changes to comply with building code and Americans with Disabilities Act requirements; replacing plumbing, mechanical and electrical systems; and repairing serious waterproofing problems in the building shell and foundations.

Bond Funds	\$8,483,880
Other Sources	\$0
Total Funds	\$8,483,880
Projected Cost At Completion	\$8,483,880
Variance from Budget	\$0

Budget: \$8,930,400 less \$446,520 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q	0000	Q Q Q Q	Q Q Q Q	ର ର ର ର		0000		000
Stone Classroom Building Renovati	02-Mar-01 A	03-Mar-05										
Design	02-Mar-01 A	28-Jan-04										
Construction	14-Mar-01 A	03-Mar-05										
Current Schedule						Bas	eline					

40075-307 Meeting Seminar/Office Space - Alumni Code Compliance and Building System Replacements

This project includes a comprehensive renovation of the interior and exterior of the building. The work includes electrical, mechanical, and plumbing replacements, significant modernization to meet Americans with Disabilities Act requirements and building codes, and renewal of interior finishes.

Bond Funds	\$3,095,100
Other Sources	\$0
Total Funds	\$3,095,100
Projected Cost At Completion	\$3,095,100
Variance from Budget	\$0

Budget: \$3,258,000 less \$162,900 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q	Q Q Q Q	Q Q Q Q	9 9 9 9	0000	0000	Q Q Q Q	0000	Q Q Q
Alumni House Code Compliance	22-Mar-04	17-Dec-07										
Design	22-Mar-04	15-Nov-06										
Construction	16-Nov-06	17-Dec-07										
Current Schedule	Baseline											

40075-308 Heating Plant Capacity Expansion and Energy Efficiency Improvements

The addition of the new Music building, the Science Instructional Building, and increased process steam requirements due to student enrollment growth requires an expansion of steam plant capacity. This project replaces the smallest of the three boilers with a larger capacity boiler.

Bond Funds Other Sources	\$4,608,735 \$0
Total Funds	\$4,608,735
Projected Cost At Completion	\$4,608,735
Variance from Budget	\$0

Budget: \$4,851,300 less \$242,565 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	ର ର ର ର	0000	Q Q Q Q	Q Q Q Q	0000	0000	0000	0000	Q Q Q
Heating Plant Expansion & Imp	rove 20-Nov-01	A 18-Mar-05										
Design	20-Nov-01	A 17-Sep-04										
Construction	16-Dec-03	A 18-Mar-05										
Current Schedule						Bas	eline					

40075-309 Forney Classroom Building - Comprehensive Renovation

The Forney Classroom Building will be renovated and modernized. The scope of work includes waterproofing the exterior building shell and foundation; alterations to meet Americans with Disabilities Act requirements and building codes; replacement of electrical, mechanical, and plumbing systems; and reconfiguring interior space to improve efficiency. The completed project will reopen for use spaces that have been closed due to severe water leaks through the foundation.

Bond Funds	\$3,387,130
Other Sources	\$0
Total Funds	\$3,387,130
Projected Cost At Completion	\$3,387,130
Variance from Budget	\$0

Budget: \$3,565,400 less \$178,270 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q	Q Q Q Q	Q Q Q Q	0000	0000	0000	0000	Q Q Q Q	000
Forney Classroom Building Renovat.	26-Nov-04	16-Sep-08							·			
Design	26-Nov-04	16-Oct-07										
Construction	17-Oct-07	16-Sep-08										
Current Schedule						Bas	eline					

40075-310 McNutt Classroom Building - Comprehensive Renovation

The McNutt modernization includes electrical capacity upgrades; mechanical systems replacement; alterations to meet Americans with Disabilities Act and building code requirements; and interior improvements to enhance space utilization.

Bond Funds	\$2,587,800
Other Sources	\$0
Total Funds	\$2,587,800
Projected Cost At Completion	\$2,587,800
Variance from Budget	\$0

Budget: \$2,724,000 less \$136,200 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	0000	0000	ର ର ର ର	9 9 9 9	Q Q Q Q		Q Q Q Q	Q Q Q Q	ର ର ର
McNutt Classroom Building Re	novat 02-May-03.	. 28-Feb-07										
Design	02-May-03.	. 21-Mar-06										
Construction	22-Mar-06	28-Feb-07										
Current Schedule						Bas	eline					

40075-311 Electric Power Distribution - Capacity Expansion and Upgrades

This project replaces the fourth of the four campus high voltage electrical distribution loops. The current substation operates beyond design capacity during portions of the year and has been built out to maximum. Electric fans currently are employed to improve cooling of transformers. A new substation will be constructed on the site with appropriate switching, vaults, ducts, and controls to permit a dual feed from Duke Power.

\$0 \$3,886,450
\$3,886,450
\$3,886,450

Budget: \$4,091,000 less \$204,550 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	0000		Q Q Q Q	Q Q Q Q	Q Q Q Q	Q Q Q Q	Q Q Q Q	Q Q Q Q	
Electric Power Distribution Expansi	25-Jun-01 A	02-Nov-04										
Design	25-Jun-01 A	31-Dec-03										
Construction	22-Sep-03 A	02-Nov-04										
Current Schedule						Bas	eline					

40075-312 Research Space Phase I

This new facility is a multidiscipline research facility for non wet-lab types of research. Programs will emphasize emerging concepts in Education, Social Service and similar disciplines, but will place equal focus on student instruction in research and applications techniques.

Bond Funds Other Sources	\$4,987,500 \$0
Total Funds	\$4,987,500
Projected Cost At Completion	\$15,606,850
Variance from Budget	\$0

Budget: \$5,250,000 less \$262,500 for project management


Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	0000	Q Q Q Q	Q Q Q Q	0000	Q Q Q Q	Q Q Q Q	0000	Q Q Q Q	ର ର ର
McIver Humanities Ha	ll - Research S 04-Jan-01 .	A 03-Feb-06										
Design	04-Jan-01 .	A 17-Mar-04										
Construction	18-Mar-04	03-Feb-06										
Current Schedule						Bas	eline					

40075-313 McIver Chiller Plant Expansion and Improvements

This project expands an existing chiller plant to replace, in a number of campus buildings chillers that are well beyond expected service life and which use ozone layer depleting refrigerant (no longer manufactured). Three 1,500-ton chillers, two 1,500-ton cooling towers, and all of the piping, pumps, building connections, and associated infrastructure will be installed. The work will constitute the final build-out of the 6,000-ton plant.

Bond Funds	\$8,905,110
Other Sources	\$0
Total Funds	\$8,905,110
Projected Cost At Completion	\$8,905,110
Variance from Budget	\$0

Budget: \$9,373,800 less \$468,690 for project management



40075-314 Infrastructure - Northeast Quadrant

This project will significantly improve campus safety, providing pedestrian walkways, lighting, and call-box security for an extended distance through undeveloped area. Also included are pedestrian and vehicular access to the new music building, located outside the campus academic core, and campus entrance changes from an off-campus peripheral road to a campus street, reducing risks caused by increased traffic flow.

Bond Funds	\$6,934,869					
Other Sources	\$0					
Total Funds	\$6,934,869					
Projected Cost At Completion	\$6,934,869					
Variance from Budget	\$-450,929					


Budget: \$6,825,200 less \$341,260 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	0000		Q Q Q Q	Q Q Q Q	0000	0000	0000	Q Q Q Q	ର ର ର
Northeast Quadrant Infrastructure	17-Nov-00 A	21-Jun-04	8									
Design	17-Nov-00 A	15-May-03	8									
Construction	19-May-03	21-Jun-04										
Current Schedule						Bas	eline					

40075-315 **Technology Infrastructure Expansion** This project provides continuing funding to complete a project that is **Bond Funds** \$3,896,235 fully designed with first phase currently under construction. Provides **Other Sources** \$5,600,838 glass fiber backbone to connect all campus buildings and provides data-port connections. All portions of the project completely meet **Total Funds** \$9,497,073 UNC system wide specifications. **Projected Cost COMPLETED** \$9,497,073 **At Completion** Variance from Budget \$205,065 Budget: \$4,101,300 less \$0 for project management Project Name Finish 2004 2001 2002 2005 2006 2008 Technology Infrastructure Expansion 07-Nov-00 A 11-Dec-02 A Design 07-Nov-00 A 10-Dec-01 A Construction 18-Dec-01 A 11-Dec-02 A Current Schedule Baseline

40075-316 **Land Acquisition** Provides a reserve to help purchase land essential for development of **Bond Funds** \$7,000,000 the South Campus area, as envisioned in the campus Master Plan, to **Other Sources \$0** meet existing campus needs and projected student enrollment growth. **Total Funds** \$7,000,000 **Projected Cost** \$7,000,000 **At Completion** Variance from **Budget** \$-350,000 Budget: \$7,000,000 less \$350,000 for project management Project Name Start Finish 2000 2001 2002 2003 2004 2005 2006 2007 2008 2009 |a|a|a|a|a|a|a|a|a|a| **Land Acquisition** 30-Jun-03 A 22-May-08 **Land Acquisition** 30-Jun-03 A 22-May-08 Current Schedule Baseline


40075-317 **Science Building - Replacement for Petty Science** This new building will house Chemistry and Biology departments. It **Bond Funds \$0** replaces obsolete classrooms and chemistry laboratories in the 1939 **\$0 Other Sources** Petty building and provides additional classroom and laboratory space for the rapidly growing biology program. This project **Total Funds** \$0 combined with 40075-301, see same for funds and schedule. **Projected Cost COMPLETED \$0 At Completion** Variance from Budget \$0 Budget: \$0 less \$0 for project management Current Schedule Baseline




University of North Carolina a	at Greensboro Summary	Bond Funds	\$166,008,255
Bond Funds Per Legislation	\$166,008,255	Other Sources	\$8,890,883
		Total	\$174,899,138
		Projected Cost at Completion	\$174,899,138

University of North Carolina at Pembroke

Project and Funds Status






Schedule

Location	Baseline Cmpl	Current Cmpl	Variance	1998	1999	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
	Date	Date		0000	0000	0000	0000	0000	0000	0000	0000	0000	0000	0000	0000
UNCP	01-May-07	22-Nov-06	111			8	8888888888	8888888888	888888888888888888888888888888888888888	888888888	888888888888888888888888888888888888888	8888888888			
								Curre	ent			Base	line		

HUB Participation



Comments

40081-301 **Science Building** This new 40,000 square foot Science Building will house the **Bond Funds** \$16,568,570 departments of Biology, Chemistry, Physics, Geology, and **Other Sources \$0** Geography. Includes 40081-302 Oxendine Science Building. **Total Funds** \$16,568,570 **Projected Cost** \$16,568,570 **At Completion** Variance from Budget **\$0** Budget: \$17,440,600 less \$872,030 for project management Project Name Start Finish 2001 2002 2003 2004 2005 2006 2007 2008 2009 Science Bldg. / Oxendine Science B... 08-Nov-00 A 31-Aug-04 Design 08-Nov-00 A 09-May-03... Construction 16-May-03... 31-Aug-04 Current Schedule Baseline

Oxendine Science Building - Comprehensive Renovation 40081-302 Renovation of this aging building will provide classrooms and **Bond Funds** \$0 faculty offices for the departments of Philosophy and Religion. **Other Sources \$0** Criminal Justice and Social Work, Math, and Computer Science. This project combined with 40081-301 Science Building, see same **Total Funds \$0** for funds and schedule **Projected Cost \$0 At Completion** Variance from **Budget** \$0 Budget: \$0 less \$0 for project management Current Schedule Baseline

40081-303 Locklear Hall Classroom Bldg. - Comprehensive Renovation Housing the Art Department, Locklear Hall will be renovated to **Bond Funds** \$1,900,000 include improved climate control systems, lighting, and space **\$0 Other Sources** utilization. **Total Funds** \$1,900,000 **Projected Cost** \$1,900,000 **At Completion** Variance from Budget \$0 Budget: \$2,000,000 less \$100,000 for project management Project Name Start Finish 2000 2001 2002 2004 2005 2006 2007 2008 2009 Locklear Hall Classroom Bldg. - Com... 02-Dec-02 A 26-Jul-05 Design 02-Dec-02 A 12-Oct-04 Construction 13-Oct-04 26-Jul-05 Current Schedule Baseline

D. F. Lowry Classroom Bldg. - Comprehensive Renovation & Addition 40081-304 Lowry Hall will be renovated to comply with Americans with **Bond Funds** \$1,852,978 Disabilities Act requirements and life safety codes, and provide more **Other Sources \$0** efficient space utilization and climate control systems. **Total Funds** \$1,852,978 **Projected Cost** \$1,852,978 **At Completion** Variance from **Budget \$0** Budget: \$1,950,500 less \$97,522 for project management Project Name Finish Start 2000 2001 2002 2003 2004 2005 2006 2007 2008 2009 D. F. Lowry Classroom Bldg. - Compr... 01-Jul-03 A 15-Aug-06 Design 01-Jul-03 A 16-Aug-05 Construction 16-Aug-05 15-Aug-06 Current Schedule Baseline

40081-305 **Business Administration Building - Comprehensive Renovation** This academic building houses the departments of Business **Bond Funds** \$1,006,810 Administration, Social Work, and Geography. The structure will be **Other Sources \$0** renovated to comply with life safety codes, provide more efficient space utilization, and upgrade interior spaces. **Total Funds** \$1,006,810 **Projected Cost** \$1,006,810 **At Completion** Variance from Budget \$0 Budget: \$1,059,800 less \$52,990 for project management Project Name Start Finish 2000 2004 2001 2002 2003 2005 2006 2008 2009 Business Administration Bldg. - Com... 08-Jul-03 A 21-Jun-06 Design 08-Jul-03 A 22-Jun-05 Construction 23-Jun-05 21-Jun-06

40081-306 Moore Classroom Hall - Comprehensive Renovation

Moore Hall houses the Music Department. Comprehensive renovation and modernization of the building will include replacing climate control systems and windows, upgrading music studios, improving space utilization, and meeting Americans with Disabilities Act requirements.

Bond Funds	\$2,507,715
Other Sources	\$0
Total Funds	\$2,507,715
Projected Cost At Completion	\$2,507,715
Variance from Budget	\$-40,140

Budget: \$2,639,700 less \$172,125 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	0000	Q Q Q Q	0000	0000	0000	Q Q Q Q	0000	ଉପ ପାସ	
Moore Classroom Hall - Comprehen	15-Oct-02 A	07-Jun-05								_		
Design	15-Oct-02 A	08-Jun-04										
Construction	09-Jun-04	07-Jun-05								_		
Current Schedule						Bas	eline					

Overages or shortfalls may be shown for individual projects but all funds are balanced in total at institutional level.

Current Schedule

Baseline

40081-307 Residence Hall - Replacement of Jacobs & Wellons Halls Jacobs and Wellons residence halls will be replaced and new dining **Bond Funds** \$298,420 hall constructed to serve the residential area campus. Scope Change: **Other Sources \$0** New classroom building was approved to accommodate enrollment growth that was higher than projected. \$7,375,000 transferred to new **Total Funds** \$298,420 project 40081-317 General Purpose Classroom Building. **Projected Cost** \$298,420 **At Completion** Variance from Budget \$26,880 Budget: \$325,300 less \$0 for project management Project Name Finish 2004 2001 2002 2005 2006 2008 Residence / Dining Hall - (Converte... 30-Oct-01 A 20-Jan-03 A Design 30-Oct-01 A 20-Jan-03 A Current Schedule Baseline

40081-308 **West Residence Hall - Comprehensive Renovation** Air conditioning and sprinklers will be installed in this residence **Bond Funds** \$928,435 hall. **Other Sources \$0 Total Funds** \$928,435 **Projected Cost At Completion** \$928,435 Variance from **Budget \$0** Budget: \$977,300 less \$48,865 for project management Project Name Start Finish 2000 2001 2002 2003 2004 2005 2006 2007 2008 2009 West Residence Hall - Comprehensi... 11-Mar-04 02-Sep-05 Design 11-Mar-04 27-May-05 02-Sep-05 Construction 31-May-05 Current Schedule Baseline


40081-309 **Jones Physical Education Complex - Comprehensive Renovation** This building will be renovated and expanded. The scope of work **Bond Funds** \$7,765,834 includes installation of fire sprinkler and air conditioning systems. **Other Sources** \$600,000 and improvements to meet life safety codes and Americans with Disabilities Act requirements. **Total Funds** \$8,365,834 **Projected Cost** \$8,365,834 **At Completion** Variance from Budget \$0 Budget: \$8,243,700 less \$477,866 for project management Project Name Start Finish 2000 2001 2002 2003 2004 2005 2006 2008 2009 Jones Physical Education Complex -... 08-Nov-00 A 03-Nov-04 Design 08-Nov-00 A 01-Sep-03 A Construction 03-Sep-03 A 03-Nov-04 Current Schedule Baseline

40081-310 **Replace Physical Plant Complex** This project will provide funding for a new Physical Plant, **Bond Funds** \$5,373,200 associated shops, landscaping, recycling and refuse handling, and **Other Sources \$0** surplus storage facilities. The plant will be relocated to comply with the campus Master Plan. **Total Funds** \$5,373,200 **Projected Cost** \$5,373,200 **At Completion** Variance from **Budget \$0** Budget: \$5,656,000 less \$282,800 for project management Project Name Start Finish 2000 2001 2002 2003 2007 2004 2005 2006 2008 2009 Replace Physical Plant Complex 30-Oct-01 A 10-May-04 Design 30-Oct-01 A 27-Mar-03 A Construction 13-May-03... 10-May-04 Current Schedule Baseline


40081-311 **Renovation of Former Physical Plant Facility** The old physical plant will be renovated and expanded to permit **Bond Funds** \$2,561,200 consolidation of all Auxiliary services, including Purchasing, the **Other Sources** \$1,500,000 Print shop, Post Office, Receiving, and Student Bookstores. **Total Funds** \$4,061,200 **Projected Cost** \$4,061,200 **At Completion** Variance from Budget \$0 Budget: \$2,696,000 less \$134,800 for project management Project Name Start Finish 2001 2002 2003 2004 2005 2006 2007 2008 2009 Renovation of Former Physical Plant... 12-Aug-02... 27-Jun-05 Design 12-Aug-02... 01-Jun-04 Construction 01-Jun-04 27-Jun-05 Current Schedule Baseline

40081-312 **Campuswide Infrastructure Improvements** Some campus roadways will be reconfigured to improve circulation **Bond Funds** \$1,896,770 and safety, and create pedestrian areas in accordance with the **Other Sources \$0** campus Master Plan. **Total Funds** \$1,896,770 **Projected Cost** \$1,896,770 **At Completion** Variance from **Budget** \$9,660 Budget: \$1,996,600 less \$90,170 for project management Project Name Finish Start 2000 2001 2002 2003 2004 2005 2007 2008 2006 2009 Campuswide Infrastructure Improve... 15-Oct-02 A 04-Aug-05 Design 15-Oct-02 A 06-Dec-04 Construction 07-Dec-04 04-Aug-05 Current Schedule Baseline


40081-313 **Campus Water Distribution Upgrades** Aging campus water pipes will be replaced and a distribution loop **Bond Funds** \$498,750 created to improve water pressures and reliability. **Other Sources \$0 Total Funds** \$498,750 **Projected Cost** \$498,750 **At Completion** Variance from Budget \$0 Budget: \$525,000 less \$26,250 for project management Project Name Start Finish 2000 2001 2002 2004 2005 2006 2007 2008 2009 Campus Water Distribution Upgrades 15-0ct-02 A 13-Jul-05 Design 15-Oct-02 A 11-Nov-04 Construction 12-Nov-04 13-Jul-05 Current Schedule Baseline



40081-315 **Technology Infrastructure Expansion** This initiative will continue expansion of the campus information **Bond Funds** \$2,658,575 technology infrastructure supporting teaching and learning **Other Sources \$0** programs, student and administrative services, and other activities central to the University's mission. **Total Funds** \$2,658,575 **Projected Cost** \$2,658,573 **At Completion** Variance from Budget \$-480,000 Budget: \$2,798,500 less \$619,925 for project management Project Name Start Finish 2001 2002 2003 2004 2005 2006 2007 2008 2009 Technology Infrastructure Expansion 02-Apr-01 A 22-Nov-06 Design 31-Dec-03 26-Oct-05 Construction 27-Oct-05 22-Nov-06 Current Schedule Baseline





40081-317 **General Purpose Classroom Building Scope Change:** Project added as change to 40081-307 **Bond Funds** \$7,016,865 Residence/Dining Hall to accommodate increased enrollment. **Other Sources \$0** \$7,375,000 transferred from 40081-307 to fund project. **Total Funds** \$7,016,865 **Projected Cost** \$7,016,865 **At Completion** Variance from Budget \$358,135 Budget: \$7,375,000 less \$0 for project management Project Name Finish 2000 2001 2002 2003 2004 2005 2006 2007 2008 2009 General Purpose Classroom Building 08-Jul-03 A 19-Sep-06 Design 08-Jul-03 A 12-Sep-05 Construction 13-Sep-05 19-Sep-06 Current Schedule Baseline



University of North Carolina a	at Pembroke Summary	Bond Funds	\$56,873,600
Bond Funds Per Legislation	\$56,873,600	Other Sources	\$2,100,000
		Total _	\$58,973,600
		Projected Cost at Completion	\$58,973,598

Project and Funds Status






Schedule

Location	Baseline Cmpl	Current Cmpl	Variance	1998	1999	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
	Date	Date			0000	0000	0000	0000	0000	0000	0000	0000	0000	0000	0000
UNCW	19-Jun-08	03-0ct-07	186	8	888888888888888888888888888888888888888	388888888888888888888888888888888888888	8888888888	8888888888	300000000000000000000000000000000000000	888888888	38888888888	8888888888	8888888		
								Curre	ent			Base	line		

HUB Participation



Comments

40078-301 School of Education Building

This 80,500-square-foot building will support current and enrollment growth and house the School of Education, the Educational Resource Center, the Office of Service to Public Schools, UNCW's large complement of NC Teaching Fellows, the Principal Fellows Program, the Professional Development System serving southeastern North Carolina public schools, the Center for Teaching Excellence, the Curriculum Materials Center, the Science and Math Education Center, and other support and outreach activities. Includes 40078-318 School of Education - Planning.

Bond Funds Other Sources	\$15,816,338 \$922,900
Total Funds	\$16,739,238
Projected Cost At Completion	\$16,739,238
Variance from Budget	\$2,951,572

	1 0	•										
Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	Γ
			Q	0000	0000	Q Q Q Q	a a a a	0000	0000	0000	Q Q Q Q	Q
School of Education	04-Nov-98 A	\ 06-Jul-04										
Design	04-Nov-98 A	\ 10-Mar-04										

Current Schedule Baseline

02-May-02... 06-Jul-04

40078-302 Academic and Classroom Facilities

Construction

Budget: \$19,755,800 less \$987,890 for project management

This building will house six academic disciplines in Art and Theatre, Music, Creative Writing and Film Studies. The departments and programs will share classrooms, seminar rooms, a distance learning facility, computer labs, a film editing lab, practice and rehearsal rooms, and performance and exhibit venues. Every student earning a four-year degree will use this building either through basic studies requirements or major/minor requirements.

Bond Funds	\$32,095,245
Other Sources	\$0
Total Funds	\$32,095,245
Projected Cost At Completion	\$32,095,245
Variance from Budget	\$-714,750

Budget: \$33,032,100 less \$1,651,605 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q		Q Q Q Q	ର ର ର ର	9 9 9 9	ଉପଭର	9999	Q Q Q Q	0000	
Academic and Classroom Facilities	22-Nov-00 A	16-Nov-05										
Design	22-Nov-00 A	07-Jun-04										
Construction	22-Jul-02 A	16-Nov-05										
Current Schedule						Bas	eline					

40078-303 **General Classroom Building** Additional classroom space and faculty offices are needed for the **Bond Funds** \$12,014,650 burgeoning numbers of students in the Cameron School of Business. **Other Sources** \$0 the Environmental Studies program, the Department of Mathematical Sciences and Statistics, and the Honors Scholars **Total Funds** \$12,014,650 program. Space is inadequate for current enrollments in these **Projected Cost** programs, which are among those expected to experience continued \$12,014,650 **At Completion** rapid growth. Variance from Budget \$0 Budget: \$12,647,000 less \$632,350 for project management Project Name Finish 2001 2002 2003 2004 2005 2006 2008 2009 General Classroom Building 22-Nov-00 A 13-Dec-05 Design 22-Nov-00 A 09-Jul-04 Construction 22-Aug-02... 13-Dec-05

40078-304 King Hall Classroom Building-Comprehensive Renovation

King Hall will receive major renovation in preparation for use by the departments of Sociology, Anthropology, and Criminal Justice and the program in Museum Studies. Renovation will include the addition of a central fire alarm and sprinkler system, replacement of fixed furniture, abatement of hazardous materials, and upgrade of the building's electrical system for increased computer use. **Scope**Change Requested: Increase scope and funds \$830,000.

Bond Funds Other Sources	\$2,439,930 \$0
Total Funds	\$2,439,930
Projected Cost At Completion	\$2,439,930
Variance from Budget	\$122,600

Baseline

Budget:	\$2.6	97 400	less	\$134	870	for	project	management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	0000	999	0000	Q Q Q Q	0000	Q Q Q Q	0000	Q Q Q Q	
King Hall Classroom Building-Comp	16-Mar-01 A	03-Oct-07						-				
Design	16-Mar-01 A	06-Oct-06					ľ					
Construction	09-Oct-06	03-Oct-07										
Current Schedule						Base	line					

Overages or shortfalls may be shown for individual projects but all funds are balanced in total at institutional level.

Current Schedule

40078-305 Hoggard Hall Classroom Building-Comprehensive Renovation

Hoggard will be reconfigured to meet campus computing and administrative needs. The heating, ventilation and air conditioning systems will be upgraded, alarm and fire suppression systems installed, and hazardous materials (asbestos, lead paint, etc.) used in the original construction will be eliminated. The voice and data communications network will be replaced allowing occupants access to higher speed services.

Bond Funds	\$5,998,485
Other Sources	\$0
Total Funds	\$5,998,485
Projected Cost At Completion	\$5,998,485
Variance from Budget	\$-2,625,605

Budget: \$3,550,400 less \$177,520 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	0000	a a a a	Q Q Q Q	0000	0000	Q Q Q Q	0000	Q Q Q Q	000
Hoggard Hall Classroom Building-C	16-Mar-01 A	13-Oct-05										
Design	16-Mar-01 A	13-Feb-04										
Construction	16-Feb-04	13-Oct-05										
Current Schedule						Bas	eline					

40078-306 Alderman Hall Classroom Building - Comprehensive Renovation

One of the first three buildings constructed at UNCW Alderman Hall will be renovated to meet current construction codes. The floor plan will be updated to meet current administrative needs; heating, ventilation, and air conditioning systems will be upgraded; alarm and fire suppression systems will be installed; and hazardous materials (asbestos, lead paint, etc.) used in the original construction will be eliminated. **Scope Change Requested:** Reduce scope and transfer \$2,204,652 to other projects.

Bond Funds	\$2,422,760
Other Sources	\$0
Total Funds	\$2,422,760
Projected Cost At Completion	\$2,422,760
Variance from Budget	\$371,000

Budget: \$2,940,800 less \$147,040 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	0000	a a a a	Q Q Q Q	Q Q Q Q	Q Q Q Q	Q Q Q Q	0000	Q Q Q Q	000
Alderman Hall Administ	ration Buildin 01-0ct-01 A	12-Jan-06										
Design	01-Oct-01 A	03-Dec-04										
Construction	01-Jul-02 A	12-Jan-06							_			
Current Schedule						Bas	eline					

40078-307 **Westside Hall Classroom Building-Comprehensive Renovation** Westside Hall will be upgraded to meet current construction codes. **Bond Funds** \$2,242,976 Public Service is being relocated so most of the building can be **Other Sources** \$3,000,000 dedicated to academic and student support services. HVAC and other infrastructure systems will be upgraded, alarm and fire **Total Funds** \$5,242,976 suppression systems will be installed, and hazardous materials **Projected Cost** (asbestos, lead paint, etc.) used in the original construction \$5,242,976 **At Completion** eliminated. Variance from Budget \$309,959 Budget: \$2,687,300 less \$134,365 for project management Project Name Start Finish 2001 2002 2003 2004 2005 2006 2008 Westside Hall Classroom Building-C... 22-Nov-00 A 17-Aug-04 Design 22-Nov-00 A 23-Oct-03 A Construction 14-Oct-03 A 17-Aug-04

40078-308 Kenan Hall Classroom Building-Comprehensive Renovation

Kenan Hall requires significant modernization and reconfiguration for a change in use from fine arts to the departments of Physics and Physical Oceanography, and the program in Pre-engineering. The HVAC system will be added to an existing campus chilled water loop, a central fire alarm and sprinkler system installed, hazardous materials abated, and the building's electrical system will be renovated for increased computer technology. **Scope Change Requested:** Increase scope and funds \$1,161,952

Bond Funds	\$2,580,770
Other Sources	\$0
Total Funds	\$2,580,770
Projected Cost At Completion	\$2,580,770
Variance from Budget	\$323,000

Baseline

Budget: \$3,056,600 less \$152,830 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q			Q Q Q Q		0000			Q Q Q Q	
Kenan Hall Classroom E	Building-Com 30-Apr-03	A 16-Jan-07]		
Design	30-Apr-03	A 08-Jul-05										
Construction	08-Jul-05	16-Jan-07										
Current Schedule						Bas	eline					

Overages or shortfalls may be shown for individual projects but all funds are balanced in total at institutional level.

Current Schedule

40078-309 Hinton James Hall Classroom Building - Comprehensive Renovation

Hinton James Hall will be modernized to meet current building codes. Originally the campus student center, the building now houses Admissions, Registrar, Financial Aid, Summer School, Enrollment Affairs, Student Account, and Cashier offices. The HVAC system, computer, and telecommunication networks will be renovated; alarm and fire suppression systems installed; and hazardous materials (asbestos, lead paint, etc.) removed. **Scope Change Requested:** Increase scope and funds \$1,386,025.

Bond Funds	\$1,183,600					
Other Sources	\$0					
Total Funds	\$1,183,600					
Projected Cost At Completion	\$1,183,600					
Variance from Budget	\$211,000					

Budget: \$1,468,000 less \$73,400 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q		a a a a	Q Q Q Q	Q Q Q Q	0000	0000	0000	0000	000
James Hall Administration Building	16-Dec-02 A	31-Oct-06										
Design	16-Dec-02 A	30-Dec-04										
Construction	11-Oct-04	31-Oct-06										
Current Schedule						Bas	eline					

40078-310 Friday Hall Laboratory Building-Comprehensive Renovations

Friday Hall will be renovated to the specifications of the School of Nursing. Renovations include replacement of the HVAC system, installation of central fire alarm and sprinkler systems, asbestos abatement, upgrading of laboratory spaces for Nursing practice, and overall reconfiguration of space for offices and classrooms for Nursing students and faculty. Some areas of the building will be rewired for enhanced computer use.

Bond Funds	\$7,308,730
Other Sources	\$0
Total Funds	\$7,308,730
Projected Cost At Completion	\$7,308,730
Variance from	
Budget	\$0

Budget: \$7,693,400 less \$384,670 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	ର ର ର ର	0000	Q Q Q Q	9 9 9 9	ର ର ର ର	0000	0000	Q Q Q Q	Q Q Q
Friday Hall Laboratory Building-Com	. 30-Apr-03 A	12-Jan-07					•					
Design	30-Apr-03 A	20-Dec-05					•					
Construction	20-Dec-05	12-Jan-07										
Current Schedule						Bas	eline					

40078-311 Kenan Auditorium-Comprehensive Renovation

The Sarah Graham Kenan Auditorium serves as classroom, rehearsal, and performance space for the university and the community. It is in a state of extreme wear due to heavy use. The foyer, classroom, house, stage, and backstage areas will be renovated. The handicapped entrance, lighting and safety features will be upgraded, and asbestos removed. **Scope Change Requested:** Reduce scope and transfer \$1,173,325 to other projects.

Bond Funds	\$2,506,988
Other Sources	\$0
Total Funds	\$2,506,988
Projected Cost At Completion	\$2,506,988
Variance from Budget	\$433,547

Budget: \$3,095,300 less \$154,765 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	0000	0000	Q Q Q Q	Q Q Q Q	0000		0000		
Kenan Auditorium-Comprehensive	01-Oct-01 A	23-Jan-07										
Design	01-Oct-01 A	22-Jul-05										
Construction	14-May-02	23-Jan-07										
Current Schedule						Bas	eline					

40078-312 Marine Sciences Research Center Operations Facility

This building will house in Myrtle Grove the operations functions of the Center for Marine Science now located at Wrightsville Beach. All operations personnel and functions will be housed at the Myrtle Grove site. Additional faculty and administrative offices will be included in the structure, as well as a marine mammal necropsy facility, machine shop and operations equipment repair facility, and storage for all sea-going diving operations.

Bond Funds Other Sources	\$3,083,120 \$300,000
Total Funds	\$3,383,120
Projected Cost At Completion	\$3,383,120
Variance from Budget	\$-300,000

Budget: \$2,929,600 less \$146,480 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q		Q Q Q Q	Q Q Q Q	9999		a a a a	Q Q Q Q	Q Q Q Q	
Marine Sciences Research Center	08-Dec-00 A	12-Dec-05										
Design	08-Dec-00 A	22-Dec-04										
Construction	23-Dec-04	12-Dec-05					_					
Current Schedule						Bas	eline					

40078-313 Academic Support Facilities and Computing Center

This facility will provide faculty and graduate students with highend technology network, technical support, simulation, and production capabilities.

COMPLETED

Bond Funds \$1,140,000
Other Sources \$315,000

Total Funds \$1,455,000

Projected Cost At Completion \$1,455,000

Variance from Budget \$3,216,605

Budget: \$4,585,900 less \$229,295 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	0000	Q Q Q Q	Q Q Q Q	Q Q Q Q	0000		0000	0000	000
Academic Support Facilities and Co	24-Nov-00 A	25-Jun-03 A										
Design	24-Nov-00 A	05-Oct-02 A										
Construction	01-Oct-02 A	25-Jun-03 A										
Current Schedule						Bas	eline					

40078-314 Infrastructure Expansion

Roads, sidewalks, the storm drainage system, water distribution system, and gas distribution system will be expanded and enhanced to accommodate projected student enrollment growth.

Bond Funds	\$4,933,199
Other Sources	\$105,250
Total Funds	\$5,038,449
Projected Cost At Completion	\$5,038,449
Variance from Budget	\$-3,246,949

Budget: \$1,775,000 less \$88,750 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q		Q Q Q Q	Q Q Q Q	Q Q Q Q	0000		Q Q Q Q	0000	Q Q Q
Infrastructure Expansion	04-Jan-01 A	25-Feb-05										
Design	04-Jan-01 A	14-Jan-05]				
Construction	30-Jan-03 A	25-Feb-05			_							
Current Schedule						Bas	eline					


40078-315 **Land Acquisition** Consists of \$300,000 to purchase approximately one acre of land **Bond Funds** \$2,100,000 immediately adjacent to the main campus for construction of a **\$0 Other Sources** Visitors' Center and \$1,800,000 to purchase 49 acres adjoining the UNCW Center for Marine Science at Myrtle Grove for expansion of **Total Funds** \$2,100,000 marine science programs. **Projected Cost COMPLETED** \$2,100,000 **At Completion** Variance from Budget \$0 Budget: \$2,100,000 less \$0 for project management Project Name Finish 2001 2002 2003 2004 2005 2006 2008 2009 Land Acquisition 03-Dec-01 A 19-Dec-03 A Land Acquisition 03-Dec-01 A 19-Dec-03 A Current Schedule Baseline

40078-316 Primary Electrical Distribution System Improvements

Deteriorating rapidly, much of the existing electrical distribution system on the main campus consists of direct buried cable and will be replaced. The system will be expanded to accommodate the University's projected physical growth.

Bond Funds	\$2,206,040
Other Sources	\$85,800
Total Funds	\$2,291,840
Projected Cost At Completion	\$2,291,840
Variance from Budget	\$-79,750

Budget: \$2,238,200 less \$111,910 for project management



40078-317 **Technology Infrastructure Expansion** Networking and central computing services, key segments of the **Bond Funds** \$2,801,550 campus information technology infrastructure, will be upgraded. **Other Sources** \$0 New facilities will be connected and wired, and new routers, switches, and additional integrated networking locations will be **Total Funds** \$2,801,550 installed. Without these resources, UNCW's commitment to "Universal Access" to the Internet cannot be met **Projected Cost** \$2,801,550 **At Completion** Variance from Budget \$0 Budget: \$2,949,000 less \$147,450 for project management Project Name Start Finish 2001 2002 2009 Technology Infrastructure Expansion 02-Jul-01 A 27-Jul-05 Construction 02-Jul-01 A 27-Jul-05 Current Schedule Baseline

40078-318 **School of Education - Planning** This 80,500-square-foot building will support current and enrollment **Bond Funds \$0** growth and house the School of Education, the Educational Resource Center, the Office of Service to Public Schools, UNCW's large **Other Sources \$0** complement of NC Teaching Fellows, the Principal Fellows **Total Funds \$0** Program, the Professional Development System serving southeastern North Carolina public schools, the Center for Teaching Excellence, **Projected Cost** the Curriculum Materials Center, the Science and Math Education \$0 **At Completion** Center, and other support and outreach activities. This project combined with 40078-301 School of Education Building; see same for Variance from funds and schedule. **Budget \$0** Budget: \$0 less \$0 for project management

Overages or shortfalls may be shown for individual projects but all funds are balanced in total at institutional level.

Current Schedule


Baseline


40078-350 **Effective Project Management** 5% Funds for Project Management, swing space expenses, inflation, **Bond Funds** \$5,323,090 etc. Includes construction of new building for swing space. **Other Sources \$0 Total Funds** \$5,323,090 **Projected Cost** \$5,323,090 At Completion Variance from **Budget** \$-5,323,090 Budget: \$0 less \$0 for project management Project Name Finish 2000 2002 2003 2004 2005 2006 2008 2001 2007 Effective Project Management 08-Nov-01 A 30-Jun-08 Design 08-Nov-01 A 30-Jun-08 Construction 06-Mar-03 A 01-Aug-03... Current Schedule Baseline

40078-360 Inflation Funds		
Inflationary reserve for future projects.	Bond Funds Other Sources	\$1,004,329 \$0
	Total Funds	\$1,004,329
	Projected Cost At Completion	\$1,004,329
Budget: \$0 less \$0 for project management	Variance from Budget	\$-1,004,329
Current Schedule	Baseline	

University of North Carolina a	at Wilmington Summary	Bond Funds	\$109,201,800
Bond Funds Per Legislation	\$109,201,800	Other Sources	\$4,728,950
		Total	\$113,930,750
		Projected Cost at Completion	\$113,930,750

Project and Funds Status






Schedule

Location	Baseline Cmpl	Current Cmpl	Variance	1998	1999	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
	Date	Date		0000	0000	0000	0000	0000	0000	0000	0000	0000	0000	0000	0000
WCU	07-Mar-07	02-May-07	-40			88888	888888888888888888888888888888888888888	888888888888888888888888888888888888888		888888888888888888888888888888888888888	888888888888888888888888888888888888888	88888888888	8888		
								Curre	ent			Base	line		

HUB Participation



Comments

40079-301 Academic Facilities - Humanities & Fine Arts

This project will provide classrooms, studios, galleries, and support space for more than 300 students majoring in the visual arts and a 1000-seat hall for music and theatrical performances.

Bond Funds	\$26,618,109
Other Sources	\$1,671,411
Total Funds	\$28,289,520
Projected Cost At Completion	\$28,289,520
Variance from Budget	\$0

Budget: \$27,919,644 less \$1,301,535 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q	a a a a	Q Q Q Q	Q Q Q Q	0000	0000	0000	Q Q Q Q	Q Q Q
Academic Facilities - Huma	anities & Fi 05-Jun-01 A	21-Apr-04										
Design	05-Jun-01 A	24-Jan-02 A										
Construction	28-Jan-02 A	21-Apr-04										
Current Schedule			-	-		Bas	eline					-

40079-302 Stillwell Lab Building - Comprehensive Renovation

The Stillwell Building, which houses academic programs in the social and physical sciences, will be renovated to remedy numerous deficiencies. Laboratories in the building lack adequate ventilation, and fume hoods are minimal throughout. Many of the building's classrooms, laboratories, and offices are ill configured and lack equipment and furnishings needed for contemporary modes of instruction.

Bond Funds	\$16,804,625
Other Sources	\$0
Total Funds	\$16,804,625
Projected Cost At Completion	\$16,804,625
Variance from Budget	\$-2,500,000

Budget: \$15,057,500 less \$752,875 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q			Q Q Q Q	9999				Q Q Q Q	
Stillwell Lab Building Renovation	03-Jun-02 A	20-Oct-06										
Design	03-Jun-02 A	20-Jun-06										
Construction	31-Aug-04	20-Oct-06										
Current Schedule						Bas	eline					

40079-303 McKee Classroom Building - Comprehensive Renovation McKee Hall was built in 1939 to house a primary and secondary **Bond Funds** \$6,769,890 laboratory school. Its classrooms are not configured for collegiate instruction, the electrical wiring will not support today's equipment **Other Sources** \$0 power demands, the building does not have an elevator, and its third **Total Funds** \$6,769,890 floor does not provid Act access. Water intrusi ually **Projected Cost** unusable. General renovation of the building will provide \$6,769,890 **At Completion** instructional space for History and Modern Foreign Languages and for academic advisement and student support services. Includes 40079-304 Variance from Bird Building. Budget \$0 Budget: \$7,126,200 less \$356,310 for project management Start Finish 2001 2002 2003 2004 2005 2006 2008 2009 McKee Classroom Building Renovat... 17-Nov-00 A 13-Aug-03. Design 17-Nov-00 A 12-Apr-02 A Construction 18-Apr-02 A 13-Aug-03... Current Schedule Baseline

40079-304 Bird Building - Renovation & Conversion for Student Health Center

Bird, an administrative building, will be renovated and converted to house the Student Health Center. The building will be rewired with current electrical and information technology systems, air conditioning installed, and spaces reconfigured. The second floor will be renovated to meet Americans with Disabilities Act requirements. Combined with 40079-303 McKee Classroom Building Renovation, see same for funds and schedule.

COMPLETED

Budget: \$0 less \$0 for project management

Bond Funds	\$0
Other Sources	\$0
Total Funds	\$0
Projected Cost At Completion	\$0
Variance from Budget	\$0

Overages or shortfalls may be shown for individual projects but all funds are balanced in total at institutional level.

Current Schedule

Baseline

40079-305 Conversion of Old Student Health Center to Residential and Academic Space

Inadequate to house student health services for present or future enrollment levels, this building will be converted to a small residence hall with seminar/classroom space where students with common academic interests can share living-learning experiences.

Bond Funds	\$1,792,745
Other Sources	\$0
Total Funds	\$1,792,745
Projected Cost At Completion	\$1,792,745
Variance from Budget	\$0

Budget: \$1,887,100 less \$94,355 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q		0000	Q Q Q Q	0000	0000	0000	0000	Q Q Q Q	Q Q Q
Residential Learning Facility	09-Jan-03 A	22-Nov-05										
Design	09-Jan-03 A	12-Nov-04										
Construction	20-Oct-04	22-Nov-05										
Current Schedule						Bas	eline					

40079-306 Breese Gymnasium - Conversion to Academic Use

Breese Gym will be converted for use by curricular and extra-curricular physical education and dance programs. An antiquated steam heating system and energy-inefficient, 60-year-old windows will be replaced. The building will be altered to meet Americans with Disabilities Act requirements, and air conditioning will be installed.

Bond Funds	\$1,258,235
Other Sources	\$0
Total Funds	\$1,258,235
Projected Cost At Completion	\$1,258,235
Variance from Budget	\$-155,000

Budget: \$1,161,300 less \$58,065 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q		Q Q Q Q	Q Q Q Q	Q Q Q Q	0000	0000		Q Q Q Q	Q Q Q
Breese Gymnasium Renovation	04-Jul-01 A	08-Nov-04										
Design	04-Jul-01 A	02-Jan-04										
Construction	15-Jan-04	08-Nov-04										
Current Schedule						Bas	eline					

40079-307 **New Housing Facility for 300 Students** This project would provide a 300-bed residence hall, the first of six **Bond Funds** \$14,444,370 (6) new facilities needed to house rapidly growing student **Other Sources** \$7,001,754 enrollment. **Total Funds** \$21,446,124 **Projected Cost** \$21,446,124 **At Completion** Variance from Budget \$0 Budget: \$15,204,600 less \$760,230 for project management Project Name Start Finish 2001 2002 2003 2004 2005 2006 2007 2008 2009 New Housing Facility for 300 Students 04-Jul-00 A 26-Aug-04 04-Jul-00 A 18-Apr-02 A Design Construction 01-May-02... 26-Aug-04 Current Schedule Baseline

40079-308 **Chiller Replacement and CFC Retrofit** This is the last phase in the University's effort to replace or retrofit **Bond Funds** \$1,260,120 air conditioning chillers that presently use chlorofluorocarbon (CFC) **Other Sources** refrigerants, which have been identified as ozone depleting chemicals. The new chillers will be twice as energy efficient. **Total Funds** \$1,260,120 **Projected Cost At Completion** \$1,260,120 Variance from **Budget** \$155,000 Budget: \$1,489,600 less \$74,480 for project management Project Name Start Finish 2000 2001 2002 2003 2004 2005 2006 2007 2008 2009 28-Apr-04 Chiller Replacement and CFC Retrofit 11-Dec-00 A Design 11-Dec-00 A 27-Oct-03 A Construction 28-Apr-04 10-Jan-02 A Current Schedule Baseline

40079-309 Infrastructure Improvements (Steam and Electrical)

This multi-faceted project will upgrade older sections of the campus steam and condensate distribution system, and improve traffic and pedestrian traffic patterns. The scope of work includes replacing overhead electrical distribution lines that are up to 40 years old with an underground distribution system, providing above ground switching gear, relocating through-streets that presently bisect the campus, constructing related parking areas, and improving pedestrian safety by constructing pedestrian corridors linking the lower and upper areas of campus.

Bond Funds	\$10,752,050
Other Sources	\$1,300,000
Total Funds	\$12,052,050
Projected Cost At Completion	\$12,052,050
Variance from Budget	\$-645,000

Budget: \$10,639,000 less \$531,950 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	a a a a	0000	Q Q Q Q	0000	Q Q Q Q	0000	0000	Q Q Q Q	000
Infrastructure Improvements	14-May-01	26-May-06										
Design	14-May-01	27-May-05										
Construction	15-May-01	26-May-06										
Current Schedule						Bas	eline					

40079-310 Killian Clinic Annex - Comprehensive Renovation

A comprehensive renovation of the Killian Clinic Annex will remedy numerous deficiencies. The Annex was built to house federally funded clinical activities of mental health and developmental evaluation programs and is not suited for general academic use. Classrooms and offices in the building will be reconfigured to accommodate University instruction and student support activities. Electrical wiring will be upgraded to support current equipment power demands. Combined with 40079-311 Killian Education and Allied Professions Building – Partial.

D 1	Φ0	1	Φ0		• .	
Rudaet.	X(1)	Acc	×11	tor	nrolect	management
Duugot.	\mathbf{w}	1000	$\omega \mathbf{v}$	101	DIOICCL	managomon

\$0
\$0
\$0
\$0
\$0

Overages or shortfalls may be shown for individual projects but all funds are balanced in total at institutional level.

Current Schedule

Baseline

40079-311 Killian Education and Allied Professions Building - Partial Renovation

The Killian Building will be partially renovated. The electrical distribution system will be upgraded to support increased classroom use of technology and computer networking systems, teaching and research labs will be reconfigured for contemporary instruction in behavioral psychology, and the building's television production studio will be altered to meet Americans with Disabilities Act access requirements. Includes 40079-310 Killian Clinic Annex.

Bond Funds	\$4,442,390
Other Sources	\$0
Total Funds	\$4,442,390
Projected Cost At Completion	\$4,442,390
Variance from Budget	\$1

Budget: \$4,676,200 less \$233,809 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q		9 9 9 9	0000	Q Q Q Q	0000		0000	Q Q Q Q	000
Killian & Killian Annex	04-Jul-01 A	05-Jun-06										
Design	04-Jul-01 A	27-May-05										
Construction	25-Aug-03	05-Jun-06										
Current Schedule						Bas	eline					

40079-312 Forsyth Classroom and Computer Labs Renovation

This project will fully renovate the academic building housing the University's College of Business. Forsyth has had no major improvements since its construction. Classrooms and seminar rooms will be reconfigured for case study, web-based, and team project instructional methods; faculty offices will be altered to accommodate student mentoring and tutorial activities; and changes will be made to satisfy Americans with Disabilities Act requirements.

Bond Funds	\$6,710,800
Other Sources	\$0
Total Funds	\$6,710,800
Projected Cost At Completion	\$6,710,800
Variance from Budget	\$0

Budget: \$7,064,000 less \$353,200 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	ର ର ର ର	Q Q Q Q	Q Q Q Q	9 9 9 9	ର ର ର ର	0000	0000	Q Q Q Q	000
Forsyth Classroom and Comp	outer La 06-0ct-03 A	02-May-07						•				
Design	06-Oct-03 A	04-Apr-06										
Construction	05-Apr-06	02-May-07										
Current Schedule						Bas	eline					

40079-313 **Land Acquisition** Almost all developable land within the boundaries of the WCU **Bond Funds** \$3,093,000 campus is in use. As enrollment growth calls for constructing new **Other Sources** \$0 facilities on existing parking lots, recreation areas and roads, replacement acreage will be needed to accommodate the displaced **Total Funds** \$3,093,000 facilities. Additional acreage also is needed to enable the University **Projected Cost** to protect itself from adjoining incompatible development. \$3,093,000 **At Completion** Variance from Budget \$0 Budget: \$3,093,000 less \$0 for project management Project Name Start Finish 2000 2003 2005 2001 2002 2004 2006 2007 2008 2009 lalalalalalalala Land Acquisition 31-Dec-03 27-May-05 Land Acquisition 31-Dec-03 27-May-05 Current Schedule Baseline

This initiative will continue expansion of the campus information **Bond Funds** \$4,122,670 technology infrastructure supporting teaching and learning **Other Sources** programs, student and administrative services, and other activities central to the University's mission. **Total Funds** \$4,122,670 **Projected Cost** \$4,122,670 **At Completion** Variance from **Budget** \$645,000 Budget: \$5,018,600 less \$250,930 for project management Project Name Start Finish 2003 2004 2005 2008 2000 2001 2002 2006 2009

Technology Infrastructure Expansion

Overages or shortfalls may be shown for individual projects but all funds are balanced in total at institutional level.

Current Schedule


Technology Infrastructure Expansion 07-Feb-03 A 02-Oct-06

Technology Instrastructure Expan... 07-Feb-03 A 02-Oct-06

40079-314


Baseline


40079-315 **Academic Facilities - Humanities and Fine Arts** This project will provide classrooms, studios, galleries, and support **Bond Funds \$0** space for more than 300 students majoring in the visual arts and a **Other Sources \$0** 1000-seat hall for music and theatrical performances. This project combined with 40079-301 Academic Facilities; see same for funds **Total Funds \$0** and schedule. **Projected Cost** \$0 **At Completion** Variance from Budget \$0 Budget: \$0 less \$0 for project management Current Schedule Baseline



Western Carolina University S	Summary	Bond Funds	\$100,336,744
Bond Funds Per Legislation	\$100,336,744	Other Sources	\$9,973,165
		Total	\$110,309,909
		Projected Cost at Completion	\$110,309,909

Project and Funds Status






Schedule

Location	Baseline Cmpl	Current Cmpl	Variance	1998	1999	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
	Date	Date		0000	0000	0000	0000	0000	0000	0000	0000	0000	0000	0000	0000
WSSU	26-Jul-06	06-Dec-05	163		888888888888888888888888888888888888888	300000000000000000000000000000000000000	888888888888888888888888888888888888888	388888888888888888888888888888888888888	300000000000000000000000000000000000000	888888888888888888888888888888888888888	300000000000000000000000000000000000000				
								Curre	ent			Base	line		

HUB Participation



Comments


40082-301 Computer Science Facility - Replacement and Consolidation

This new facility will allow computer science academic programs to be consolidated in one location with adequate space and support systems. The programs currently are housed in three scattered spaces inadequate to support this quickly growing program, which is crucial to the University's continued student growth. Includes 40082-311 Computer Science Facility - Planning.

Bond Funds	\$10,954,523
Other Sources	\$700,000
Total Funds	\$11,654,523
Projected Cost At Completion	\$11,654,523
Variance from Budget	\$1,039,318

COMPLETED

Budget: \$11,993,841 less \$0 for project management



40082-302 Carolina Hall - Renovation and Conversion from Computer Center to Classrooms

Constructed in 1925, Carolina Hall will be renovated and converted to use by Mathematics and First Year Experience programs, and for Academic Support Services. The floor and windows will be replaced, lighting improved, and air conditioning installed.

Bond Funds	\$4,067,333
Other Sources	\$0
Total Funds	\$4,067,333
Projected Cost At Completion	\$4,067,333
Variance from Budget	\$0

Budget: \$4,270,700 less \$203,367 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	9 9 9 9	Q Q Q Q		Q Q Q Q	Q Q Q Q	Q Q Q Q	Q Q Q Q	0000	
Carolina Hall - Renovation and	Conv 06-Sep-01	A 10-Feb-05										
Design	06-Sep-01	A 10-Feb-04										
Construction	11-Feb-04	10-Feb-05										
Current Schedule						Ba	seline					

40082-303 Physical and Life Sciences Bldg - Replacement of Hill Hall

This building will replace Hill Hall, which would be more expensive to renovate for science instruction. The facility will include new classrooms, laboratories, and offices for the departments of Physical Sciences and Life Sciences.

Bond Funds	\$11,532,857
Other Sources	\$248,000
Total Funds	\$11,780,857
Projected Cost At Completion	\$11,780,857
Variance from Budget	\$0

Budget: \$12,109,500 less \$576,643 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q		0000	Q Q Q Q	0000	0000		Q Q Q Q	0000	
Physical and Life Science	s Bldg - Re 15-Nov-00 A	29-Oct-04										
Design	15-Nov-00 A	29-Apr-03 A										
Construction	30-Apr-03 A	29-Oct-04										
Current Schedule				-		Ва	seline					

40082-304 Anderson Center - Comprehensive Renovation

Originally "Anderson Center - Comprehensive Renovation & Change of Use for Early Childhood/Gerontology". The project includes renovations to building segments not previously renovated and a 7,000- square-foot addition for the Early Childhood program. **Scope Change:** Early Childhood program will be separate building, with \$1,500,000 funds transfered to 40082-313. Gerontology program will be moved to Coltrane Hall after renovations, utilizing \$400,000 from current project. Includes 40082-312 and 40082-313 for execution.

Budget: \$6,9	1 /,900 less	s \$329,424 f	or project	management
---------------	--------------	---------------	------------	------------

Bond Funds	\$6,588,476
Other Sources	\$0
Total Funds	\$6,588,476
Projected Cost At Completion	\$6,373,476
Variance from Budget	\$0

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	0000		Q Q Q Q		0000	ଉପ ଉପ	0000	Q Q Q Q	ଉପ ଉପ
Anderson Center - Compr. Renovati	15-Nov-00 A	29-Jul-05	30									
Design	15-Nov-00 A	26-Nov-04	100									
Construction	03-Jul-02 A	29-Jul-05										
Current Schedule						Ba	seline					

40082-305 New Student Health Center

Originally "Health Center Bldg and Old Nursing Bldg - Comprehensive Renovation for Student Health" These buildings, which are structurally connected, will be modernized and converted for other use. The upper floors of both buildings will be converted to space for the University's Health Center. The lower floors will be modernized to house the Department of Health and Physical Education. **Scope Change:** Buildings are not economical to renovate. New building will be constructed.

Bond Funds	\$2,158,000
Other Sources	\$0
Total Funds	\$2,158,000
Projected Cost At Completion	\$2,158,000
Variance from Budget	\$0

Budget: \$2,265,900 less \$107,900 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q		Q Q Q Q			0000		Q Q Q Q	Q Q Q Q	
Health Center Bldg and Old Nursing	12-Nov-02 A	16-Nov-05										
Design	12-Nov-02 A	16-Dec-04										
Construction	17-Dec-04	16-Nov-05					[
Current Schedule						Ва	seline					

40082-306 Replace Underground Steam and Hot Water Piping

Critical sections of underground steam and hot water distribution systems that have deteriorated beyond feasible repair will be replaced. Includes 40082-307 Chilled Water Loop System.

COMPLETED

Bond Funds	\$1,604,287
Other Sources	\$0
Total Funds	\$1,604,287
Projected Cost At Completion	\$1,819,288
Variance from Budget	\$80,213

Budget:	\$1	684 4	500	less	\$0	for	project	management
Duuget.	ΨΙ.	.007	vv	1000	wО	101	DIOICCL	managomom

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q	Q Q Q Q	a a a a	0000	Q Q Q Q	Q Q Q Q	0000	0000	0000
Replace Underground Steam and H	02-Jan-00 A	01-Apr-03 A										
Design	02-Jan-00 A	30-Apr-02 A										
Construction	30-Apr-02 A	01-Apr-03 A										
Current Schedule						Ba	seline					

40082-307 **Chilled Water Loop System** A central chiller plant and a chilled water loop will be installed to **Bond Funds \$0** connect several buildings for air conditioning efficiency. Current **Other Sources \$0** stand-alone chillers have exceeded their life expectancy and use a type freon no longer permitted by code. Combined with 40082-306 **Total Funds** \$0 Replace Underground Steam and Hot Water Piping, see same for funds and schedule. **Projected Cost \$0 At Completion COMPLETED** Variance from Budget \$0 Budget: \$0 less \$0 for project management Current Schedule Baseline

40082-308 Infrastructure Improvements

Colson Hall and the Alumnae Building will be demolished and service utilities removed to prepare the site for other use.

Bond Funds	\$2,276,952
Other Sources	\$0
Total Funds	\$2,276,952
Projected Cost At Completion	\$2,276,952
Variance from Budget	\$-650,000

Budget: \$1,708,300 less \$81,348 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q	Q Q Q Q		Q Q Q Q	ଉପ ଉପ	0000	Q Q Q Q	Q Q Q Q	Q Q Q Q
Infrastructure Improvements	01-Mar-01 A	12-May-04										
Design	01-Mar-01 A	30-Sep-03 A										
Construction	12-Jun-02 A	12-May-04										
Current Schedule						Ba	seline					

40082-309 **Technology Infrastructure Expansion** This initiative will continue expansion of the campus information **Bond Funds** \$1,676,100 technology infrastructure supporting teaching and learning **Other Sources \$0** programs, student and administrative services, and other activities central to the University's mission. **Total Funds** \$1,676,100 **Projected Cost** \$1,676,100 **At Completion** Variance from Budget \$0 Budget: \$1,676,100 less \$0 for project management Project Name Start Finish 2000 2001 2002 2003 2004 2005 2006 2007 2008 2009 Technology Infrastructure Expansion 01-Oct-01 A 06-Dec-05 Construction 01-Oct-01 A 06-Dec-05 Current Schedule Baseline

The F.L. Atkins addition and renovation project included a 32,000 **Bond Funds** \$4,159,840 square foot addition plus an 11,000 square foot renovation of the **Other Sources** \$1,038,660 existing Health Sciences Building. **COMPLETED Total Funds** \$5,198,500 **Projected Cost** \$5,198,500 **At Completion** Variance from **Budget**

F. L. Atkins - Additions and Renovations

Budget: \$4,159,840 less \$0 for project management

40082-310

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	0000	9 9 9 9	Q Q Q Q	0000	9099		Q Q Q Q	Q Q Q Q	Q Q Q (
F. L. Atkins - Additions and Rend	vati 01-Feb-99 A	14-Oct-02 A										
Design	01-Feb-99 A	17-Apr-01 A										
Construction	14-May-01 A	14-Oct-02 A										
Current Schedule						Bas	eline					

Overages or shortfalls may be shown for individual projects but all funds are balanced in total at institutional level.

\$0

40082-311 Computer Science Facility - Planning	
This new facility will allow computer science academic programs to be consolidated in one location with adequate space and support systems. The programs currently are housed in three scattered spaces.	Bond Funds \$0 Other Sources \$0
inadequate to support this quickly growing program, which is crucial to the University's continued student growth. This project combined	Total Funds \$0
with 40082-301 Computer Science Facility; see same for funds and schedule.	Projected Cost At Completion \$0
COMPLETED	Variance from Budget \$0
Budget: \$0 less \$0 for project management	
Current Schedule	Baseline

40082-312 **Coltrane Hall - Renovation for Gerontology Scope Change:** Project added as change to 40082-304 Anderson **Bond Funds \$0** Center. \$400,000 transferred from 40082-304 for renovation to **Other Sources \$0** Coltrane Hall to house Gerontology Program. Combined with 40082-304 Anderson Center - Comprehensive Renovation, see same **Total Funds \$0** for funds and schedule. **Projected Cost \$0** At Completion Variance from **Budget \$0** Budget: \$0 less \$0 for project management Current Schedule Baseline


40082-313 New Facility for the Early Childhood Program	
Scope Change: Project added as change to 40082-304 Anderson Center \$1,500,000 transferred from 40082-304 for construction of new facility for Early Childhood Program. Combined with	Bond Funds \$0 Other Sources \$0
40082-304 Anderson Center, see same for schedule and funds.	Total Funds \$0
	Projected Cost At Completion \$0
Budget: \$0 less \$0 for project management	Variance from Budget \$0
Current Schedule	Baseline


40082-350 **Effective Project Management** 5% Funds for Project Management, swing space expenses, inflation, **Bond Funds** \$1,768,213 etc. **Other Sources \$0 Total Funds** \$1,768,213 **Projected Cost** \$1,768,213 At Completion Variance from **Budget** \$-1,768,213 Budget: \$0 less \$0 for project management Project Name Start Finish 2001 2002 2007 2008 2000 2003 2004 2005 2006 2009 **Effective Project Management** 29-May-00... 08-May-07 **Project Management** 29-May-00... 08-May-07 Current Schedule Baseline

Winston-Salem State Universi	ty Summary	Bond Funds	\$46,786,581
Bond Funds Per Legislation	\$46,786,581	Other Sources	\$1,986,660
		Total _	\$48,773,241
		Projected Cost at Completion	\$48,773,241

UNC Center for Public Television

Project and Funds Status






Schedule

Octionatio															
Location	Baseline Cmpl	Current Cmpl	Variance	1998	1999	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
	Date	Date		0000	0000	0000	α α α α	αααα	0000	0000	α α α α	0000	0 0 0 0	0000	<u> </u>
UNC-TV	17-Nov-03	15-Jun-06	-657			888888	000000000000000000000000000000000000000	888888888888888888888888888888888888888	000000000000000000000000000000000000000	888888888	8888888888	88888			
	Current Baseline														

HUB Participation



Comments

University of North Carolina - Public TV

40089-301 **Digital Conversion**

This project funded UNC-TV's federally mandated conversion to digital television (DTV). UNC must convert 11 transmitters and its audio equipment to DTV by May 2003 by order of the Federal Communications Commission. With DTV UNC-TV will be able to offer four or more channels of educational and informational programming, as well as high-definition pictures with startling clarity and six-channel CD quality sound.


Bond Funds \$64,995,000
Other Sources \$1,490,754

Total Funds \$66,485,754

Projected Cost At Completion \$66,485,754

Variance from Budget \$0

Budget: \$64,995,000 less \$0 for project management



40089-302 **Mobile Satellite Uplink**

This project funded UNC-TV's federally mandated conversion to digital television (DTV). The mobile satelite uplink will allow UNC-TV to bring coverage of many more significant events from remote locations throughout North Carolina to its statewide audience. Together, these improvements will allow UNC-TV to bring greatly enhanced value to every citizen of the state.

COMPLETED		MP	\mathbf{LE}'	TED
-----------	--	----	----------------	-----

Budget: \$895,000 less \$0 for project management

Bond Funds	\$895,600
Other Sources	\$0
Total Funds	\$895,600
Projected Cost At Completion	\$895,600
Variance from Budget	\$-600


Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q	9 9 9 9	Q Q Q Q	Q Q Q Q	ର ର ର ର		0000	0000	
Mobile Satellite Uplink	08-Nov-00 A	31-Oct-01 A										
Design	08-Nov-00 A	21-May-01										
Construction	22-May-01	31-Oct-01 A										
Current Schedule						Bas	eline					


University of North Carolina - Public TV

University of North Carolina -	Public TV Summary	Bond Funds	\$65,890,600
Bond Funds Per Legislation	\$65,890,600	Other Sources	\$1,490,754
		Total _	\$67,381,354
		Projected Cost at Completion	\$67,381,354

North Carolina School of Science and Mathematics

Project and Funds Status






Baseline

Schedule

_	Concadio															
	Location	Baseline Cmpl	Current Cmpl	Variance	1998	1999	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
		Date	Date		0000	0000	0000	0000	0000	0000	0000	0000	0000	0000	0000	0000
	NCSSM	17-Dec-02	01-Apr-04	-332			88	888888888888888888888888888888888888888	888888888888888888888888888888888888888	3888888888	88					

Current

HUB Participation



Comments

North Carolina School of Science and Math

40069-301 Comprehensive Renovation of Bryan Center

Essentially unchanged since 1954, the Bryan Center will be modernized to meet current Physics instruction requirements and to improve student residence and student life office spaces. The building will be renovated to comply with present building codes; mechanical, electrical, and plumbing systems will be replaced; and asbestos removed. Physics classrooms, laboratories, student living areas, and faculty offices will be upgraded.

Bond Funds	\$3,172,600
Other Sources	\$0
Total Funds	\$3,172,600
Projected Cost At Completion	\$3,172,600
Variance from Budget	\$0

Budget: \$3,172,600 less \$0 for project management

Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	0000		Q Q Q Q	Q Q Q Q	Q Q Q Q	0000	Q Q Q Q	0000	000
Renovation of Bryan Center	09-Oct-00 A	01-Apr-04										
Design	09-Oct-00 A	30-Dec-02 A										
Construction	21-May-02	01-Apr-04										
Current Schedule						Bas	eline					

40069-302 Comprehensive Renovation of Royall Outreach Center

This 1917 building will be renovated to provide housing for residential program students, and students and teachers participating in NCSSM's distance learning programs. Mechanical, electrical, and plumbing systems will be replaced and the building altered to meet current code requirements.

\$853,025 \$2,843,425
\$2,843,425
+)) -
\$2,843,425
Ç0

COMPLETED

Budget: \$1,990,400 less \$0 for project management


Project Name	Start	Finish	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
			Q	Q Q Q Q	Q Q Q Q	Q Q Q Q	Q Q Q Q	ର ର ର ର	0000	Q Q Q Q	Q Q Q Q	000
Renovation of Royall Outre	ach Cent 09-Nov-00 A	\ 13-Feb-03 A										
Design	09-Nov-00 A	V 03-Dec-01 A	***									
Construction	03-Dec-01 A	13-Feb-03 A										
Current Schedule						Bas	eline					


North Carolina School of Science and Math

North Carolina School of Scie	nce and Math Summary	Bond Funds	\$5,163,000
Bond Funds Per Legislation	\$5,163,000	Other Sources	\$853,025
		Total	\$6,016,025
		Projected Cost at Completion	\$6,016,025

North Carolina Arboretum

Project and Funds Status






Schedule

Location	Baseline Cmpl	Current Cmpl	Variance	1998	1999	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009
	Date	Date		0000	0000	0000	α α α α	0000	0000	0000	0000	0000	α α α α	0000	0000
NCARB	10-Mar-06	13-Jul-06	-87				1000000000	38383838383	3888888888	888888888888888888888888888888888888888	3838383838	888888			
								Curre	ent			Base	line		


HUB Participation



Comments

North Carolina Arboretum


40090-301 **Improvements to Facilities and Infrastructure** Improvements to the North Carolina Arboretum at Asheville will **Bond Funds** \$8,865,115 include a greenhouse exhibition center, school bus parking lot, utility **Other Sources \$0** improvements, an operations support facility, and an entrance gate. Gating and greenhouses will be constructed at the Arboretum's two **Total Funds** \$8,865,115 primary entrances. **Projected Cost** \$8,865,115 **At Completion** Variance from Budget \$0 Budget: \$9,331,700 less \$466,585 for project management Project Name Finish 2001 2003 2004 2005 Start 2000 2002 2006 2008 2009 la la la la la la la la la 15-Feb-01 A 13-Jul-06 **Arboretum Bond Improvements** Design 15-Feb-01 A 21-Jun-05 Construction 03-May-01 A 13-Jul-06 Current Schedule Baseline



North Carolina Arboretum

North Carolina Arboretum Su	ımmary	Bond Funds	\$9,331,700
Bond Funds Per Legislation	\$9,331,700	Other Sources	\$0
		Total	\$9,331,700
		Projected Cost at Completion	\$9,331,700

UNC Bond Program






Chart 10 Revised
Minority Participation in Bond Construction Projects
Summary by Institution

	DOI	DOLLAR AMOUNTS	NTS						PERCENTAGES	GES		
<	American	(Non- Minority) Female	Socially and Economically Disadvantaged	TOTAL HIB	leter toda	African		Asian	American	(Non- Minority)	Socially and Economically	
	\$465,050		\$1,975		\$60.448.527	0.1%	0.8%	00%	0.8%	Remaie 8 8%	Disadvantaged	lotal
	\$0	\$7,	\$686,967	\$23,695,904	\$71,430,103		21.4%	0.0%	0.0%	10.4%		
	\$0	\$2,071,391	\$3,959	\$3,536,090	\$23,018,210	3.9%	2.3%	0.2%	0.0%	%06		
	\$1,820,110	\$1,796,661	80	\$3,958,167	\$15,124,818	2.3%	0.0%	0.0%	12.0%	11.9%		
	\$0	\$2,519,058	0\$	\$6,679,155	\$49,306,552	2.7%	2.8%	%0.0	0.0%	5 1%		
	\$0	\$1,432,905	\$0	\$7,763,053	\$28,513,979	20.8%	1.4%	%0.0	0.0%	5.0%		27 2%
	\$0	\$909,433	0\$	\$1,540,269	\$22,690,567	1.9%	0.8%	0.0%	0.0%	4.0%		6.8%
	\$0	\$324,999	So	\$495,464	\$4,974,100	1.7%	1.6%	0.1%	0.0%	6.5%		10.0%
	\$134,000	\$16,432,145	\$0	\$25,730,095	\$178,798,297	4.2%	0.9%	%0.0	0.1%	85%		14 4%
	80	\$38,120	\$0	\$127,475	\$14,660,253	0.5%	0.1%	0.0%	0.0%	0.3%	%0.0	%60
	\$1,778,625	\$14,318,171	\$0	\$49,914,521	\$309,052,164	5.2%	5.8%	0.0%	%9.0	4.6%	%0.0	16.2%
	\$8,090	\$9,421,496	\$0	\$13,476,702	\$125,223,968	1.9%	%6.0	0.5%	%0.0	7.5%	%0.0	10.8%
	\$0	\$3,337,560	\$0	\$3,677,028	\$54,272,015	%9.0	%0.0	0.0%	%0.0	6.1%	%00	6.8%
	\$5,382,646	\$846,681	\$0	\$6,972,370	\$23,747,350	2.1%	1.0%	%0.0	22.7%	3.6%	%00	29.4%
	80	\$611,728	So	\$773,526	\$7,946,311	2.0%	%0.0	%0.0	0.0%	7.1%	%00	0.7%
	\$144,679	\$4,090,933	\$185,112	\$4,430,209	\$24,061,439	0.0%	0.0%	%0.0	0.6%	17.0%	78.0	18 4%
	\$0	\$1,363,672	0\$	\$2,337,470	\$51,371,883	1.1%	0.8%	0.0%	0.0%	27%	%0.0	4 69%
	\$0	\$1,738,540	\$78,450	\$4,173,521	\$29,165,656	6.5%	1.6%	%0.0	%00	80%	0.3%	14 30%
	\$0	\$1,259	80	\$100,783	\$1,603,942	0.3%	2.9%	%0.0	0.0%	0.1%	%0.0	83%
	\$9,733,200	\$73,951,134	\$956,463	\$165,689,210	\$1,095,410,134	3.68%	3.66%	0.06%	0.89%	6.75%	%60'0	15.13%