Department: Department of Environmental Quality

Report Date: October 1, 2016

	CAPITAL IMPROVEMENT PROJECTS REPORT								CAPITAL IMPROVEMENT PROJECTS REPORT							
			Project le	dentification			Current Cons	struction Phase			Funding and Sou	rces		Adequacy of Fu	nding	Comments
#	Budget Code	Fund Code	SCO Project ID#	Project Title	R&R Project? (Y/N)		Design Stages (Pick one from dropdown)	Construction Stage (Pick % complete from dropdown)	Projected Completion Date from Current Project Phase (Enter mo.&yr: XX/20XX)	Amt Expended	(Pick one from dropdown)	Secondary Funding Source (Pick one from dropdown)	Is the project adequately funded? (Y/N)	How do current cost estimates compare to the project's initial authorized budget?	Will scope reductions be necessary to complete the project within its initial authorized budget? (Y/N)	Notes/Comments
	40916	4K5B	06-06729-02	PIVERS ISLAND STORMWATER	no	no	complete	76-100%	Summer 2017	336,781	Receipts	none	yes	on budget	no	Project construction is complete and waiting on final inspections so final payments can be submitted.
	41616	4U18		WOODLEY TRACT ACQUISITION	no	yes	n/a	n/a	Spring 2018	334	Receipts	none	yes	on budget	no	Land acquisition only
	41474	4503		ADM -GLAZING FAILURE MITIGATION NRC	yes	no	under design	0%	unknown	8,226	Bonds	none	no	over budget		DEQ is in talks with OSBM and State Construction about what is the best
	41516	4T23		ADM -R&R HVAC REPAIRS-DEQ HEADQUTRS	yes	no	under design	not started	Dec-17	0	General Fund	none	yes	on budget	no	way to handle the use of these funds.
	41516		16-15469-01	DMF -R&R COMMUNICATIONS CENTER &SECURITY	yes	no	complete	construction document phase	Spring 2018	0		none	yes	on budget	no	
	41616			DMF -HVAC CONTROLS SYSTEM UPGRAD/GENRATOR	yes	no	design development phase	not started	Spring 2018	1	General Fund	none	yes	on budget	no	
	41616	1		DMF -ROOF REPLACE MAINTENANCE BUILDING	yes	no	design development phase	not started	Dec-17	0		none	yes	on budget	no	
	41616	4U23		DMF- MAINTENANCE BUILDING ADDRESSABLE FIRE ALARM SYSTEM	yes	no	design development phase	not started	Dec-17	0	General Fund	none	no	over budget	yes	We have enough leftover funds in another project to complete this and have had conversations with OSBM for fund approval
	40616	4G26		DWR -COW CHANNEL EMERGENCY	no	no	N/A	N/A	N/A	2,974,322	General Fund	none	Yes	on Budget	No	Project complete - remaining \$735 can be reverted to OSBM
	40916	4K13		DREDGING DWR -CONCORD STREAM RESTO	no	no	N/A	N/A	N/A	359,000	General Fund	none	Yes	on Budget	No	Active USACE project, however the center can be closed, all funding is
	41016	4L19		DWR -STATE-LOCAL PROJECTS	no	no	N/A	N/A	N/A	2,445,341	General Fund	none	Yes	on Budget	No	now in Center 4P14 All grants awarded under this center are complete. \$64,425 in unalotted
	41116	4M04		DWR -PLANNING SL 2010-143	no	no	N/A	N/A	N/A	396,279	General Fund	none	Yes	on Budget	No	funds (5381CX) were reprogrammed to Center 4N12. Active DWR project. Funds are for NCGA mandated basin modeling.
	41216	4N10		DWR -STATE - LOCAL PROJECTS	no	no	N/A	N/A	N/A	1.657.370	General Fund	none	Yes	on Budget	No	Division currently negotiating the next modeling contract. On-going DWR program. Seven active Water Resources Development
	41316	4P02		DWR -WILMINGTON HARBOR DEEP	no	no	N/A	N/A	N/A	2.266.000	General Fund	none	Yes	on Budget	No	Grants funded from this center Active USACE project, however the center can be closed. All funds
	41316			DWR -WILMINGTON HARBOR MAINT	no		N/A	N/A	N/A	2,000,000		none	Yes	on Budget	No	expended or reprogrammed. Active USACE project with an on-going State commitment.
	41310	4504		DWK -WILMINGTON HARBOR MAINT	110	no .	IN/A	IN/A	IN/A	2,000,000	General Fund	none	165	on Budget	NO	Active GSACE project with an origining state communion.
	41316	4P05		DWR -WILMINGTON HARBOR IMPROV	no	no	N/A	N/A	N/A	503,000	General Fund	none	Yes	on Budget	No	Active USACE project, however no additional State funding is required. Remaining funds to be carried forward to fund FY16-17 water resources development projects as per SL 2016-94
	41316	4P07		DWR -MANTEO OLD HOUSE CHANNEL	no	no	N/A	N/A	N/A	0	General Fund	none	Yes	on Budget	No	Active USACE project with State as the non-federal sponsor. DEQ and USACE currently negotiating the project participation agreement for constructing the project. USACE to build.
	41316	4P09		DWR -WRIGHTSVILLE BEACH COAST.	no	no	N/A	N/A	N/A	1,275,000	General Fund	none	Yes	on Budget	No	Active USACE project, however remaining funds to be carried forward to a new FY 2017-2018 center.
	41316	4P10		DWR -OCEAN ISLE BEACH STORM	no	no	N/A	N/A	N/A	1,504,000	General Fund	none	Yes	on Budget	No	Active USACE project, however remaining funds to be carried forward to a new FY 2017-2018 center.
	41316	4P14		DWR -CONCORD STREAMS	no	no	N/A	N/A	N/A	0	General Fund	none	Yes	on Budget	No	Active USACE project with a State commitment to provide 50% of non- Federal funding. Land and easement acquisition currently underway.
	41316	4P15		DWR -AQUATIC PLANT CONTROL	no	no	N/A	N/A	N/A	499,566	General Fund	none	Yes	on Budget	No	On-going DWR program. These funds should be expended in FY16-17
+	41316	4P20		DWR -REPLACE FIRE ALARM PANELS/ROOF	yes	no	Completed	0-25%	Fall 2017	24,475	General Fund	none	Yes	on Budget	No	
+	41316	4P81	13-11114-01	REP DWR -AIR HANDLER REPLACEMENTS-REEDY	yes	no	Completed	75-100%	Fall 2017	364,341	General Fund	none	Yes	on budget	No	
+	41416	4R02		CK DWR -WILMINGTON HARBOR MAINTENANCE	no	no	N/A	N/A	N/A	2,810,000	General Fund	none	Yes	on Budget	No	Active USACE project with an on-going State commitment.
	41416	4R04		DWR -WILMINGTON HARBOR DEEPENING	no	no	N/A	N/A	N/A	456,000	General Fund	none	Yes	on Budget	No	Active USACE project projected to be completed in 2018.
	41416	4R05		DWR -WILMINGTON FEASIBILITY STUDY	no	no	N/A	N/A	N/A	200,000	General Fund	none	Yes	on Budget	No	Active USACE project, however no additional State funding is required. Center can be closed out
	41416	4R06		DWR -NRCS EQUIPMENT PROJECTS	no	no	N/A	N/A	N/A	907.823	General Fund	none	Yes	on Budget	No	
\vdash	41416			DWR -HOOKERTON STREAM REPAIR			N/A	N/A	N/A	402,240		none	Yes	on Budget	No	On-going DWR grant program. Fourteen active stream restoration project grants funded from this center Project completed. Remaining funds will be reprogrammed for use by the
					no											Water Resource Development Project Grant program as authorized by SL 2014-100.
	41416			DWR -STATE/LOCAL GRANTS	no	no no	N/A	N/A	N/A	836,442	General Fund	none	Yes	on Budget	No	On-going DWR program. Five active Water Resources Development Grants funded from this center
	41474			DWR -REPLACE BOILERS REEDY CREEK LAB PH	yes		Completed	75-100%	Fall 2017	0	Bond	none	Yes	on Budget	No	
	41516	4T01		DWR -JORDAN WATER SUPPLY	no	no	N/A	N/A	N/A	179,356	General Fund	none	Yes	on Budget	No	Active USACE project with a State commitment to pay a percentage of annual O&M cost

 Department:
 Department of Environmental Quality

 Report Date:
 October 1, 2016

# Budg		Fund Code	Project Ide SCO Project ID#	entification			Current Cons	struction Phase			Funding and Sou	rces		Adequacy of Fur	ndina	Comments
# Budg	41516	Code			$\overline{}$			Current Construction Phase			Funding and Sources		Adequacy of Funding			Comments
				Project Title	R&R Project? (Y/N)	Land Acquisition	Design Stages (Pick one from dropdown)	Construction Stage (Pick % complete from dropdown)	Projected Completion Date from Current Project Phase (Enter mo.&yr: XX/20XX)		Primary Funding Source (Pick one from dropdown)	Secondary Funding Source (Pick one from dropdown)	Is the project adequately funded? (Y/N)	How do current cost estimates compare to the project's initial authorized budget?	Will scope reductions be necessary to complete the project within its initial authorized budget? (Y/N)	Notes/Comments
		4102	D	DWR -WILMINGTON HARBOR STUDY	no	no	N/A	N/A	N/A	200,000	General Fund	none	Yes	on Budget	No	Active USACE project, however no additional State funding is required. Remaining funds will be reprogrammed for use by the Water Resource Development Project Grant program as authorized by SL 2015-241
	41506	4T03	D	DWR -PLANNING ASSISTANCE	no	no	N/A	N/A	N/A	2,000	General Fund	none	Yes	on Budget	No	
	41516	4T04	D	DWR -WILMINGTON HARBOR DEEPENING	no	no	N/A	N/A	N/A	600,000	General Fund	none	Yes	on Budget	No	Active USACE project projected to be completed in 2018. All funds in center expended, center can be closed.
	41516	4T07	D	DWR -CAROLINA BEACH STORM DAMAGE	no	no	N/A	N/A	N/A	614,500	General Fund	none	Yes	on Budget	No	Active USACE project with a State commitment to pay 50% of the non- Federal cost
	41516	4T10		DWR -WRIGHTSVILLE STORM DAMAGE	no	no	N/A	N/A	N/A	58,275	General Fund	none	Yes	on Budget	No	
	41516	4T12	D	DWR -BOGUE BANKS STORM DAMAGE	no	no	N/A	N/A	N/A	0	General Fund	none	Yes	on Budget	No	Active USACE project with a State commitment to pay 50% of the non- Federal cost
	41516	4T13	D	DWR -SURF CITY/N TOPSAIL	no	no	N/A	N/A	N/A	0	General Fund	none	Yes	on Budget	No	Active USACE project with a State commitment to pay 50% of the non- Federal cost
	41516	4T14	D	DWR -WEST ONSLOW BEACH PRECONSTRUCTION	no	no	N/A	N/A	N/A	2,500	General Fund	none	Yes	on Budget	No	Active USACE project with a State commitment to pay 50% of the non- Federal cost
	41516	4T15		DWR -NRCS EQIP (65/35)	no	no	N/A	N/A	N/A	1,000,000	General Fund	none	Yes	on Budget	No	On-going DWR grant program. These funds were carried forward to a n- FY 2016-2017 center, as per SL 2016-94.
	41506	4T16	D	DWR -PLANNING FOR SL 2010-143	no	no	N/A	N/A	N/A	0	General Fund	none	Yes	on Budget	No	On-going DWR grant program. These funds were carried forward to a n FY 2016-2017 center, as per SL 2016-94.
	41516	4T17	D	DWR -STATE-LOCAL PROJECTS	no	no	N/A	N/A	N/A	229,395	General Fund	none	Yes	on Budget	No	On-going DWR program. Eighteen active Water Resources Developme
	41516	4T18	D	DWR -LOCK AND DAM#2 -FISH RAMP-PHASE 1	no	no	N/A	N/A	N/A	55,918	General Fund	none	Yes	on Budget	No	Grants funded from this center Active State / Local project. Currently in the Design / Permitting phase
	41516	4T19	D	OWR -LINVILLE RIVER RESTORATION	no	no	N/A	N/A	N/A	250,000	General Fund	none	Yes	on Budget	No	Completed State / Local project. 10% retainage schedule to be paid ou April 2017, center can then be closed out.
	41516	4T20	D	DWR -ASSISTANCE TO COUNTIES-EAP PREP	no	no	N/A	N/A	N/A	250,000	General Fund	none	Yes	on Budget	No	As per SL 2016-94, the NCGA reassigned these funds to the Wrightsvi Beach CSDR project. Funds were reprogrammed to center 4U04.
	41516	4T21	D	DWR -N TOPSAIL SHORELINE PROTECTION- PH2	no	no	N/A	N/A	N/A	0	General Fund	none	Yes	on Budget	No	Active State / Local project. Currently in the planning phase.
	41516	4T24	D	DWR -R&R REEDY CREK LAB SECURITY	yes	no	Completed	0-25%	Fall 2017	9,000	General Fund	none	yes	on budget	No	
	41616	4U01	1	DWR -NEUSE RIVER GOLDSBORO, SECTION	no	no	N/A	N/A	N/A	124,500	General Fund	none	yes	on budget	No	Active USACE project. Scheduled for completion in FY 17-18
			D	DWR -CAR BEACH COASTAL STORM DAMGAGE REDUCUCTION	no	no	N/A	N/A	N/A		General Fund	none	yes		No	Active USACE project with a State commitment to pay 50% of the non- Federal cost
	41616 41616	4U03 4U04	R	DWR -KURE BEACH COAST STORM DAMAGE REDUCTION DWR -WRIGHTSVILLE BCH COAST STORM	no	no	N/A	N/A N/A	N/A N/A		General Fund	none	yes	on budget on budget	No	Active USACE project with a State commitment to pay 50% of the non- Federal cost Active USACE project with a State commitment to pay 50% of the non-
			D	DAMAGE REDUCTION DWR -OCEAN ISLE BCH COASTAL STORM	no	no		N/A	N/A		General Fund	none	yes	on budget	No.	Federal cost Active USACE project with a State commitment to pay 50% of the non-
			D	DAMAGE REDUCTION DOWN -EASTERN NC STREAM DEBRIS	no		N/A	N/A	N/A		General Fund	none	yes	-	No	Federal cost Active State / Local project. Funds will be used as part of Hurricane
			R	REMOVAL DWR -STATE/LOCAL WATER RES	no		N/A	N/A	N/A		General Fund	none	yes		No	Matthew recovery effort. On-going DWR program. Nine active Water Resources Development
-	41616	4U08	D	DEVLOPMENT GRANT DWR -CAPE FEAR LOCK&DAM#2 FISH RAMP	no	no	N/A	N/A	N/A	.,	General Fund	none	yes	on budget	No	Grants funded from this center Active State / Local project. Currently in the Design / Permitting phase
		4U09	P	PH1 DWR -NORTH TOPSL BCH SHORE PROTECT	no	no		N/A	N/A		General Fund	none	yes	-	No	Active State / Local project. Currently in the planning phase.
			P D	PH2 DWR -ENVIRONMENTAL QUAL INCENTIVE	no	no	N/A	N/A	N/A		General Fund	none	yes	-	No	On-going DWR grant program. Nine stream restoration project grants
	41616	4U11	D	PROGRAM (EQIP) DWR -TOWN OF BURGAW-PENDER HOSPITAL	no	no	N/A	N/A	N/A	0	General Fund	none	yes	on budget	No	application currently being evaluated for grant awards in April 2017 Active State / Local project. Currently in the Design / Permitting phase
	41616	4U12	D	DRAINAGE IMPROVEMENT DWR -ARARAT RIVER, SURRY COUNTY	no	no	N/A	N/A	N/A	0	General Fund	none	yes	on budget	No	Active State / Local project. Anticipate grant contract issuance in FY
+-		4U13		DWR -TOWN OF RUTHERFORD STREAM	no	no	N/A	N/A	N/A	0	General Fund	none	yes		No	16/17. Active State / Local project. Anticipate grant contract issuance in FY
+-		4U14	R D	RESTORATION DWR-WILMINGTON HARBOR MAINTENANCE	no	no	N/A	N/A	N/A	0	General Fund	none	yes		No	16/17. Active USACE project with an on-going State commitment.
_	41616	4U15	D	DWR -MOREHEAD CITY HARBOR	no	no	N/A	N/A	N/A	0	General Fund	none	yes	on budget	No	Active USACE project with an on-going State commitment.
	41616	4U16	D	MAINTENANCE DWR -WATER RES PLANN ASSIST TO COMMUNITIES	no	no	N/A	N/A	N/A	0	General Fund	none	yes	on budget	No	On-going USACE program. State proviides 50% of non-Federal cost for qualifying projects. Two currently under evaluation.
_	41616	4U17	41	U17 DWR -JOHN H MOSS RESERVOIR DAM	no	no	N/A	N/A	N/A	1,500,000	General Fund	none	yes	on budget	No	NCGA mandated grant to Town of Kings Mountain, see SL 2016-94,
_		4U19	R	REPAIR Reedy Creek HVAC Controls	yes	no	schematic design phase	not started	Fall 2018		General Fund	none	yes	, and the second	No	Section 37.2(g).
_				DWR Roof Replacement Reedy Creek 4405	yes	no	schematic design phase	not started	Fall 2018		General Fund	none	yes	-	No	
				· · · · · · · · · · · · · · · · · · ·	+				 		+					
_					+-				1		+					
_					\vdash				1							
_		1			+											

 Department:
 Department of Environmental Quality

 Report Date:
 October 1, 2016

1	CAPITAL IMPROVEMENT PROJECTS REPORT									CAPITAL IMPROVEMENT PROJECTS REPORT						
			Project le	dentification			Current Cons	ruction Phase			Funding and Sour	ces		Adequacy of Fur	nding	Comments
#	Budget Code	Fund Code	SCO Project ID#	Project Title	R&R Project? (Y/N)	Land Acquisition	Design Stages (Pick one from dropdown)	Construction Stage (Pick % complete from dropdown)	Projected Completion Date from Current Project Phase (Enter mo.&yr: XX/20XX)	Amt Expended	Primary Funding Source (Pick one from dropdown)	Secondary Funding Source (Pick one from dropdown)	Is the project adequately funded? (Y/N)	How do current cost estimates compare to the project's initial authorized budget?	Will scope reductions be necessary to complete the project within its initial authorized budget? (Y/N)	Notes/Comments
-																
-																
-																
-																
\vdash													 			
\vdash																
H																
<u> </u>																
-																
-																
\vdash																
-																
-																
\sqcup																
\vdash																
\vdash																
\vdash																
\vdash																
\Box																
H																
\sqcup																
\vdash													 			
\vdash													-			
\vdash																

Department:	Department of Environmental Quality
Panort Data:	October 1, 2016

	CAPITAL IMPROVEMENT PROJECTS REPORT										CAPITAL IMPROVEMENT PROJECTS REPORT					
			Project le	dentification			Current Cons	truction Phase			Funding and Sour	ces		Adequacy of Fur	nding	Comments
#	Budget Code	Fund Code	SCO Project ID#	Project Title	R&R Project? (Y/N)	Land Acquisition	Design Stages (Pick one from dropdown)	Construction Stage (Pick % complete from dropdown)	Projected Completion Date from Current Project Phase (Enter mo.&yr: XX/20XX)	Amt Expended	Primary Funding Source (Pick one from dropdown)	Secondary Funding Source (Pick one from dropdown)	Is the project adequately funded? (Y/N)	How do current cost estimates compare to the project's initial authorized budget?	Will scope reductions be necessary to complete the project within its initial authorized budget? (Y/N)	Notes/Comments
\vdash									<u> </u>							
\vdash					-											
\vdash									 							
H					-											
\vdash					+				-							
\vdash									1							
\vdash																
\vdash																

	CAPITAL IMPROVEMENT PROJECTS REPORT											
For new capital projects only (Estimate operating costs for the first five FYs of operation.)												
(Estimate operating costs for the first live FTS of operation.)												
Year 1	Year 2	Year 3	Year 4	Year 5	Source of Funds							
				9								

-			

	CAPITAL I	MPROVEMEN	NT PROJECT	S REPORT	
		For new capita rating costs for t			
	(Estimate ope	rating costs for t	the first five FYs	of operation.)	
Year 1	Year 2	Year 3	Year 4	Year 5	Source of Funds
-	-				

	CADITAL	MPROVEMEN	IT DDO IFOT	OPEROR	
	(Estimate ope	For new capita	the first five FYs	of operation.)	
Year 1	Year 2	Year 3	Year 4	Year 5	Source of Funds
		l	1		

	CAPITAL IMPROVEMENT PROJECTS REPORT For new capital projects only (Estimate operating costs for the first five FYs of operation.)										
	(Estimate ope	For new capita rating costs for	Il projects only the first five FYs	of operation.)							
Year 1	Year 2	Year 3	Year 4	Year 5	Source of Funds						
1					r						